



Relations Couronne-Autochtones
et Affaires du Nord Canada

Crown-Indigenous Relations
and Northern Affairs Canada

GIANT MINE REMEDICATION PROJECT

ANNUAL
REPORT
2021-22



Government of
Northwest Territories
Gouvernement des
Territoires du Nord-Ouest

Canada 

LAND ACKNOWLEDGEMENT

We acknowledge that the Giant Mine site is located in Chief Drygeese Territory. From time immemorial, it has been and is the traditional land of the Yellowknives Dene First Nation. The Giant Mine site is also within M̓owhì Gogha Dè Nìl̓t̓l̓èè N̓ìt̓t̓àèè boundary as defined in the Tłı̨chǫ Land Claim and Self Government Agreement and on the traditional homelands of the North Slave Métis Alliance. The Giant Mine Remediation Project respects the histories, languages, and cultures of First Nations, Metis, Inuit, and all First Peoples of Canada.



ABOUT THIS REPORT

Welcome to the seventh Annual Report of the Giant Mine Remediation Project (GMRP). The report provides an overview of the GMRP's key activities and performance for the 2021-22 reporting year¹, focusing on environmental management, health and safety (H&S), and community involvement. The report's purpose is to verify that:

- defined project objectives are being met,
- the GMRP meets the requirements of the Environmental Agreement, and,
- interested rights holders and stakeholders, members of nearby communities, and the broader public have accurate and timely information on the GMRP.

The report is provided to the Giant Mine Oversight Board (GMOB), the independent oversight body established through the Environmental Agreement, which is then responsible for posting on their website (for additional information, see Environmental Agreement – Report Alignment (Appendix A)).

The report's content is largely shaped by the Environmental Agreement signed in June 2015, as well as GMOB's feedback on previous reports and input from the GMRP team. The report aligns with GMRP reporting obligations out of the Environmental Agreement.

For additional information on the GMRP, please visit: giant.gc.ca.

¹ April 1, 2021 – March 31, 2022

TABLE OF CONTENTS

LAND ACKNOWLEDGEMENT.....	2
ABOUT THIS REPORT	3
MESSAGE FROM THE ASSISTANT DEPUTY MINISTER, NORTHERN AFFAIRS ORGANIZATION.....	10
LIST OF ACRONYMS	13
SUMMARY OF PROGRESS IN 2021-22 & PLANS FOR 2022-23	14

1.0 PROJECT OVERVIEW	22
2.0 2021-22 YEAR IN REVIEW	26
2.1. Overview	26
2.2. COVID-19 Management	26
2.3. Progress on Environmental Assessment Measures	27
3.0 ADVANCEMENT OF SUBSTANTIVE DESIGN AND REMEDIATION	28
3.1. Waste Disposal and Management	28
3.1.1. Non-Hazardous Waste Landfill (NHWL)	28
3.1.2. Hazardous Waste	28
3.1.3. Remedial Strategy for Contaminated Soil and Sediment	29
3.2. Freeze Designs	29
3.3. Water Treatment Projects	29
3.3.1. New Water Treatment Plant (WTP)	29
3.3.2. Pumping System	30
3.3.3. Site-Specific Passive Treatment System	30
3.4. Tailing Containment Areas	31
3.5. Open Pit Closure	32
3.6. Other Design works	32
4.0 OPERATIONAL SUMMARY	34
4.1. Care and Maintenance (C&M)	34
4.1.1. Immediate Risk Mitigation	35
4.2. Inspections and Audits in 2021	38
4.3. Summary of Fiscal Year 2020-2021 Expenditures	39

5.0 ENVIRONMENT	40
5.1. Environmental Management.....	40
5.2. Air	41
5.2.1. Air Quality Monitoring	42
5.2.2. Dust Suppression	43
5.2.3. Greenhouse Gas Emissions	43
5.3. Water	44
5.3.1. Effluent, Surface Water and Groundwater Quality Monitoring	44
5.3.2. Metal and Diamond Mining Effluent Regulations (MDMER) / Environmental Effects Monitoring (EEM)	48
5.3.3. Aquatic Effects Monitoring Program (AEMP)	49
5.3.4. Baker Creek and Yellowknife Bay Fish and Fish Habitat Assessment	50
5.4. Land	50
5.4.1. Waste Management	50
5.4.2. Wildlife Monitoring and Research	51
6. HEALTH AND SAFETY.....	52
6.1. Occupational Health and Safety (H&S).....	52
6.1.1. Health & Safety Incidents	53
6.1.2. Monitoring of Arsenic Levels in Workers.....	55
6.1.3. Health and Safety Training	58
6.2. Public Health and Safety	58
6.2.1. Health Effects Monitoring Program	59
6.2.2. Hoèla Weteèts'eèdeè: Understanding Community Wellbeing Around Giant Mine .	60
7. COMMUNITY	62
7.1. Engagement.....	62
7.1.1. Engagement and Events	64
7.1.2. Incorporation of Traditional Knowledge (TK)	68
7.2. Socio-Economic	69
7.2.1. Socio-Economic Governance	70
7.2.2. Employment and Procurement	72
7.2.3. Training and Capacity Building	85
7.2.4. Social & Cross-cutting Actions and Deliverables.....	91
8.0 IN CLOSING	92
9.0 REFERENCES TO ALL SOURCES RELIED UPON	94


APPENDICES.....	96
Appendix A – Environmental Agreement – Report Alignment	98
Addressing GMOB Recommendations	100
Appendix B – List of 2021-22 Studies/Reports.....	108
Appendix C – Project Risks and Mitigation	109
Appendix D – Progress on Environmental Assessment	
Measures and Suggestions – Detailed Tables	112
Appendix E – Additional Information on Monitoring Parameters	125
Appendix F – Greenhouse Gas Emissions.....	128
Appendix G – Plain Language Summary	130
Introduction to the Giant Mine Remediation Project.....	130
About the Annual Report	131
Impact of COVID-19 on the Project	131
Project Status.....	131
<i>Progress on Environmental Assessment Measures</i>	<i>132</i>
<i>Advancement of remediation designs and activities.....</i>	<i>132</i>
Ongoing Site Management	133
<i>Care and Maintenance</i>	<i>133</i>
<i>Infrastructure Review</i>	<i>133</i>
<i>Northwest Deep Well Pumping Station Upgrade.....</i>	<i>133</i>
<i>Dam Inspections</i>	<i>133</i>
<i>Regulatory inspections</i>	<i>134</i>
Environment	134
<i>Air</i>	<i>135</i>
<i>Water</i>	<i>135</i>
<i>Land.....</i>	<i>135</i>
Health and Safety: Occupational and Public	136
<i>Occupational Health and Safety</i>	<i>136</i>
<i>Health Effects Monitoring Program and Hoèla Weteèts’eèdeè.....</i>	<i>137</i>
Key Engagement	137
Socio-economic	138
In Closing	142

TABLES

Table 1: Status of Environmental Assessment Measures and Suggestions (as of April 2022)	27
Table 2: Planned Versus Actual Expenditures	39
Table 3: Planned Expenditures in 2022-23	39
Table 4: Annual Water Quality Monitoring 2021-22	46
Table 5: H&S Incidents and Near Misses in 2021-22	53
Table 6: Summary of Urinalysis Sampling and Results between 2017-18 and 2021-22	55
Table 7: Key Actions and Deliverables Advanced in 2021-22 – Employment and Procurement.....	73
Table 8: Total Number of Persons and Total Person Hours and target ranges (Parsons + CIRNAC and their contractors) for 2021-22, by Category	74
Table 9: Total Number of Persons and Total Person Hours and target ranges (Parsons + Parsons' contractors only) for 2021-22, by Category.....	76
Table 10: Total Number of Persons and Total Person Hours and target ranges (CIRNAC contractors only) for 2021-22, by Category	76
Table 11: Employment - total number of persons and person-hours, by Northern sub-category (Parsons and their contractors), in 2020-22.....	77
Table 12: Number of employers and skill level by category in 2021-22 (Parsons and its contractors)...	78
Table 13: NWT Resident status (total # and %) (Parsons and their contractors only) in 2021-22.....	78
Table 14: Total Number of Suppliers and Total Value of Contracts (Combined Parsons + CIRNAC and its contractors), in 2021-22, by Category	79
Table 15: Total Number of Suppliers and Total Value of Contracts (Parsons and its contractors), in 2021-22, by Category	81
Table 16: Total Number of Suppliers and Total Value of Contracts (CIRNAC contractors), in 2021-22, by Category	81
Table 17: Major work packages awarded by Parsons in 2021-22.....	82
Table 18: Procurement accounted for by Northern Indigenous and Northern Non-Indigenous suppliers (Total number, \$ spent and % of total value spent) (Parsons + CIRNAC) for 2021-22.....	83
Table 19: Key Actions and Deliverables Advanced in 2021-22 – Training	85
Table 20: Total Number of People trained and Total Person Hours of Training in 2021-22, by Category..	86
Table 21: Total Number of People trained and Total Person Hours of Training, by Northern sub-category (Parsons and CIRNAC), in 2021-22	88
Table 22: Studies Undertaken in 2021-22.....	108
Table 23: Giant Mine EA Measures Tracking Table (as of March 31, 2022)	112
Table 24: Giant Mine Environmental Assessment Suggestions Tracking Table (as of April 2022).....	100
Table 25: AQMP Air Quality Criteria (SLR Consulting (Canada) Ltd, 2021).....	104
Table 26: Summary of Monthly Consumption for 2021/2022 Fiscal Year	108
Table 27: GHG Emission Summary for 2021/2022 Fiscal Year.....	110

FIGURES

Figure 1: <i>GMRP Activities and Timeline</i>	23
Figure 2: <i>Governance Structure of the GMRP</i>	25
Figure 3: <i>Number of environmental spills and incidents from 2017-18 to 2021-2022</i>	41
Figure 4: <i>H&S Incidents per 200,000 Person-hours Worked, by year (2017-18 to 2021-22)</i>	53
Figure 5: <i>H&S Near Misses per 200,000 Person-hours Worked from 2017-2018 to 2021-2022</i>	54
Figure 6: <i>Percentage of samples above the Action Level (35 µg/L) from 2017-18 to 2021-22 ...</i>	56
Figure 7: <i>Persons as % of all Employees by Category from 2017-18 to 2021-22</i>	75
Figure 8: <i>Percentage of Person Hours by Category from 2017-18 to 2021-22</i>	75
Figure 9: <i>Percentage of employment by Northern sub-category (Parsons and its contractors), from 2019-20 to 2021-22</i>	78
Figure 10: <i>Total Number of Suppliers from 2017-18 to 2021-22</i>	80
Figure 11: <i>Percent of Total \$ Value Spent from 2016-17 to 2021-22</i>	80
Figure 12: <i>Percentage of People Trained by Employee Group from 2017-18 to 2021-22</i>	86
Figure 13: <i>Number of Person Hours of Training per 200,000 Person-hours Worked by Employee Group from 2017-18 to 2021-22</i>	87
Figure 14: <i>Non-normalized percentage of person-hours trained by Northern sub-category (Parsons and CIRNAC), 2018-19 to 2021-22.</i>	88
Figure 15: <i>GMRP Risk Profile Summary</i>	110
Figure 16: <i>Active Risks by Level</i>	111
Figure 17: <i>Historical Risk Profile</i>	111
Figure 18: <i>Surface Water Quality Monitoring Stations</i>	126
Figure 19: <i>Groundwater Monitoring Wells and Well Status</i>	126



MESSAGE FROM THE ASSISTANT DEPUTY MINISTER

ADM, Northern Affairs Organization



On behalf of the entire Giant Mine Remediation Project (GMRP) team, I am pleased to present the seventh Annual Progress Report to the Giant Mine Oversight Board (GMOB). This report provides

our stakeholders and the public with a transparent, comprehensive record of our progress over the last year as we work towards advancing the GMRP. We are committed to following the mandate given to us by the Government of Canada to create more economic opportunity and a higher quality of life in the North of Canada by using public investments to spur economic growth, job creation, and advancing policy and programs that support Northerners and Indigenous Peoples. We will also use this opportunity to support self-determination, improve service delivery, advance reconciliation and the renewed relationship between Canada and Indigenous Peoples based on recognition, rights, respect, co-operation, and partnership.

This seventh Annual Report builds on our prior submissions, with the benefit of input and advice from the GMOB, rights-holders and our other stakeholders. The GMRP reached a number of significant milestones during this year, including the formalization of the Community Benefits Agreement,

which was signed in August 2021. The GMRP also commenced the Early Works Implementation Plan in summer 2021, and made significant progress on advancing early works during the field program.

I am pleased to report that, despite the ongoing challenges of the global COVID-19 pandemic, the GMRP team has continued to rise to the challenge and adapt to ensure the Project remains on-track. In this context, with the goal of protecting health and safety of all people at the Giant Mine site, the Main Construction Manager, Parsons Inc., continue to follow a robust COVID-19 Virus Response Plan and procedures. The Project also continues to follow the guidance of the Government of Northwest Territories (GNWT) Chief Public Health Officer.

The GMRP team looks forward to engaging with others throughout the Project life cycle, seeking a collaborative approach that is inclusive and innovative. We hope our work, and the lessons we learn through it, will inform the management of other complex remediation projects and will allow the Government of Canada to adapt and improve both its management and decision-making processes related to resource extraction, land use, and socio-economic development in the North.

We will continue to communicate our progress, improve our engagement with, and reporting to, the public, and welcome feedback on our planning and management of the GMRP. Our goal is to achieve an outcome we can all be proud of that addresses the legacy left behind by Giant Mine, and benefits Indigenous Peoples, Northerners, and all Canadians through collaboration, open and sincere dialogue, and learning from each other in order to continually improve.

Georgina Lloyd

Assistant Deputy Minister – Northern Affairs Organization
Crown-Indigenous Relations and Northern Affairs Canada



ACRONYMS

AAC	Aquatic Advisory Committee
ADM	Assistant Deputy Minister
AEMP	Aquatic Effects Monitoring Program
AQMP	Air Quality Monitoring Program
C&M	Care and Maintenance
CBA	Community Benefits Agreement
CIRNAC	Crown-Indigenous Relations and Northern Affairs Canada
CRP	Closure and Reclamation Plan
DFO	Department of Fisheries and Oceans Canada
DG	Director General
DM	Deputy Minister
ECE	Education, Culture and Employment
ECCC	Environment and Climate Change Canada
EEM	Environmental Effects Monitoring
EHS	Environmental Health and Safety
ENR	Environment and Natural Resources
ETP	Effluent Treatment Plant
GHG	Greenhouse Gas
GMAC	Giant Mine Advisory Committee
GMOB	Giant Mine Oversight Board
GMRP	Giant Mine Remediation Project
GNWT	Government of the Northwest Territories
H&S	Health and Safety
HC	Health Canada
HEMP	Health Effects Monitoring Program

ITI	Industry, Tourism and Investment
IOC	Indigenous Opportunities Considerations
MCM	Main Construction Manager
MDMER	Metal and Diamond Mining Effluent Regulations
MMP	Monitoring and Management Plan
MVLWB	Mackenzie Valley Land and Water Board
NCSP	Northern Contaminated Sites Program
NHWL	Non-Hazardous Waste Landfill
NSMA	North Slave Métis Alliance
OMP	Operational Monitoring Program
PCP	Perpetual Care Plan
PSIB	Procurement Strategy for Indigenous Business
PSPC	Public Services and Procurement Canada
QRA	Quantitative Risk Assessment
RD	Regional Director
RGD	Regional General Director
SEAB	Socio-Economic Advisory Board
SEWG	Socio-Economic Working Group
SNP	Surveillance Network Program
TCA	Tailings Containment Area
TK	Traditional Knowledge
WTP	Water Treatment Plant
YKDFN	Yellowknives Dene First Nation

SUMMARY OF PROGRESS IN 2021-22 & PLANS FOR 2022-23

The table below summarizes key activities planned for 2021-22 (as identified in the 2020-21 Annual Report), provides a brief description of progress made, and identifies activities planned for 2022-23. This summary enables readers to see at a high level whether the GMRP team achieved what it planned and, where it did not, to understand why not.

DESIGN AND REMEDIATION			
Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Waste Disposal and Management [Section 3.1]	Begin construction of the landfill.	In progress: Substantially completed construction of the first phase of the Non-Hazardous Waste Landfill (NHWL) as outlined in the NHWL Design Plan.	Finish construction of the first phase of the NHWL as outlined in the NHWL Design Plan.
	Submit the Contaminated Soils and Sediment Design Plan to the Mackenzie Valley Land and Water Board (MVLWB).	In progress: Completed the substantive design for Contaminated Soils.	Advance the detailed design for Contaminated Soils. Advance the detailed design for highly arsenic contaminated waste removal, soil washing, and Chamber 15 backfill.
Freeze [Section 3.2]	Continue underground stabilization work. Construct the first of the 4 freeze pads (AR1), including rock blasting.	In progress: Completed the blasting portion of the AR1 freeze pad construction.	Complete the construction of the AR1 Freeze Pad, which includes the placement of off-site borrow material for the “insulation layer” of the freeze pad.

DESIGN AND REMEDIATION

Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Water Treatment [Section 3.3]	Submit the Water Treatment Plant (WTP) Design Plan to the MVLWB. Finalize substantive design for the intake and outfall.	Completed: Designed the freshwater intake (water supply for construction and operations & maintenance purposes). In progress: Drafted a memo on action levels in support of the Design Plan. Partially completed: Partially designed the intake and outfall for the WTP to the substantive level along with the WTP plant itself.	Engage the Working Group on the WTP design, finalize the WTP design (intake, plant & outfall), and submit the WTP Design Plan in 2022 to the MVLWB. Procure the construction contract for WTP (construction anticipated to start in 2023-24). Advance a redesign of the freshwater intake pipe.
	Complete the passive treatment assessment.	In progress: GMRP has advanced several steps of the passive treatment assessment, but completion has been paused due to other priorities.	Complete the passive treatment assessment.
Tailing Containment Areas [Section 3.4]	Submit the Tailings Design Plan and revised Tailings Monitoring and Management Plan (MMP) to the MVLWB.	In progress: Completed the draft Tailings MMP.	Submit the draft Tailings MMP to the Working Group for pre-engagement prior to submittal to the MVLWB. Submit the Tailings Design Plan at a similar time with the Tailings MMP. Conduct a South Pond De-watering Study.
Open Pits Closure [Section 3.5]	Submit the Open Pits Design Plan. Conduct further field investigations for open pits and openings to surface.	Completed: Completed the Open Pits Final Substantive Design Report. Deferred: Postponed the field investigations due to the COVID-19 pandemic.	Refine open pit closure design by addressing some outstanding risks. Complete community engagement and inform on status of closure decisions. Conduct field investigation to scope out the drilling program for Open Pits.
	Finalize work on the closure of boreholes based on site criteria.	Completed: Completed the closure of borehole field investigation memo.	
Other Design work [Section 3.6]	Complete a site access Multiple Accounts Analysis to complete bridge crossing and site access and complete bridge design.	Completed: Completed the multiple accounts analysis for bridge crossings and incorporated it into the Site Services substantive design.	Advance Site Services Design Plans and associated documents. Complete the implementation of the Phase Power Infrastructure Plan.

OPERATIONS

Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Care and Maintenance (C&M) [Section 4.1]	Continue C&M in accordance with contract and regulatory requirements and site conditions.	<p>Completed:</p> <p>Continued C&M in accordance with contract, regulatory requirements, and site conditions.</p> <p>Monitored air quality, conducted ongoing dust management activities, prepared for 2021 spring freshet, discharged treated effluent at Baker Pond, conducted maintenance of roads and site infrastructure, provided site security, fencing upgrades and new signage.</p>	<p>Continue C&M in accordance with contract, regulatory requirements, and site conditions.</p> <p>Continue to monitor air quality, conduct ongoing dust management activities, prepare for 2022 spring freshet, discharge treated effluent at Baker Pond, conduct maintenance of roads and site infrastructure, and provide site security.</p>
	<p>Complete the stabilization work for engineered cap for bulkhead 36 and obtain sign-off from design consultant.</p> <p>Prepare for and undertake a ground support program for safe access to the Early Works mine stabilization areas.</p>	<p>In progress:</p> <p>Completed final assembly and securing of the engineered cap for bulkhead 36 to ensure stabilization, including engineering sign-off by the design consultant.</p> <p>Continued to melt ice in the mine workings at the south end of the mine for future mine stabilization below A1 and A2 open pits.</p> <p>Completed a ground support program to make safe access for the Early Works mine stabilization contractor.</p>	<p>Complete early works underground stabilization and close-out documentation.</p> <p>Continue work to gain access to ice-filled areas of the mine below A1 and A2 pits. Initiate ground support installations to make safe access to the Remainder Works mine stabilization.</p> <p>Decommission the 750-level pump station, remove hazardous material, conduct mine examination and prepare for the abandonment of the north end of the mine.</p>
	<p>Continue with the regular underground care and maintenance activities.</p> <p>Begin engineering works towards improved mine ventilation and mine communications.</p>	<p>Completed:</p> <p>Continued with underground care and maintenance activities with sumps, pumps, ventilation, and refuge chambers.</p> <p>Began engineering for an improved underground communication system and changes to the mine primary ventilation.</p>	<p>Continue with the regular underground care and maintenance activities.</p> <p>Install the improved mine communication system and complete the C-Shaft ventilation system.</p>

OPERATIONS

Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Immediate Risk Mitigation [Section 4.1.1]	<p>Conduct a thorough review of all the buildings.</p> <p>Tender the townsite decontamination and demolition project for construction in 2022.</p>	<p>Completed:</p> <p>Completed the Building Assessment on all remaining buildings that are not part of the upcoming Townsite Decontamination and Demolition Contract.</p> <p>Tendered the Townsite Decontamination and Demolition Project in March 2022.</p>	<p>Complete decontamination and demolition of select buildings, with remainder of Townsite buildings deferred until 2023-24.</p>
	<p>NW Deep Well Pump to be repaired and re-installed before freshet 2022.</p> <p>Conduct the annual geotechnical dam inspection and continue to enact recommendations put forth by the inspecting geotechnical engineers on site, as appropriate</p>	<p>Completed:</p> <p>Re-installed the Northwest Deep Well pump, which is now working as designed.</p> <p>Completed:</p> <p>Conducted the annual geotechnical inspections and submitted the final report to the MVLWB.</p> <p>In Progress:</p> <p>Ongoing work by the surface C&M contractor to execute work required to maintain dams.</p>	<p>No further repair work planned.</p> <p>Conduct the annual geotechnical inspection and submit the report to the MVLWB.</p> <p>Continue work by the surface C&M contractor to maintain dams.</p>
	<p>Conduct ongoing monthly monitoring of the high-risk dams.</p>	<p>In Progress:</p> <p>Ongoing monitoring of dams, as outlined in the Operations, Maintenance and Surveillance Manual.</p>	<p>Conduct ongoing monitoring of the high-risk dams as outlined in the Operations, Maintenance and Surveillance Manual.</p>
	<p>Include dam safety review recommendations in updates to the Operations, Maintenance and Surveillance manual. Continue to implement dam safety review recommendations to minimize risks to Dams.</p>	<p>Completed:</p> <p>Implemented dam safety recommendations on site where possible to minimize risks to dams and included updates in the Operations, Maintenance and Surveillance manual.</p>	<p>Continue to implement dam safety recommendations on site where possible to minimize risks to dams and include updates in the Operations, Maintenance and Surveillance manual.</p>
	<p>Continue to monitor Dam #1 stabilization. Determine whether a raise of the dam's crest is required for Effluent Treatment Plant (ETP) operations.</p>	<p>In progress:</p> <p>Conducted ongoing monitoring of Dam #1 stabilization. Data is being used to assist in assessing what type of dam raise may be required.</p>	<p>Continue monitoring of Dam #1 stabilization and construct the dam raise if warranted.</p>

ENVIRONMENT			
Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Air [Section 5.2]	Continue air quality monitoring, including ongoing community monitoring and site perimeter monitoring, with activity-specific monitoring conducted as applicable.	Completed: Continued air quality monitoring activities in 2021-22.	Continue air quality monitoring, including ongoing community monitoring and site perimeter monitoring, with activity-specific monitoring conducted as applicable.
	Continue to treat the Tailing Containment Areas and road network, as needed (dust control).	Completed: Applied Soil-Tac and water for dust suppression at roads and on the Tailing Containment Areas as needed.	Continue to treat the Tailing Containment Areas and road network, as needed.
Water [Section 5.3]	Continue monitoring treated effluent prior to and during discharge.	Completed: Discharged 589,700 m ³ of treated effluent at Baker Pond.	Continue monitoring treated effluent prior to and during discharge.
	Continue existing water quality monitoring (Surveillance Network Program (SNP), Aquatic Effects Monitoring Program (AEMP), Metal and Diamond Mining Effluent Regulations (MDMER)/ Environmental Effects Monitoring (EEM), Operational Monitoring Program (OMP)).	Completed: Conducted monitoring of minewater, surface water and groundwater to meet regulatory and operational monitoring requirements, as well as to continue to collect baseline data to support ongoing modelling efforts and site characterization.	Continue existing water quality monitoring (SNP, AEMP, MDMER/EEM, OMP).
	Respond to Environment and Climate Change Canada's (ECCC) comments. Submit the Phase 7 EEM Study Design to ECCC.	Completed: Responded to ECCC comments. Submitted the Phase 7 EEM Study Design to ECCC in October 2021.	Carry out monitoring in accordance with the Phase 7 EEM Study Design.
	Engage on the moderate and high Aquatic Effects Monitoring Program (AEMP) Action Levels and submit to the MVLWB for review and approval.	Completed: Engaged the Giant Mine Working Group on the moderate and high Action Levels in September 2021. Submitted a revised AEMP Design Plan with moderate and high Action Levels to the MVLWB.	Carry out monitoring in accordance with the AEMP Design Plan.
	Complete the large-bodied fish tissue sampling program.	Completed: Completed large-bodied fish tissue sampling program in summer 2021.	N/A
	Submit Annual Reports (on a calendar year).	Completed: Submitted the 2020 Annual Water Licence Report and the 2020 AEMP Annual Report to the MVLWB in April 2021.	Submit Annual Reports (on a calendar year).

ENVIRONMENT

Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Land [Section 5.4]	Continue managing wastes on site.	Completed: Continued to manage wastes on site in accordance with the Waste MMP.	Commission and operate the NHWL. Continue operations of the Waste Transfer Station for operational waste.
	Conduct an annual review of the Wildlife and Wildlife Habitat MMP and make any revisions necessary to reflect changes in Site operations.	Completed: Reviewed Wildlife and Wildlife Habitat MMP (Version 2.0); no changes identified.	Prepare Version 3.0 of the Wildlife and Wildlife Habitat MMP with submission to the MVLWB anticipated for 2022-23.
	Continue to log and report wildlife sightings and interactions including the bird survey.	Completed: Maintained wildlife log on site.	Continue to log and report wildlife sightings and interactions including the bird survey.

HEALTH AND SAFETY

Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Occupational Health & Safety (H&S) [Section 6.1]	Continue to track and report on occupational H&S through tracking of training and incident.	Completed: Continued to track and report on occupational H&S incidents and training.	Continue to track and report on occupational H&S through tracking of training and incidents.
Public H&S [Section 6.2]	Prepare for the next round of Health Effects Monitoring Program (HEMP) sample collection to occur in 2022-2023.	Completed: Continued preparing for the next round of Health Effects Monitoring Program sample collection to occur in 2022-2023.	Prepare for child sampling in Spring 2023; adult/children sampling to take place again in 2027/2028.
	Implement the Hoëla Weteëts'eèdeë study and engagement, led by University of Laurier's research team.	In Progress: Continued ongoing Advisory Committee meetings to provide updates on relevant publications, genetic analysis, and communication strategies for the revised website. Study team received approval from the Ethics Review Board, established office space, and prepared to initiate the survey.	At the time of writing this report the study has been put on hold indefinitely, pending advice of the Advisory Committee.

COMMUNITY			
Component	Plans for 2021-22	Progress in 2021-22	Plans for 2022-2023
Engagement [Section 7.1]	Continue engagement on Management Plans (two plans remaining), the Quantitative Risk Assessment (QRA), closure criteria, Socio-Economic implementation, Hoëla Weteëts'eèdeë, the Perpetual Care Plan (PCP), and the Aquatics Advisory Committee.	<p>Completed:</p> <p>Held engagement sessions on Management Plans and Quantitative Risk Assessment, most Closure Criteria with the Working Group.</p> <p>Engaged with the Perpetual Care Plan Task Force on the Perpetual Care Plan.</p> <p>Continued the Aquatics Advisory Committee Meetings via Zoom throughout the year.</p> <p>Continued engagement on socio-economic implementation.</p>	<p>Continue engagement on Management Plans (Tailings MMP) and Closure Criteria (new criteria) with the Giant Mine Working Group.</p> <p>Engage the Working Group on the Water Treatment Plant Design.</p> <p>Continue the development of the Perpetual Care Plan scope of work with the PCP Task Force and the contracting of a consultant.</p> <p>Continue Aquatics Advisory Committee engagement including a site tour and review of Fisheries Act Authorization.</p> <p>Engage with YKDFN and NSMA on revegetation.</p>
Socio-economic (Procurement, Employment and Training) [Section 7.2]	Finalize and communicate Socio-Economic targets; confirm 2020-21 and 2021-22 implementation activities and advance implementation.	<p>Completed:</p> <p>Finalized and communicated Socio-Economic targets. Advanced actions within the evergreen Implementation Plan.</p>	Continue to track employment, procurement and training statistics.
	Track employment, procurement, and training statistics.	<p>Completed:</p> <p>Continued to track suppliers, employment, and workforce training on a quarterly and annual basis.</p>	
	Continue to incorporate focus group inputs into the evergreen Implementation Plan and advance Implementation Plan actions.	<p>Completed:</p> <p>Continued to update the Implementation Plan and engage the socio-economic Working Group and Advisory Body on the progress, goals, and limitations of the action items.</p>	Continue to work with the Socio-economic Working Group and Advisory Body to advance and adjust actions identified within the Implementation Plan.
	Update the Socio-Economic Strategy.	<p>In Progress:</p> <p>Initiated the update of the socio-economic Strategy with the support of the Socio-Economic Working Group.</p>	<p>Update the Strategy to reflect new forecasts presented in the Project Implementation Plan, including financial and labour estimates, as well as the updated timeline to complete Project remediation.</p> <p>Develop an online performance tracking and reporting tool.</p>
	Hold another Industry Day (late 2021 or early 2022).	<p>Completed:</p> <p>Held (through Parsons) a virtual Industry Day between January 18 – 20, 2022.</p>	Hold Industry Day on November 1 and 2, 2022.



1.0 PROJECT OVERVIEW

The GMRP addresses the long-term containment and management of the arsenic trioxide waste, the demolition and removal of all surplus buildings on the surface, and the remediation or risk management of all impacted surface areas, such as soils and tailings ponds. It also includes water management and treatment. The overall objectives of the GMRP are to:

OBJECTIVES & OUTCOMES

The overall objectives of the GMRP are to:

- minimize public and worker health and safety risks,
- minimize the release of contaminants from the site to the surrounding environment,
- remediate the site in a manner that instills public confidence, and,
- implement an approach that is cost-effective and robust over the long term.

The successful remediation of the Giant Mine will yield the following outcomes:

- safeguard the health and safety of Northerners,
- protection of water, soils, flora and fauna at the Giant Mine site,
- reduced federal liability associated with the site by using industry best practices for remediation in a cost-effective manner,
- improved relationships with local Indigenous groups,
- demonstration of federal commitment, which illustrates how economic development can be carried out without adversely affecting the environment, and,
- demonstration of federal leadership in complying with all applicable environmental Acts, Regulations, and standards.

PHASES OF THE GMRP

The GMRP received its Water Licence in September 2020, and in July 2021 transitioned from care and maintenance activities (Phase 1) into active remediation and adaptive management (Phase 2).

Figure 1 illustrates the past, current, and planned activities of the GMRP.




Figure 1: GMRP Activities and Timeline

GOVERNANCE OF THE GMRP

The governments of Canada and the Northwest Territories are co-proponents of the Project. Crown-Indigenous Relations and Northern Affairs Canada (CIRNAC) is Canada's lead on the Project while Environment and Natural Resources (ENR) represents the Government of Northwest Territories (GNWT), with Public Service and Procurement Canada (PSPC) playing an important support role.


A joint CIRNAC – PSPC project governance structure has been established to provide oversight, direction, and advisory services to the Project Team. The governance and management of the GMRP is also supported by external, independent, and technical reviews provided by multiple groups, such as the GMOB, which was formed in 2015. Figure 2 shows the governance structure of the GMRP.

OTHER GOVERNANCE BODIES

Other governance bodies that provide advice and/or inputs to the GMRP on all topics include:

- Deputy Ministers (DM) Committee (DMs of PSPC and CIRNAC)
- Senior Project Advisory Committee (CIRNAC ADM Northern Affairs Organization; PSPC ADM Real Property; PSPC ADM Acquisitions; PSPC RDG Western Region)
- Senior Project Committee (CIRNAC Senior Director NCSP; GNWT ADM ENR)
- GMOB (CIRNAC, GNWT, YKDFN, NSMA, City of Yellowknife, Alternatives North)
- Giant Mine Working Group (CIRNAC, GNWT, NSMA, YKDFN, City of Yellowknife, Alternatives North, Environment and Climate Change Canada (ECCC), Department of Fisheries and Oceans Canada, Health Canada (HC))
- Giant Mine Advisory Committee (GMAC) (YKDFN representatives)

Figure 2: Governance Structure of the GMRP



LEGEND



2.0 2021–2022 YEAR IN REVIEW

2.1 OVERVIEW

The Project Team focused their activities on seven main project components over the 2021-22 year (April 1, 2021 – March 31, 2022):

1. Advanced substantive designs and cost estimates in support of the implementation of the Treasury Board implementation phase submission in October 2022 (Section 3),
2. Ensured ongoing C&M of the site (Section 4),
3. Undertook immediate risk mitigation activities (Section 4),
4. Initiated and advanced remediation activities including AR1 freeze pad construction, and NHL construction (Section 4),
5. Undertook environmental monitoring studies / baseline assessments (Section 5 – Appendix B includes a comprehensive list of the studies conducted in 2021-22),
6. Continued to advance the health monitoring studies (Section 6 – Appendix B includes a comprehensive list of the studies conducted in 2021-22),
7. Advanced Socio-Economic Strategy implementation (Section 7).

Engagement is a core component of the Project and is described in more detail in Section 7.1. In addition, the GMRP team maintained an active risk identification and management program (described in Appendix C).

2.2. COVID-19 MANAGEMENT

The MCM continued to update and implement the COVID-19 Virus Response Plan and procedures based on federal and territorial government guidelines. The procedures apply to all people at the Giant Mine site, including MCM staff, subcontractors, consultants, regulators, and any possible visitors to the site (Parsons Inc., 2021a; Parsons Inc., 2021b; Parsons Inc., 2022a). For a period of 8 days in both October and December 2021, site efforts were scaled down to essential activities in response to possible COVID-19 exposure on-site. The response followed direction received from the Yellowknife COVID-19 Outbreak Response Team. At the end of the 8 days, isolation for potentially exposed workers was no longer required.

The biggest impacts from COVID included delays to the Hoëla Weteëts'eèdeë Study, HEMP community reporting, geochemical testing (though the delay was not significant, and the testing has since been completed), QRA engagement, and the AR1 blasting (delay of 1 week). In addition, the field investigations for open pits and openings to surface were postponed due to the COVID-19 pandemic (Golder Associates Ltd., 2022b).



2.3 PROGRESS ON ENVIRONMENTAL ASSESSMENT MEASURES

The Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013) listed 26 Measures that must be addressed, as well as 16 suggestions that may be implemented at the GMRP team’s discretion. The Team’s immediate focus is to address the Measures with set timelines, and those with the biggest


impact on the project scope. Table 1 provides a brief summary of progress, while Appendix D provides a complete summary of progress against all Environmental Assessment Measures and Suggestions in 2021-22, as well as plans for the 2022-23 year.

	STATUS	MEASURES	SUGGESTIONS
	Completed	3, 4, 5, 6, 7, 8, 11, 12, 13, 14, 15, 18, 19, 22	8, 13
	Underway	9, 10, 16, 17, 20, 23, 25, 26	1, 2, 3, 4, 9, 10, 11, 12, 14, 15, 16
	Future Action Required	2, 21, 24	
	No Action Required / Outside Scope of Project	1	5, 6, 7

Table 1: Status of Environmental Assessment Measures and Suggestions (as of April 2022)

In 2021-22, the Project focused on advancing the following measures:

- Measure 10 – Hoèla Weteèts’eèdeè: Understanding Community Wellbeing Around Giant Mine (previously called the Stress Study) – At the time of writing this report the study has been put on hold indefinitely, pending advice of the Advisory Committee.
- Measure 23 – Tailings MMP – The Project Team advanced this plan internally and sent a draft to the Working Group for comments



3.0 ADVANCEMENT OF SUBSTANTIVE DESIGN

3.1 WASTE DISPOSAL AND MANAGEMENT

3.1.1. Non-Hazardous Waste Landfill (NHWL)

In 2021-22, the Project submitted and received approval from the MVLWB for the Non-Hazardous Waste Landfill (NHWL) Design Plan and updated Waste MMP. The NHWL Construction Plan was also submitted in accordance with the GMRP Water Licence (Giant Mine Remediation Project, 2022a). The GMRP team also substantially completed construction of the first phase of the NHWL as outlined in the NHWL Design Plan.

Next Steps:

- Complete the remaining construction of the NHWL. The final steps for the NHWL includes installing a geo-membrane, a geo-composite and drainage pipes with full completion and operation scheduled for Spring of 2022.
- Continue identifying volumes of legacy waste and apply an appropriate management strategy.
- Advance metal recycling strategies.

3.1.2. Hazardous Waste

Long-term management of arsenic trioxide waste is one of the key components of the Giant Mine Remediation Project Closure & Reclamation Plan (CRP). During the life of the mine, mining operations produced approximately 237,000 tonnes of arsenic trioxide waste, which are currently stored in 14 chambers and stopes (Giant Mine Remediation Project, 2018a). Chamber 15 and B1 pits have been identified and assessed as a potential disposal site for arsenic waste related to clean-up activities and options (Giant Mine Remediation Project, 2007; Golder Associates Ltd., 2018).

In 2021-22, the MCM worked to develop their standard operating procedure for waste handling (including hazardous waste) (Parsons Inc., 2022c).

3.1.3 Remedial Strategy for Contaminated Soil and Sediment

In support of the Project's CRP related to contaminated soil and sediment, the GMRP team evaluated and selected remedial / risk management strategies associated with contaminated soil and sediment at the Giant Mine Site. This work has involved:

- An options analysis workshop,
- The selection of preferred remedial/risk management options for areas of deep contaminated materials based on (i) technical feasibility, (ii) project objectives, and (iii) long-term performance,
- The production of a report to address the information gaps on contaminated soil and sediment
- The production of a report on a closure option for pond-water impacted areas, (Golder Associates Ltd., 2019a; Golder Associates Ltd., 2019d; AECOM Canada Ltd., 2020a; Giant Mine Remediation Project, 2021a).

In 2021-22, the Project team completed the substantive design for Contaminated Soils and Sediment and held a workshop with the GMRP Working Group in Fall 2021.

Next steps:

- Advance the detailed design for Contaminated Soils.
- Advance the detailed design for highly arsenic contaminated waste removal, soil washing, and Chamber 15 backfill.
- Hold a follow-up meeting of the GMRP Working Group on the Dam 3 Research Reclamation Plan document prior to the Design Plan submission to the MVLWB.
- The Project will submit the Contaminated Soils and Sediment Design Plan anticipated in late 2023².

3.2 FREEZE DESIGNS

Climate change is a critical risk factor for ground freezing systems at the Giant Mine site. In 2018, the GMRP team conducted a review of current climate change documentation to support the advanced design of freeze Areas 1 and 2 (AECOM Canada Ltd., 2018). In 2019-20, the Project Team began the substantive freeze design for Areas 3 and 4, which incorporates the design of a portion of B1 pit as well. Climate change projections were also incorporated into the substantive design for Areas 3 and 4.

In 2021-22, the Project Team completed the blasting activities associated with the construction of the AR1 freeze pad development. In addition, the MVLWB approved the Arsenic Trioxide Shell Monitoring and Management Plan (Giant Mine Remediation Project, 2022a).

Next steps:

- Complete the construction of the AR1 Freeze Pad, which includes the placement of off-site borrow material for the "insulation layer" of the freeze pad.

3.3 WATER TREATMENT PROJECTS

3.3.1 New Water Treatment Plant (WTP)

Management of contaminated water within the site boundary is a key activity to reduce its impact on the environment. Over the past several years, the Project has explored ETP upgrade options, finalized the preliminary design for the new WTP, completed a siting assessment of the new WTP, and updated the three-dimensional groundwater model to provide predictions for potential future conditions in the Water Licence period from 2020 to 2040 (AECOM Canada Ltd., 2019b; AECOM Canada Ltd., 2019c; AECOM Canada Ltd., 2019d; AECOM Canada Ltd., 2020c; Golder Associates Ltd., 2020g).

²This submission schedule of this Design Plan was updated from a submission in 2021-22 to a submission in 2022-23 as per the revised PIP.

In 2021-22, the Project Team led a value engineering exercise and refined and completed the design of the freshwater intake, drafted a memo on action levels in support of the Design Plan, and partially completed the design of intake and outfall for the WTP to the substantive level along with the WTP plant itself.

Next steps:

- Engage the Working Group on the WTP design, finalize the WTP design (intake, plant & outfall), and submit the WTP Design Plan in 2022 to the MVLWB.
- Procure the construction contract for a new water treatment plant and outfall to discharge treated effluent year-round to Yellowknife Bay, construction anticipated to start in 2023-24 with it being commissioned in 2025 (Giant Mine Remediation Project, 2021b).
- Advance the redesign of the freshwater intake pipe.

3.3.2 Pumping System

The preliminary design of the new WTP includes the installation of mine water deep intake wells that will replace the current Northwest Pumping System. A new system will be built in approximately 2025, near the former C-shaft area in the core area of the Project site, using a deep well submersible pumping system, similar to the existing Northwest Pumping System. Operation of this system will be continuous year-round, whereas the current ETP operates during the open-water months only.

In 2021-22, the Project Team drilled a pilot hole for the intake for the new WTP and conducted pumping tests (Giant Mine Remediation Project, 2022a).

Next steps:

- Complete pilot hole program to confirm assumptions regarding target locations for the WTP pumps.

3.3.3 Site-Specific Passive Treatment System

The GMRP team assessed the feasibility of treatment wetlands or other applicable passive and semi-passive surface water treatment technologies. At the Giant Mine site, a Passive Treatment System could remove arsenic as well as other parameters of potential concern such as antimony, copper, lead, nickel, zinc, chloride, nitrate, and nitrite from the aquatic environment of Baker Creek.

The GMRP completed an off-site pilot-scale Passive Treatment System study to inform full-scale system design (Contango, 2019). The study concluded that treatment of surface water at the site is possible through passive or semi-passive wetland applications. All parameters of potential concern exhibited some treatment. The study also identified potential risks for arsenic treatment, to be further assessed and addressed. The GMRP Team continued to analyze the results from the pilot-scale testing (i.e., Phase 3) to determine possible locations and requirements for the maintenance of the treatment structure (Giant Mine Remediation Project, 2021a).

In 2021-22, no additional work was completed on the passive treatment assessment.

Next steps:

- Develop a summary report on all the past work and recommendation on the implementation of passive vs semi-passive treatment wetland on site.

3.4 TAILING CONTAINMENT AREAS

Over the operating life of the mine, most tailings were deposited into Tailing Containment Areas. In previous years, the Project developed a Tailing Management and Monitoring Plan to define an approach to managing the Tailing Containment Areas after completion of closure activities (Giant Mine Remediation Project, 2019c), and also reviewed and updated the Operations, Maintenance and Surveillance Manual (Golder Associates Ltd., 2019i), and confirmed Design Plans through investigative drilling on the tailings areas (CIRNAC, 2019b).

In 2021-22, the Project Team completed the draft Tailings MMP as part of the Water Licence conditions and completed the substantive designs of the Tailing Containment Areas along with the Foreshore and Nearshore Sediment areas and post closure dams. The Winter Investigative and Early Works Drilling program took place in 2021 to gather further geotechnical information in the Foreshore Tailings and Nearshore sediment areas and to assist in cover designs (Giant Mine Remediation Project, 2022a).

Next steps:

- Submit the draft revised Tailings MMP to the Working Group for pre-engagement prior to submittal to the MVLWB³.
- Conduct a South Pond Dewatering Study to determine the level of effort required to dewater the south pond tailings to transport them.
- The Tailings Design Plan will be submitted at a similar time with the Tailings MMP.

³Note that this submission schedule was changed from 2021-22 to 2022-23 to allow for the submission of the revised Tailings MMP alongside the design plan given that they are closely linked.



3.5 OPEN PIT CLOSURE

Open pit closure is another component of the overall Giant Mine CRP. There are eight open pits on the Giant Mine site. These open pits pose potential safety risks to workers and the public and risks to the environment from future flooding in Baker Creek and the subsequent potential flow into the pits. Floods may also compromise underground stability. To address this risk, the Project has decided to fill or partially fill the pits. To support this work, the Project conducted studies to identify potential options and suitable on-site⁴ material for pit fill with some recommendations for additional investigations (sampling, testing, and modeling) for consideration (AECOM Canada Ltd., 2019a; Giant Mine Remediation Project, 2020; Golder Associates Ltd., 2019h; Golder Associates Ltd., 2020a; Golder Associates Ltd., 2020c; Golder Associates Ltd., 2020e).

In 2021-22, the Project team completed the Open Pits Substantive Design Report and produced a memorandum summarizing the 2021 field investigation program as part of ongoing work associated with the characterization of known surface boreholes. However, the field investigations for open pits and openings to surface were postponed due to the COVID-19 pandemic (Golder Associates Ltd., 2022b).

Next steps:

- Refine open pit closure design and submit Open Pit Design Plan in 2023.
- Engage and inform on status of closure decisions.
- Conduct the field investigation on openings to surface within pits.
- Conduct open pit soil characterization in 2023-24.
- Continue work on located boreholes assessment and finalize the Borehole Guideline document.

3.6 OTHER DESIGN WORKS

In 2021-22, the Project Team completed the multiple accounts analysis for bridge crossings and incorporated it into the Site Services substantive design, which consists of two parts (Part 1 is demolition, and Part 2 is post-remediation infrastructure like fencing, roads, and security). Multiple accounts analysis is a decision-making approach used to conduct assessments of alternatives for mine waste disposal and other mining related decision processes. In addition, the Project Team advanced the Power Infrastructure Plan, which includes a review of annual power requirements, both during remediation and post-remediation, and a high-level plan to meet the power requirements for each year.

Next steps:

- Advance Site Services Design Plans and associated documents.
- Complete the implementation of the Phase Power Infrastructure Plan.

³ borrow is material (such as granular rock or soil) removed from a location for use in another location



4.0 OPERATIONAL SUMMARY

4.1 CARE AND MAINTENANCE (C&M)

Ongoing C&M at the Giant Mine site is critical to ensure current hazards at the site are managed to prevent harm to staff, surrounding communities, and the environment. In 2021-22, the Project continued C&M activities to keep the site stable and safe until full remediation can begin. These activities included:

- conducting ongoing monitoring and sampling of air quality,
- conducting ongoing dust management activities including application of Soil-Tac on Tailing Containment Areas,
- preparing for spring freshet; the 2021 spring freshet occurred without incident,
- conducting ongoing monitoring of water elevations at the Original Tailings Containment Area (TCA), Northwest Pond TCA, and Baker Creek,
- conducting ongoing monitoring and sampling of water and effluent,
- discharging treated effluent (589,700 m³ of treated effluent was discharged into the environment at Baker Pond),
- maintaining site infrastructure and roads,
- conducting ongoing monitoring of the dams,
- conducting underground care and maintenance activities with sumps, pumps, ventilation and refuge chambers,
- completing final assembly and securing of the engineered cap for bulkhead 36 to ensure stabilization (with drilling completed and paste fill barricades under construction), including engineering sign-off by the design consultant,
- melting ice in the mine workings at the south end of the mine for future mine stabilization below A1 and A2 open pits,
- completing a ground support program to make safe access for the contractor who will be doing the underground mine stabilization,
- beginning engineering for an improved underground communication system and changes to the mine primary ventilation,
- maintaining the underground travel ways, including underground repairs to existing chutes and head covers to reduce hazards to workers,
- providing fulltime on-site emergency medical services,
- continuing site security activities including new signage and security fencing upgrades (CIRNAC, 2021b), and,
- conducting weekly inspections of the Material Storage Area.

4.1.1 Immediate Risk Mitigation

4.1.1.1 Infrastructure Review

The GMRP conducts structural reviews of buildings at the Giant Mine site to assess risks and determine whether immediate action is required to mitigate those risks. The 2019 structural review, which was conducted on 28 buildings, suggested that the next review be held in 2 years time; therefore, a review was not held in 2020.

In 2020-21, the Project conducted a structural review of 68 buildings. There were no changes to the ratings applied from the structural review conducted in 2019. The assessment team classified three buildings under the red category (risk of failure within 5 years), 32 buildings under the yellow category (risk of failure within 5 – 10 years), and 28 buildings under the green category, which means that the structure is expected to last beyond 10 years (AECOM Canada Ltd., 2021). The Project established safety perimeters around selected building to decrease risk. In addition, the Project Team continued to implement recommendations from the 2019 structural review to reduce structural risks, including:

- restricting access to unauthorized personnel to the site to ensure safety and welfare of the public and mine staff,
- inspecting the site for any friable asbestos containing material that may have become loose after wind events, and
- inspecting and repairing the safety perimeters (after spring melt).

In 2021-22, the Project Team completed the Building Assessment on all remaining buildings (excluding those that are part of the upcoming Townsite Decontamination and Demolition Contract). It was established that a review of all buildings on site is not required, since all buildings are scheduled to be demolished in the short term, and any buildings that required any further inspections will be conducted on a case-by-case basis. The Project team tendered and awarded the Townsite Decontamination and Demolition Project package.

Next steps:

- Review buildings classified under the red condition in two years and buildings under the “yellow” classification every 4 years.
- Inspect and repair the safety perimeters (after spring melt).
- Begin townsite building decontamination and demolition in FY 2022-23.

4.1.1.2. Upgrades to the Northwest Deep Well Pumping Station

In 2017, the Project Team completed pumping station upgrades using two deep well submersible pumps located near the Northwest shaft (AECOM Canada Ltd., 2017). In 2019-20, the new deep well pump station came into operation and was used to dewater during freshet. The new pumping system, the Northwest Deep Well Pumping System, consists of two Baker Hughes submersible pumps installed in steel-cased boreholes drilled from the surface into the mine pool. One pump stopped operating after a brown-out situation in August 2019. In 2020-21, the Project Team began an investigation of the system to understand how the issue emerged. In 2021-22, the Project Team re-installed the pump, which then worked as designed. No further repair work is planned at this time.



4.1.1.3 Geotechnical Inspection of Dams

At the Giant Mine site, dams are used for mine water management, surface water management, and tailings solids retention. Dams are inspected annually to assess water level restrictions and geotechnical integrity in order to comply with the Canadian Dam Association Guidelines. While conducting regular inspections of the Project's dams, the Project Team noticed stability issues with areas in Dam #1 that were historically frozen but had begun to show signs of thawing. Working with design consultants and with the support of the Independent Peer Review Panel (IPRP), the Project Team decided to ensure the area remained frozen using thermosyphon technology (CIRNAC, 2021b).

In 2020-21, the Project Team installed 38 passive thermosyphons into Dam #1, primarily for the protection of the workers accessing the underground via B3 pit, but also for the longevity of the operations of the ETP until such a time as the new WTP is commissioned (CIRNAC, 2021a; GMOB, 2020). Data collected in 2021 suggests that the thermosyphons installed around Dam 1 decreased the thawing of frozen foundation and reduced risks (Golder Associates Ltd., 2021d). A slope stability analysis conducted in 2021 also suggests that the current condition of Dam 1 meets the Canadian Dam Association's guidelines regarding slope conditions for the closure phase (Golder Associates Ltd., 2021e). The remaining dams were found to present an acceptable level of safety compared against the Canadian Dam Association Guidelines but do require various levels of maintenance and continued monitoring (SRK Consulting, 2020). The Project Team conducts monthly monitoring of high-risk dams to ensure the safety conditions are met at the site (Golder Associates Ltd., 2022a).

The 2021-22 geotechnical inspection of dams and dykes, which included all dams associated with the original Tailings Containment Areas, Northwest Tailings Containment Areas, and Surface water dams, concluded that the dams present similar conditions as identified during the last inspection and appear to be performing satisfactorily (Giant Mine Remediation Project, 2022a). The Project Team also implemented several recommendations presented in the last geotechnical inspection (Golder Associates Ltd., 2021d).

Recommendations / Next Steps:

- Conduct the annual geotechnical inspection and submit the report to the MVLWB.
- Continue work by the surface C&M contractor to maintain dams.
- Conduct ongoing monthly monitoring of the high-risk dams.
- Continue to implement dam safety recommendations on site where possible to minimize risks to dams and include updates in the Operations, Maintenance and Surveillance manual.
- Continue monitoring of Dam #1 stabilization and construct the dam raise if required.

4.2 INSPECTIONS AND AUDITS IN 2021

In 2021, external regulators conducted thirteen (13) external inspections – twelve (12) by CIRNAC and one (1) by ECCC (without an inspection report). This compares to six (6) inspections by external regulators in 2020-21 and eleven (11) in 2019-20. The number of inspections per year is determined by the regulator, based on a variety of factors including the nature of work being undertaken at the site.

There were no non-compliances identified by the regulatory inspection, however CIRNAC identified corrective actions to be taken to improve dust and waste management. These corrective actions were completed in late fall 2021, with the covering of the old non-hazardous landfill area within the Northwest Pond and the implementation of the operational Waste Transfer Station.

In addition to these external inspections, the MCM as well as their subcontractors, conduct their own internal inspections on a regular basis to ensure safe operation at the site and compliance with various regulatory and contractual documents, including the Water Licence, Land Use Permit, and Management and Monitoring Plans. These internal inspections include daily site inspections by C&M staff and regular engineering inspections of major structures (e.g., dams, arsenic chamber bulkheads) and equipment. Only minor non-conformances were identified during internal inspections in 2021-22 and these were promptly corrected.

In 2021-22, the Project team completed an Environmental Health and Safety (EHS) underground audit, which included twenty-one (21) above ground activities that might impact underground work. Findings were as follows:

- No major non-compliance,
- Eight (8) non-compliances,
- Two (2) non-conformances, and
- Twenty-seven (27) areas for improvement.

The GMRP team has taken corrective actions for several findings, which will continue to be closed out in fiscal year 2022-23. The EHS audit also pointed out seven instances where best risk-control practices or initiatives were being implemented as planned across the site operations (BlueMetric Environmental, 2022).

In addition to the EHS audit, the GMRP team completed sixty-four (64) waste segregation audits between January and December 2021 to confirm waste stream segregation as described in the Waste MMP.

4.3 SUMMARY OF FISCAL YEAR 2021-2022 EXPENDITURES

Table 2 outlines the planned (i.e., expenditure totals by categories) versus actual expenditures for 2021-22 while Table 3 outlines the planned expenditures in 2022-23.

Table 2: Planned Versus Actual Expenditures

CATEGORY	PLANNED	ACTUALS	% DIFFERENCE
C&M	\$26,306,207	\$27,095,659	+2.9%
Regulatory	\$660,000	\$730,733	+9.7%
Consultation	\$4,357,023	\$3,210,463	-35.7%
Remediation	\$61,168,428	\$46,328,945	-32.0%
Monitoring	\$5,857,137	\$5,395,981	-8.5%
Program Management	\$10,484,361	\$11,104,618	+5.6%
Totals	\$108,833,155	\$93,866,400	-15.9%

Table 3: Planned Expenditures in 2022-23

CATEGORY	OPERATING EXPENDITURES	GRANTS AND CONTRIBUTIONS	SALARY AND EBP	TOTALS
C&M	\$31,906,365	\$-	\$-	\$31,906,365
Regulatory	\$637,390	\$-	\$-	\$637,390
Consultation	\$372,500	\$4,703,457	\$-	\$5,075,957
Remediation	\$86,612,955	\$997,468	\$-	\$87,610,422
Monitoring	\$6,432,716	\$-	\$-	\$6,432,716
Program Management	\$7,538,008	\$-	\$3,994,331	\$11,532,339
Totals	\$133,535,033	\$5,700,925	\$3,994,331	\$143,230,289

5.0 ENVIRONMENT

5.1 ENVIRONMENTAL MANAGEMENT

The following report sub-sections (Air, Water, and Land) describe key activities and results of existing environmental management programs, additional assessments and monitoring programs (as described in the Long-term Monitoring Program summary below).

LONG-TERM MONITORING PROGRAM

The Long-term Monitoring Program is a combination of all monitoring components currently ongoing or that will be required at Giant Mine. The Program includes environmental components and structural monitoring required on site. The Program is used to determine baseline conditions, monitor existing performance, and inform the design process for remediation activities.

The components of the Long-term Monitoring Program include regulatory and due diligence monitoring and can be grouped into the following components:

ENVIRONMENTAL

- Surveillance Network Program (SNP)
- Metal and Diamond Mining Effluent Regulations (MDMER) including Environmental Effects Monitoring (EEM) Program
- Operational Monitoring Program (OMP) (Effluent Treatment Plant (ETP), underground, annual site-wide bird survey)
- AEMP
- Wildlife and Wildlife Habitat management and Monitoring Plan
- Air quality – site perimeter & community
- Noise

STRUCTURAL

- Freeze
- Dams and seeps
- Landfill
- Pit stability
- Tailings covers
- Underground Structures
- Baker Creek (icing)


The Long-term Monitoring Program is structured in three phases: pre-remediation, remediation, and post-remediation. The intent is for the Program to be operational for the lifetime of the project (100 years). Appendix E provides additional information on the individual components of the monitoring program.

The new Type A Water Licence includes conditions related to monitoring and reporting for many of the above components.

SPILLS AND ENVIRONMENTAL TRAINING

- Spills, Accidents, and Significant Malfunctions:** There were a total of eighteen (18) environmental incidents of which only two (2) were reportable spills in 2021-22 [spills consisted mostly of mine water (less than 1 L) and small amounts of antifreeze, diesel, oil, sewage, sprinkler water (TCA water), and hydraulic fluid]. Figure 3 highlights the trend in the number of spills, which indicates an downward trend since 2018-19.
- Environmental Training:** Employees received 1,830 hours of EHS Awareness Training (including policy and procedures), 1,515 hours of EHS Health and Safety Training (including HAZWOPR, WHMIS, First Aid, Wildlife Safety, Water Safety, Fire Response, and others), and 949 hours of EHS Environmental Training (including spill response and others).

Figure 3. Number of reportable environmental spills and incidents from 2017-18 to 2021-2022



5.2 AIR

Activities undertaken at the Giant Mine site have the potential to release contaminants from the site into the air. Of primary interest are particulates carrying arsenic, antimony, iron, lead, or nickel. If these contaminants become airborne, they may be transported off-site and deposited elsewhere. To monitor and minimize air quality impacts, the GMRP team has established an ambient air quality monitoring program, as outlined in the GMRP Air Quality Monitoring Plan (AQMP) – including ongoing air quality monitoring on-site and in nearby communities – and actively manages air quality through dust suppression.

2021-22 HIGHLIGHTS

- Results of the ambient air quality monitoring indicated the air quality of the airshed encompassing the GMRP was representative of regional and local air quality.
- The GMRP team applied Soil-Tac, EcoSoil, and water for dust suppression on roads and on the Tailing Containment Areas as needed.
- 2021-22 was the first year that the Project tracked Greenhouse Gas (GHG) Emissions for the full year. Total emissions in 2021-22 were 4,885,398 Kg CO₂e. Future reports will include GHG emission trend information.

5.2.1 Air Quality Monitoring

The GMRP team conducts ambient air quality monitoring throughout the year at nine locations as part of the site perimeter air quality monitoring network. The nine monitoring locations have two co-located monitors to measure real-time total suspended particulate (TSP) and particulate matter measuring less than 10 microns in diameter (PM₁₀). Additionally, TSP, PM₁₀, total inorganic trace metals and PM₁₀ arsenic are measured from filters collected at the nine locations and submitted for analytical analysis.

Three community stations are located off-site in the community of Ndilo (NDL), Niven Lake (NVN), and at Yellowknife Bay (YKB) in the vicinity of the marina. The community stations measure continuous PM₁₀ and particulate matter measuring less than 2.5 microns in diameter (PM_{2.5}). Integrated TSP, PM₁₀, total inorganic trace metals, and PM₁₀ arsenic are measured from filters collected at the community stations. Nitrogen dioxide is also measured at the NVN community station. In addition, asbestos concentrations are measured when deemed warranted based on site activities. The monitoring stations provide data to monitor potential adverse effects to the local airshed during remediation activities. This data also helps the GMRP team to determine whether additional mitigation measures are required if air quality results exceed established Action Levels in the Dust Management and Monitoring Plan and ambient air quality criteria (summarized in Appendix E).

In 2021-22, the results of the ambient air quality monitoring program indicated that, similar to previous years, the quality of the local airshed was not significantly impacted by activities associated with the GMRP and was representative of regional and local air quality (SLR Consulting (Canada) Ltd, 2022). Regional wildfire smoke impacted air quality in July 2021, and heavy fog interfered with PM₁₀ and TSP values as in previous years (SLR Consulting (Canada) Ltd, 2022; Giant Mine Remediation Project, 2022a). Further information is available in the GMRP 2021 Annual Water Licence Report.

Next steps:

- The AQMP will continue, including ongoing community monitoring and site perimeter monitoring, with activity-specific monitoring conducted as applicable.

More details on the air monitoring program, including real-time data and weekly reports, are available on the NWT Air Quality Monitoring Network. You can also receive the weekly reports via email by requesting to be added to the distribution list by writing to aadnc.giantmine.aandc@canada.ca.



5.2.2 Dust Suppression

The GMRP team takes active measures to reduce dust from the site's tailings ponds and roads. These measures include communicating daily wind forecasts to GMRP team members each morning, applying dust control products to the tailings ponds and road network, reducing road speeds when wind speeds are elevated, and wetting the tailings ponds. In addition, water trucks are available and on standby 24 hours a day in case of a wind event.

In 2021-22, the GMRP team applied water withdrawn from the Polishing Pond for dust suppression at roads and Tailing Containment Areas (4,593 m³ water applied). The team also applied dust suppressant (Soil-Tac) to the Tailing Containment Areas (87 m³ of Soil-Tac applied). In addition, there was a major update to the Dust MMP that clarified several mitigation approaches, documented criteria when considering activity-specific monitoring, and updated Action Levels based on a combination of wind speed, measured dust, and observed dust (Giant Mine Remediation Project, 2022a). The Project Team also developed a dust communications strategy as part of the GMRP Engagement Plan to further meet the GMRP's commitment to outline and communicate existing work focused on dust communications (Giant Mine Remediation Project, 2022c).

Next steps:

- Ongoing dust control work and implement the dust communications strategy.

5.2.3 Greenhouse Gas Emissions

The GMRP is taking several steps to proactively reduce Greenhouse Gas (GHG) emissions and implement federal climate action policies. As required for all new federal buildings, the GMRP is undertaking a GHG assessment of the design of the new WTP to be constructed onsite. This will include a life cycle analysis of the heating system and all supporting equipment, as well as assessing the current proposed fuel oil heating design and a 100% electric heating system using electric boilers. GHG emissions will be calculated for each option over the 40-year lifespan of the facility to demonstrate the reduction in emissions. Results of this assessment will be considered in the final design of the new WTP.

The GMRP is also fully committed to finding opportunities to reduce its GHG emissions during implementation. The principal source of GHG emissions from implementation activities will be through the operation of heavy construction equipment. Given that heavy construction equipment must be used for a remediation project of this nature, the principal tool available to minimize GHG emissions will be to minimize fuel use and reduce haul distances where possible.

The MCM tracks and reports on the Project's GHG emissions monthly; 2021-22 was the first full year of reporting. The indirect emissions emitted on site in 2021-22 (April 2012 to March 2022) were 2,205,137 Kg CO₂e⁵ and the direct emissions emitted on site were 2,680,261 Kg CO₂e. 2021-22 can be considered the baseline year for emissions tracking, since early works remediation activities occurred on site; however, the level of remediation activity was much lower than what is anticipated in future years. Future reports will provide trend information and will include explanations for the observed trends, where available. See Appendix F – Greenhouse Gas Emissions for additional data, including the monthly breakdown.

⁵ Carbon dioxide equivalent or CO₂e is defined by the US Environmental Protection Act as the number of metric tons of CO₂ emissions with the same global warming potential as one metric ton of another greenhouse gas.

5.3 WATER

To monitor and minimize water quality impacts, the GMRP undertakes ongoing effluent and water quality monitoring on-site.

2021-22 HIGHLIGHTS

- Monitoring of minewater, surface water, and groundwater was conducted at the Site in 2021 to meet regulatory and operational monitoring requirements, as well as to continue to collect baseline data to support ongoing modelling efforts and site characterization.
- MDMER/EEM results were consistent with results from previous years.
- Submitted the Phase 7 EEM Study Design.
- Submitted the 2021 Annual Water Licence Report and the 2021 AEMP Annual Report.
- Completed the Large-bodied Fish Sampling Program.
- Completed water quality monitoring.

5.3.1 Effluent, Surface Water and Groundwater Quality Monitoring

To protect the health and safety of workers, the public, and the environment, water from the Giant Mine site is treated at the on-site ETP before being seasonally discharged to the environment. The ETP system consists of various components including reaction tanks, a settling pond, and a polishing pond that are used – in this order – to treat the mine water. Discharged effluent water must meet standards set by the Metal and Diamond Mining Effluent Regulations (MDMER) under the Fisheries Act and the GMRP Type A Water Licence (MV2007L8-0031). Part of the water quality

monitoring program includes testing of effluent chemistry. Arsenic and other parameters must meet regulated concentrations prior to, and during, discharge.

Minewater is pumped to surface throughout the year and stored on-site in the Northwest Pond. Treatment of this water typically begins in June of each year, with discharge to the environment typically occurring between July and September once the Arctic Grayling have left Baker Creek.

The Project Team undertakes effluent and water quality monitoring in and around the Giant Mine site via different programs to report on surface water, groundwater and underground minewater. These programs track parameters such as the volume of water pumped or discharged, water quality and the performance of the ETP. The effluent and surface water quality monitoring encompass the programs outlined below. These programs are used to monitor existing performance and to inform the design process for remediation activities:

- Surveillance Network Program (SNP)
- Aquatic Effects Monitoring Program (AEMP)
- MDMER including the EEM Program
- Operational Monitoring Program (OMP)
- Supplemental surface water and groundwater baseline data collection such as the surface water quality and Yellowknife Bay models and the AEMP

Parameters tested at all stations include standard general parameters (e.g., temperature, pH, conductivity, hardness), major ions, nutrients, and total and dissolved metals. There are also specific station requirements for other tests such as total cyanide, sulphide, hydrocarbons, and radium-226. Samples collected at sampling location SNP 43-1 must meet federal requirements under MDMER as well as the discharge criteria defined in the GMRP Water Licence (MV2007L8-0031).

5.3.1.1 Annual Water Monitoring

The section below summarizes the monitoring activities conducted in 2021-22 (Table 4). Appendix E provides a detailed table of the monitoring stations


(Table 25). The main objectives for water monitoring at the Site in 2021-22 were to conduct operational and regulatory sampling to support the GMRP as it transitions from the ongoing C&M into active remediation. The volume of minewater pumped to surface and seasonally treated and discharged depends on several factors including available surface storage volumes, runoff, and precipitation events. In total, 589,700 m³ of treated effluent was discharged from the ETP to Baker Creek in 2021. This discharge is slightly lower than the previous year (692,785 m³ in 2020) but considerably higher than effluent discharge of 312,404 m³ to 363,632 m³ from 2017 to 2019 (Giant Mine Remediation Project, 2022a).



Table 4: Annual Water Quality Monitoring 2021-22

	ACTIVITIES	RESULTS	RECOMMENDATIONS / NEXT STEPS
Hydrology (water quantity)	<p>Operation of hydrometric stations for continuous water level measurements from Spring (before freshet) to Fall.</p> <p>Water surveys, including minewater levels, contact water, water elevations at tailing containment areas and wastewater management ponds, toxicology</p> <p>Comparison of modelled and measured streamflow for Baker Creek, Northwest Pond, and Polishing Pond</p> <p>Water level surveys and flow measurements to establish a time series of seasonal stream-flow.</p>	<p>High water levels in Great Slave Lake and Yellowknife Bay until August but did not exceed the record values from 2020. Flows in Yellowknife Bay were low to normal.</p> <p>In 2021, Baker Creek flows were comparable to 2019 levels and lower than in 2020.</p> <p>Water balance scenarios have been successful in predicting measurable water quantities at the site.</p>	<p>Continue hydrology monitoring program to support operational and regulatory requirements.</p>
Surface water and minewater quality	<p>Underground minewater sampling as part of the OMP at sumps, mine pools, and bulkheads.</p> <p>Minewater sampling from the Northwest Pumping System.</p> <p>Surface water sampling to meet regulatory and operational requirements.</p> <p>Water sampling in various locations of the bay as part of the Yellowknife Bay Special Study program for water quality, toxicity, sediment quality, and fish tissue samples ahead of putting the new water treatment plant discharge into the bay in 2025.</p> <p>A mixing zone evaluation was completed to review existing Yellowknife Bay Special Study sampling locations located near the mixing zone boundary.</p> <p>Drilling of a pilot hole for the intake for the new Water Treatment Plant and pumping test conducted.</p>	<p>Mean concentration of TSS and total arsenic, copper, lead, nickel, and zinc and other parameters in treated effluent continued to present values below MDMER and Water Licence Effluent Quality Criteria limits at the point of discharge (SNP 43-1). Water quality samples at SNP 43-1 were not acutely toxic to Rainbow Trout or <i>D. magna</i>. Similar to previous years, treated effluent resulted in sublethal effects to <i>P. subcapitata</i> growth, <i>L. minor</i> growth, and <i>C. dubia</i> reproduction in 2021. No effects were observed for Fathead Minnow.</p> <p>Water quality results for sumps, minewater, and groundwater wells were generally consistent with previous years.</p> <p>Operational underground minewater sampling stations were evaluated and determined both frequency and number of sampling stations were warranted to be reduced.</p> <p>Water quality in Baker Creek in 2021 showed seasonal changes related to effluent discharge (e.g., higher chloride, sulphate, nitrate, and total arsenic); concentrations were within the expected range during discharge season.</p> <p>Dissolved iron in lower Baker Creek demonstrated an increasing trend and was above the average value in past years plus 25%. No Low Action Level as defined in the Aquatic Effects Monitoring Program was triggered because the increase is not clearly linked to the GMRP site. Further details can be found in the GMRP 2021 AEMP Annual Report.</p>	<p>Continue sampling minewater from surface, groundwater, and surface water as per operational and regulatory requirements.</p> <p>Continue the Yellowknife Bay Special Study in 2022 with the same seasonal timing as 2021 to align with the AEMP.</p>

	ACTIVITIES	RESULTS	RECOMMENDATIONS / NEXT STEPS
Groundwater	<p>Eighteen new shallow groundwater wells were installed at Site to monitor groundwater levels and chemistry, including ten operational wells around the Non-Hazardous Waste Landfill.</p> <p>Twenty-three shallow operational groundwater wells were decommissioned due to being broken or heaved, or because of construction activities.</p>	<p>Groundwater flow directions estimated from hydraulic head monitoring were consistent with previous years, showing a downwards gradient suggesting drainage toward the underground development.</p> <p>Hydraulic heads for the wells in 2021 were generally consistent with the last few years of monitoring.</p> <p>Groundwater samples were generally consistent with historical patterns.</p>	<p>Continue operational and regulatory groundwater well sampling.</p> <p>Develop new groundwater wells and begin sampling and measuring water levels.</p>



5.3.2. Metal and Diamond Mining Effluent Regulations (MDMER) / Environmental Effects Monitoring (EEM)

The MDMER under the Fisheries Act requires metal mines to conduct EEM. This includes monitoring of effluent and surface water quality, toxicological testing of the treated effluent, and biological monitoring. These results are used to assess and identify any effects that may be caused by the treated effluent. The overall objective of these studies is to protect fish and fish habitat in order to protect fisheries and maintain the safe use of fish by people. Effluent and water quality are monitored annually during periods of discharge and these data are used to help interpret the effects observed in the fish and benthic invertebrates from Baker Creek (i.e., the results from the biological program that is completed every three years). The next comprehensive sampling year is 2022 (Giant Mine Remediation Project, 2022a).

Key activities in 2021-22 included:

- Effluent characterization and surface water quality monitoring on five occasions to fulfill regulatory requirements (Golder Associates Ltd., 2022c).
- Analysis of treated effluent and surface water samples for nine deleterious substances and pH as outlined in Schedules 3 and 4 of the MDMER, as well as the required parameters outlined in Schedule 5 (EEM) of the MDMER, and applicable site-specific parameters recommended by ECCC (2012) (Golder Associates Ltd., 2022c).
- Testing of treated effluent for acute and sub-lethal toxicity as required by the MDMER (Government of Canada, 2002).
- Weekly sampling for all deleterious substances (including cyanide) plus radium-226 at SNP 43-1.

- Benthic reconnaissance survey at Yellowknife Bay (Golder Associates Ltd., 2021c).
- Submission of the Phase 7 EEM Study Design to ECCC in October 2021.

The water quality results generally met desired quality objectives established by the MDMER. Total carbon and total dissolved zinc concentrations are two exceptions; however, contamination might have occurred during sampling or laboratory analysis. During sampling, there was no mortality of Rainbow Trout or *D. magna*, which indicates the effluent was not acutely toxic to fauna. The sampling results indicated that the Polishing Pond was not considered acutely toxic (Golder Associates Ltd., 2022c). The results of the MDMER sampling were broadly comparable with previous years; treated effluent samples were not acutely toxic; sublethal effects were observed and the effect of treated effluent was the same or lower than in previous years; and treated effluent and surface water quality in the exposure and reference areas were tested with all scheduled parameters being below applicable MDMER requirements.

Next steps:

- Ongoing operations and maintenance of the ETP.
- Weekly sampling to analyze un-ionized ammonia concentrations in the treated effluent.
- Monitoring as outlined in the Phase 7 EEM Study Design.

5.3.3 Aquatic Effects Monitoring Plan (AEMP)

The GMRP submitted the completed Baker Creek AEMP Design Plan and the Draft Yellowknife Bay Conceptual AEMP Design Plan as part of the Water Licence application package. As described in the Guidelines for Designing and Implementing Aquatic Effects Monitoring Programs for Development in the NWT and the Draft Guidelines for Aquatic Effects Monitoring Program, four different types of documents are required under the AEMP: Design Plan, Annual Report, Re-evaluation Report, and Response Plan.

The GMRP is proposing to build a new WTP, which will discharge directly to Yellowknife Bay; however, until the new WTP is commissioned, the existing ETP will be used. The two different treatment plants discharge to different locations, with the AEMP shifting focus from the current discharge into Baker Creek to the future discharge location in Yellowknife Bay with the WTP.

In 2021-22, the GMRP completed monitoring in accordance with the approved AEMP Design Plan. The Project Team also submitted to the MVLWB a revised AEMP Design Plan with Moderate and High Action Levels, addressing comments made on the previous version and following pre-engagement with the Giant Mine Working Group (Giant Mine Remediation Project, 2022a). The 2021 AEMP Report highlights include (Giant Mine Remediation Project, 2022b):

- Water levels continued to be high in Great Slave Lake in 2021, but flows were lower in Baker Creek compared to 2020.
- Treated effluent was below its discharge limits when it was released.

- Water quality near the mouth of Baker Creek was similar to previous years; however, dissolved iron was higher than in past years (2013 to 2020) and showed an increasing trend but was still below guidelines to protect aquatic health.
- The effects of treated effluent to trout, minnow, water flea, algae, and aquatic plants in laboratory tests was the same or lower than in previous years.

Next steps:

- Continue AEMP monitoring as per the approved Design Plan and submit Annual Report.
- Conduct biological monitoring studies as part of the Phase 7 EEM schedule, including fish and benthic invertebrate community surveys at Yellowknife River and Horseshoe Bay (fish survey only) (Golder Associates Ltd., 2021c). Results will be reported in 2023.

5.3.4 Baker Creek and Yellowknife Bay Fish and Fish Habitat Assessment

In 2021-22, the Project advanced its Fisheries Act Authorization application, including the development of offsetting plans and criteria for success as well as continued engagement with the Department of Fisheries and Oceans Canada (DFO). The Project Team also completed the Large-bodied Fish Sampling Program and included results in the 2021 AEMP Annual Report (Giant Mine Remediation Project, 2022a):

- Muscle biopsies were determined to be suitable alternatives to fillet sampling as a non-lethal method to measure arsenic in fish tissue for the long-term monitoring program.
- Average arsenic concentrations in Lake Whitefish are comparable or lower than concentrations found in other studies in the Yellowknife area.

Next steps:

- Submit the Fisheries Act Authorization application in 2022-23.

5.4 LAND

The GMRP team undertook several activities to monitor and minimize impacts to land and protect the health and safety of the public, on-site workers, and wildlife. These activities included monitoring and management of arsenic impacted waste, and monitoring of wildlife, as described below.

2021-22 HIGHLIGHTS

- Continued to manage wastes on site in accordance with the Waste MMP.
- Established a Waste Transfer Station in Fall 2021 for operational waste generated on site.
- Reviewed the Wildlife and Wildlife Habitat MMP (Version 2.0) with no changes necessary.
- Maintained the wildlife log on site.

5.4.1 Waste Management

In 2014, the decontamination and deconstruction of the Roaster Complex as part of the Site Stabilization Plan produced hazardous waste, primarily arsenic- and asbestos-containing materials. The wastes were safely packaged in lined Transportation of Dangerous Goods bags and stored on site, held in shipping containers within an area secured by a chain-link fence (Material Storage Area). Runoff water from the storage area is collected and treated in the GMRP's ETP. Until the material can be appropriately disposed, the safest place to store it is on an already contaminated site, away from water and people.

In 2021-22, the Project Team implemented an operational Waste Transfer Station to start receiving non-legacy operational waste from subcontractors. The Project team also completed the excavation

and construction of the first phase of the NHWL, completed TSS monitoring in Baker Creek associated with the construction of the NHWL, and installed 10 Operational Monitoring Program (OMP) groundwater wells as identified in the NHWL Design Plan. These wells will become operational in 2022. The Project is working toward confirming the remaining volumes of legacy waste to be managed and this information will be provided in a future annual report (Giant Mine Remediation Project, 2022a).

Next steps:

- Continue managing waste in accordance with the Waste MMP.
- Continue implementing operations of the operational Waste Transfer Station.
- Advance metal recycling strategies.

5.4.2 Wildlife Monitoring and Research

The Wildlife and Wildlife Habitat MMP was submitted as part of the Water Licence package in April 2019. In 2021-22, the MVLWB approved an updated version of the MMP, which included updated contact information, terminology, and specific recommendations from the Human Health and Ecological Risk Assessment (HHERA) (Giant Mine Remediation Project, 2022a).

In 2021-22, mitigations were carried out in fall and winter in advance of planned building decontamination and deconstruction to board up holes and clear vegetation to minimize impacts during the nesting season. Parsons and contractors carried out visual inspections for nests and nesting activity in advance of planned work. The GMRP consulted with GNWT and obtained wildlife permits for the removal of inactive nests in planned work areas. In addition, wildlife surveys were conducted prior to blasting and in accordance with the Wildlife and Wildlife Habitat MMP. Bears were frequently observed on-site, like other years, and an on-site refresher training was provided to subcontractors regarding the prevalence of bears at Site (Giant Mine Remediation Project, 2022a). Wildlife logs are maintained on-site and available to Inspectors as requested.

Next steps:

- Review and update the Wildlife and Wildlife Habitat MMP.
- Continue inspections and monitoring as per the Wildlife and Wildlife Habitat MMP. Install bird deterrents in the Townsite area ahead of nesting season.



6.0 HEALTH & SAFETY

6.1 OCCUPATIONAL HEALTH AND SAFETY (H&S)

CIRNAC provides oversight for occupational H&S, while PSPC provides oversight and manages engineering design consultants to ensure that they have in place a H&S plan, H&S procedures, and emergency response plans, and that they follow the procedures and report any H&S incidents.

The Main Construction Manager maintains overall H&S responsibility as the main contractor at the Giant Mine. To ensure that on-site safety plans are implemented, there is a designated MCM occupational H&S manager who organizes ongoing training and occupational H&S support for managers, supervisors and other employees and subcontractors.

2021-22 HIGHLIGHTS

- There were 0 major safety incidents, 3 moderate safety incidents, and 9 minor incidents in 2021-22. Minor incidents have risen in 2021-22.
- The number of reported near misses increased to 71 in 2021-22 from 56 in 2020-21 and 41 in 2019-20 but was lower than 2018-19 near misses (74); when normalized (i.e., incidents per 200,000 person-hours worked), near misses have stayed relatively consistent over the past three years and are much lower than 2017-18.
- 1.92% of urinalysis samples were above the action level of 35 micrograms of arsenic per litre of urine (µg/L) in 2021-22.



6.1.1 Health & Safety Incidents

GMRP tracks the number of major incidents, moderate incidents, minor incidents, and near misses on a monthly basis.


Table 5 summarizes the number of H&S incidents and near misses in 2021-22. Consistent with previous years, there were no major safety incidents on site. There were 3 moderate incidents, which is consistent or lower than the previous three years (7 in 2020-21, 3 in 2019-20, and 9 in 2018-19). The number of minor incidents in 2021-22 (9) increased from 2020-21 (3), with 5 in 2019-20, 11 in 2018-19, and 5 in 2017-18.

Table 5: H&S Incidents and Near Misses in 2021-22

INCIDENTS AND NEAR MISSES	2021-22 TOTAL
Major Incident: An incident resulting from activities performed at the site that results in a severe and irreversible disability, impairment, injury, illness or fatality to an individual or individuals.	0
Moderate Incident: An incident resulting from activities performed at the site that results in a reversible disability, impairment, injury or illness that temporarily alters the lives of an individual or individuals.	3
Minor Incident: An incident resulting from activities performed at the site that results in injury or illness that inconveniences an individual or individuals.	9
Near Misses: An unplanned incident resulting from activities performed at the site that did not result in any disability, impairment, injury, illness or fatality, but had the potential to do so.	71

The number of incidents is normalized by person-hours worked to enable comparison across years, when the amount of activity on site may differ. The normalization does not account for differences in the nature of activities undertaken from one year to another. When considering these values (Figure 4), there is no clear trend since 2017-18.

Figure 4: H&S Incidents per 200,000 Person-hours Worked, by year (2017-18 to 2021-22)




There was an increase in the number of reported near misses last year (71) compared with the previous two years, with 56 in 2020-21 and 41 in 2019-20; however, there is no clear trend. However, when normalized, near misses in 2021-22 were similar to 2020-21, 2019-20 and 2018-19 (Figure 5). A high number of near misses does not necessarily represent poor safety performance, but could represent a strong safety culture, demonstrating high awareness of H&S concerns and a willingness to report those concerns. Incidents and near misses are discussed at daily safety meetings to review lessons learned, root causes, and corrective measures.

Next steps:

- The GMRP team will continue to track and report H&S incidents.

Figure 5: H&S Near Misses per 200,000 Person-hours Worked from 2017-2018 to 2021-2022



6.1.2 Monitoring of Arsenic Levels in Workers

In 2013, the Roaster demolition Project Team (Parsons, AECOM, Golder, PSPC and CIRNAC) developed a medical monitoring framework to monitor arsenic levels in workers. This framework was accepted by the Workers' Safety & Compensation Commission.⁶ Monitoring includes baseline urinalysis sampling when workers start on site and then subsequent regular urinalysis sampling (weekly samples if on-site full-time). Samples are compared against the Action Level of 35 micrograms of arsenic per litre of urine (µg/L). The Project has monitored and reported on arsenic levels in workers since 2014-15.

In the 2021-22 reporting year, the GMRP team continued to monitor arsenic levels in workers. Table 6 shows the total number of samples and the number of samples above the Action Level of 35 micrograms of arsenic per litre of blood. The percentage of samples above the action level (1.92%) is higher than last year (1.24% in 2020-21), but lower than the results in 2019-20 and 2018-19.

Table 6: Summary of Urinalysis Sampling and Results between 2017-18 and 2021-22


Year	Total samples	Number of samples above the action level (35 µg/l)	Percentage of samples above the action level (35 µg/l)
2021-22	1305	25	1.92%
2020-21	728	9	1.24%
2019-20	682	15	2.20%
2018-19	1938	63	3.25%
2017-18	498*	9	1.81%

*This value includes 19 baseline samples and does not include invalid test results (45 samples).

⁶ The analytical approach, the analytes, and the action level (i.e., the exposure limit) were documented by Senes & Arcadis and peer-reviewed by Stantec in 2014.

Figure 6 below highlights the key trends in the percentage of samples above the action level from 2017-18 to 2021-22.

Figure 6. Percentage of samples above the Action Level (35 µg/L) from 2017-18 to 2021-22



For any urinalysis sample above the Action Level, the MCM notified Workers' Safety & Compensation Commission, CIRNAC, and PSPC and investigated the root cause (e.g., diet, poor hygiene practices, inadequate procedures). The MCM then took immediate actions to reduce exposure to workers, such as improvement of dust control measures, adoption of more rigorous Personal Protective Equipment procedures, re-training of staff on proper procedures, placing affected workers on limited duty to limit exposure to higher risk activities, or reassigning personnel to other duties (in the rare case of continued / recurring high levels of arsenic).

Tracking of results that are below but nearing the Action Level also allows for identification of those workers who could benefit from preventive interventions, to avoid reaching the Action Level.

Next steps:

- The GMRP team will continue to provide oversight for the H&S of its employees and contractors through the established management system and associated H&S procedures, including urinalysis for on-site workers.



6.1.3 Health and Safety Training

The MCM's Occupational H&S manager ensures that employees and sub-contractors receive relevant H&S training, including first aid, wildlife safety, water safety, and fire response, as required by applicable regulations. Each year, all new employees are assessed to ensure they have the required training to complete their jobs safely and effectively.

PSPC/CIRNAC and the MCM track the number of person-hours that employees and sub-contractors receive in training. In 2021-22, a total of 39,407 H&S training hours were provided [including general Environment, Health and Safety awareness training (on policy and procedures)].

Next steps:

- The GMRP team will continue to track the type and amount of training received by employees and contractors to ensure that all employees receive the required training.
- The GMRP team shares this information with interested parties and stakeholders – such as GMOB, SEWG and SEAB and the community – to assure them that on-site personnel are appropriately trained to do their job safely and effectively and are getting some training that is potentially transferable to other employment.
- The GMRP team tracks training provided to community members to prepare them for employment at the site.

6.2 PUBLIC HEALTH & SAFETY

Since the Government of Canada took over responsibility in 1999, the GMRP team has monitored the site and ensured it is kept safe and secure through 24-hours-a-day C&M work. This work involves ensuring public safety through site security, dust suppression, and minewater and effluent management.

In response to Measure 9 of the Report of Environmental Assessment the GMRP commits to working with other federal and territorial departments to design and implement a broad Health Effects Monitoring Program. In response to Measure 10 of the Environmental Assessment, the GMRP committed to evaluate the indirect effects of the Project through a Stress Study, now called Hoèla Weteèts'eèdeè: Understanding Community Wellbeing Around Giant Mine.

2021-22 HIGHLIGHTS

- Continued preparing for the next round of Health Effects Monitoring Program sample collection to occur in 2022-2023.
- Continued ongoing Advisory Committee meetings to provide updates on relevant publications, genetic analysis, and communication strategies for the revised website.

6.2.1 Health Effects Monitoring Program

The Health Effects Monitoring Program in Ndilq, Dettah and Yellowknife focuses on effects in people related to arsenic and other contaminants⁷ that might result from the GMRP. The monitoring includes studies of baseline health and ongoing periodic monitoring, in accordance with Measure 9 of The Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013). Dr. Laurie Chan, based at the University of Ottawa, is leading the monitoring program. A Health Effects Monitoring Program Advisory Committee was established for the program with representatives from GNWT Health and Social Services, Health Canada, the City of Yellowknife, the Yellowknives Dene First Nation (YKDFN), the North Slave Métis Alliance (NSMA), GMOB and the Project Team. The committee meets monthly and provides advice to the program.

The monitoring program completed its baseline sample collection in 2018. There was a total of 2037 participants between Fall 2017 and Spring 2018. Individual results were reported back to all the participants by mail, and a progress report summarized key results (Chan, et al., 2019). Public engagement was undertaken in May 2019 to report back on the initial results of the study. In general, the results from the first two waves of the study are similar to those in the Canadian Health Measures Survey, which is a representative of the Canadian population.

In 2021-22, the Health Effects Monitoring Program Advisory Committee continued to provide updates on relevant publications, genetic analysis, and communication strategies for the revised website as well as prepare for the next round of sample collection to occur in 2022-2023 (Giant Mine Remediation Project, 2022a). The next representative study with children will be starting in 2023 and with both children and adults in 2027-2028, when the remediation is occurring.

Next steps:

- Advance child sampling in Spring 2023 with adult/children sampling taking place again in 2027/2028.
- The next report will be published in 2022. It will examine the relationships between diet and lifestyle variables, genetic information, the concentrations of metals in urine and the arsenic concentrations in the toenail, and results of the medical history and medical file analysis. Community sessions are being contemplated to share this information.

The implementation schedule for the Health Study is as follows:

1. **2019-22:** Research Team and Health Effects Monitoring Program Advisory Committee will implement the follow-up plan to promote healthy living and a healthy community.
2. **2022-23:** The Health Study Team will carry out follow-up sampling for children.
3. **2027:** The Health Study Team will carry out follow-up sampling with both adults and children.

For additional details on the Health Effects Monitoring Program, please refer to the Frequently Asked Questions on the program's public-facing website: <http://www.ykhemp.ca/faqs.php>.

⁷ Including antimony, cadmium, lead, manganese, and vanadium, which are being measured because other research and studies have shown that they are present at the Giant Mine site.


6.2.2 Hoèla Weteèts'eèdeè: Understanding Community Wellbeing Around Giant Mine

Measure 10 of the Environmental Assessment requires the Project Team to also evaluate the indirect effects of potential exposures to arsenic on wellness, including stress. Since 2017, Wilfred Laurier University has been leading the development of the Hoèla Weteèts'eèdeè Understanding Community Well-being around Giant Mine Study with various rights and stakeholders. There are two committees associated with this study including the Hoèla Weteèts'eèdeè Advisory Committee made up of representatives from the signatories to the Environmental Agreement, Health Canada, and Wilfred Laurier University and the Hoèla Weteèts'eèdeè Technical Committee made up of technical experts.

There were continued delays to Hoèla Weteèts'eèdeè in 2021-22, due to COVID-19 restrictions. Data collection activities did not occur.

Next steps:

- At the time of writing this report the study has been put on hold indefinitely, pending advice of the Advisory Committee.





7.0 COMMUNITY

This section provides an overview of the relevant management and performance information that applies to the community engagement and socio-economic elements of Giant Mine.

7.1 ENGAGEMENT

COVID-19 PANDEMIC IMPACTS AND ADAPTATIONS

COVID-19 pandemic impacts continued to extend to the Project's plans for and approach to engagement; however, there were more opportunities to meet in-person in 2021-22. In those cases where restrictions were in place, the Team used virtual meeting platforms. In-person meetings were held when permitted, following all health and safety regulations. The Project would like to thank all participants for their continued patience and adaptability throughout the year!

Project engagement is guided by an Engagement Plan, submitted to the Mackenzie Valley Land and Water Board in March 2021 ([GMRP Engagement Plan link](#)). The overall GMRP engagement goals are:

- Affected parties have increased trust in the Project, the Project Team, the overall project management, and are confident in the direction the Project is taking moving forward.
- The GMRP is operating in an open, inclusive and transparent manner.
- Affected parties feel increased ownership and optimism with respect to the future remediation of the mine site, as a result of collaborative input into decision making with stakeholders/affected parties and the GMRP team.

The Project Team developed a new plan for evaluating engagement in 2022, which incorporates feedback of the Giant Mine Working Group. The Project Team will implement planned evaluation activities going forward, including asking standard questions to gather feedback at meetings. The Project team continues to maintain a media log to track inquiries and topics and an engagement log to track the number and type of engagement activities planned and achieved.

Working groups are an important way for the GMRP team to engage with key affected parties in a meaningful way, both to provide information and to solicit input. There are numerous working groups, with those focused on specific areas, such as socio-economic issues, to those focused on the Project as a whole (e.g., the Giant Mine Working Group). The full list of committees/working groups and regular meetings with rights holders/stakeholders is summarized in the Engagement Plan.

2021-22 HIGHLIGHTS

- Continued virtual meetings to adapt to the COVID-19 pandemic and held in-person meetings where health and safety restrictions allowed.
- Continued engagement of key affected parties through the established working groups.
- Key decisions were made based on input from engagement sessions regarding closure criteria (borrow, surface water runoff, baker creek criteria, and minewater levels), minewater elevation action levels, redundancy in back up pumps, constraints mapping, PCP scope of work, Quantitative Risk Assessment health risk scenarios, engagement evaluation, aquatics blasting of AR1, Baker Creek design, and Yellowknife Bay.
- Conducted public outreach via in-person Annual Public Forums held in March 2022. Additional outreach activities (e.g., school visits), were held.
- Continued regular communications (e.g., e-newsletter, website, Twitter account, public service announcements, media briefings and responses to inquiries).



7.1.1 Engagement and Events

In 2021-22, the GMRP team undertook or participated in 87 engagement activities and events, aligned with and in support of the Project or related activities. This represents the same number of events compared to 2020-21 (87) and is higher than in 2019-20 (67 engagement events) and 2018-19 (43).

KEY GMRP ENGAGEMENT ACTIVITIES IN 2021-22 INCLUDED:

Quantitative Risk Assessment (QRA) (Environmental Assessment)

The QRA engagement has been a phased approach, beginning in 2018. The process has involved the Giant Mine Working Group, the Giant Mine Advisory Committee, the YKDFN, the NSMA, the City of Yellowknife, Alternatives North, and Yellowknife residents (CIRNAC, 2019c; CIRNAC, 2019a). Over the last fiscal year (2021-22), the Project provided a report back to the Giant Mine Working Group on their comments on the QRA and engaged on acute health risk assessment scenarios.

Perpetual Care Plan

As part of the Environmental Agreement, the GMRP is required to develop a Perpetual Care Plan that must address improvements in records management, communication with future generations, long-term access to funds for the Project, and analysis of different possible scenarios that might affect the perpetual care of the Project. The GMRP established a Perpetual Care Plan Advisory Task Force in October 2019 to provide support and recommendations to the Giant Mine Working Group about the development of a comprehensive Perpetual Care Plan. The Task Force includes representatives from all signatories to the Environmental Agreement (Giant Mine Remediation Project, 2022a).

In 2020, the Project submitted to GMOB a preliminary framework for the Perpetual Care Plan and, in 2021, the GMRP team met with the Perpetual Care Plan Task Force to present the proposed process for procuring a consultant to

develop the Plan. This included 2 workshops to scope out the statement of work (SOW) for the consultant. The next steps in 2022-23 are to finalize the SOW and work towards tendering and then onboarding a consultant (Giant Mine Remediation Project, 2022a)

Socio-Economic Strategy Implementation

In 2021-22, the GMRP continued socio-economic engagement efforts, including two (2) meetings with the Socio-Economic Advisory Body (SEAB) and five (5) meetings with the Socio-Economic Working Group, as well as bilateral meetings with YKDFN and Tłıchq (Giant Mine Remediation Project, 2022a). The purpose and outcomes of these meetings are further discussed in Section 7.2.

In addition, Parsons hosted an Industry Day in January 2022 to provide information on upcoming work for 2022 and 2023.

Aquatic Engagement

In 2020, the Project established an Aquatics Advisory Committee that includes all signatories to the Environmental Agreement along with additional members from the YKDFN and the NSMA. The Committee was established to allow for participants with a keen interest in the GMRP aquatics environment to actively participate in meaningful conversations and exploration of concepts. The objective of the Committee is for participants to develop a deeper knowledge of the Project, the regulatory framework, the aquatic environment, and environmental monitoring concepts. Furthermore, the Aquatics

Advisory Committee and associated engagement was designed to meet the engagement requirements of Fisheries and Oceans Canada Fisheries Authorization for the GMRP.

In 2021-22, the Aquatics Advisory Committee held six (6) meetings on Area 1 (AR1) blasting and protection of Baker Creek, Yellowknife Bay (fish and fish habitat), aquatic monitoring, and fisheries authorization requirements. The GMRP Team presented post-remediation renders and artist illustrations of the final design for Baker Creek and remediation activities taking place in Yellowknife Bay (nearshore sediments and foreshore tailings design). The Committee will continue to meet in 2022 to review the content of the Fisheries Act Authorization, engage on the Aquatic Effects Monitoring Program reference location, and report back on Baker Creek.

Management and Monitoring Plans

The Project Team worked with the Giant Mine Working Group to develop a staggered approach to sharing revised MMPs. The Project Team continued pre-engaged for six (6) plans in 2021-22, including Arsenic Trioxide Frozen Shell, Water, Dust, Waste, Borrow Materials and Explosive, and Erosion and Sediment MMPs; this process included a 2-week review period followed by a 2-hour dedicated meeting and a 2-week comment period (for each plan). A template was available for comments (Giant Mine Remediation Project, 2022a). Moving forward, the GMRP will use the MVLWB review process for sharing annual revisions of the plans with rightsholders and stakeholders (as per Water Licence conditions).

Other

Since 2010-11, the GMRP team has held Annual Public Forums to discuss general Project updates and key studies or initiatives for that respective year. The virtual Annual Public Forum was held in March 2022. Parsons held a virtual Industry Day between January 18 – 20, 2022 highlighting upcoming work for 2022 and 2023, providing advance notice of an uptick in the number of work package as well as an increase in variety of work with the start of the implementation phase. The team held in-person meetings in March 2022 with the YKDFN, NSMA, and the City of Yellowknife. The GMRP team also participated in additional events, such as the YKDFN Arsenic 101 workshop and discussed environmental monitoring with Dechjta Nàowo students who were enrolled in the BEAHR program.

In addition to the above regularly scheduled meetings, the Team provides updates on GMRP activities and progress through multiple communication techniques (Giant Mine Remediation Project, 2019b), including:

- e-newsletter: Sent regularly to more than 270 email addresses and posted on the GMRP website,
- website (www.giant.gc.ca),
- Twitter account (@GiantMine and @MineGiant),
- media briefings and responses to media requests,
 - there were 17 media interactions, including interviews and requests for information, in fiscal year 2021-22
- responses to unforeseen events,
- topic-specific public service announcements, as required, and,
- topic-specific engagements, as appropriate.

Key Stakeholder Concerns

The GMRP team captures stakeholder concerns through their meeting minutes, the GMRP's Consultation Log, emails, and other correspondence. The GMRP team endeavours to respond in a timely manner. Key concerns raised in 2021-22 were as follows:

Concern	GMRP Response
Dust Management Rights-holders and stakeholders have expressed concerns over the tailings dust and the management of the dust.	As per the MVLWB directive, the GMRP is in the process of developing a Dust Communications Strategy. The GMRP has engaged with rightsholders and stakeholders on the draft strategy to ensure that concerns are being addressed. The GMRP also developed Frequently Asked Questions (FAQs) that were sent out for review by the rightsholders and stakeholders.
Arsenic There are continued concerns regarding levels of arsenic in the environment.	In response to concerns regarding levels of arsenic in the environment and the effects on the community, the GMRP participated in an arsenic 101 workshop in Dettah to provide information to the YKDFN Wellness Department and help alleviate concerns from the communities. Information on arsenic was also presented to the Tłıchq during an elder and youth meeting.
Apology and Compensation The YKDFN have requested an apology and compensation regarding the historical operation of the Giant Mine site.	CIRNAC is working on the apology and compensation file in coordination with the YKDFN. Two agreements were signed in 2021: The Collaborative Process Protocol Agreement and the Community Benefits Agreement. CIRNAC has committed to providing \$2.2 million over two years (2022-23 and 2023-24) to support the Yellowknives Dene First Nation's continued participation in the collaborative process.
Post Closure Land Use Post closure land use vision/land constraints is a regular concern heard at various engagement forums (e.g., Perpetual Care, Giant Mine Working Group, Aquatic Advisory Committee meetings).	The GMRP has developed a 'constraints map' that provides an overview of the constraints for the GMRP reserve boundary with specific land categories. This map has received stakeholder feedback and will be used as a tool to facilitate further conversations between the GMRP and the GNWT in the spring/summer of 2022. These discussions will inform a better understanding of what land is available and for what uses in the future.
Minewater Elevation Rights-holders and stakeholders have expressed concern about the potential impacts of water rising in the mine and how the Project will control the minewater.	The GMRP provided detailed information including a plain language video to help rights-holders and stakeholders understand the minewater management and associated risks. The GMRP has decided to maintain a full backup pump on-site as a contingency in the event of a pump failure. The GMRP has established minewater elevation action levels for the existing Water MMP and is continuing to develop minewater elevation action levels acceptable to the MVLWB for future-case water management.

Concern	GMRP Response
<p>Local jobs and contracts not staying in the North</p> <p>An ongoing concern that contracts issued by the Main Construction Manager for on-site work and associated employment will not remain predominantly in the NWT.</p>	<p>There are several activities consistently applied by the MCM to try to maximize Northern employment and procurement. In advance of tendering, the MCM always assesses existing local-area business capacity. To increase awareness of contract opportunities, the MCM holds an annual Industry Day in Yellowknife (or virtually when in-person restrictions are in effect) and informs the local business community of upcoming opportunities. The MCM also meet with Indigenous business development corporations to determine future interests / capacities and to encourage them to prepare for upcoming contracting opportunities either on their own or via Joint Ventures. If there are Indigenous businesses in the local area that can do the work, Parsons releases work packages via the Procurement Strategy for Indigenous Business (PSIB –information provided below on recent PSIB changes), which restricts bidding on the contract only to Indigenous businesses across Canada.</p> <p>Though the MCM cannot tell its contractors who to hire, they do establish mandatory local Indigenous training, employment, and procurement requirements for each contract, called Indigenous Opportunity Considerations (IOC). IOCs are local because they are geographically restricted to GMRP's contract area, which is within the combined territories of Mōwhì Gogha Dè Nīitāèè, as defined in the Tł̨chq Land Claims and Self-Government Agreement, and the Akaitcho Asserted Territory, as defined in the Akaitcho Interim Measures Agreement. When bids are evaluated, bidders receive points for committing to train and employ local Indigenous persons. Prior to starting work and throughout the contract's length, the MCM works closely with each contractor to make sure that they meet or exceed their commitments.</p>

PROCUREMENT STRATEGY FOR INDIGENOUS BUSINESSES – PSIB CHANGES

The following changes to PSIB took effect in August 2021:

- Renamed to Procurement Strategy for Indigenous Businesses (PSIB) (from Procurement Strategy for Aboriginal Businesses – PSAB)
- Simplified the definition of an Indigenous business to remove the full time employee requirement
- Expanded the size and number of the geographic areas where procurements are to be limited to Indigenous businesses (i.e., where the population is at least 51% Indigenous from 80%)

Next Steps

Engagement activities in 2022-23 will continue to focus on: community and business outreach on procurement and contracting opportunities; Socio-economic Strategy update and implementation; closure criteria for various site requirements (e.g., pits); aquatics (Fisheries Act Authorization); minewater elevation action levels; the Perpetual Care Plan; Health Effects Monitoring Program community outreach; the Project Implementation Plan for the remainder of the site remediation; and remediation work on townsite demolition and impacts to the area around the public boat launch, such as the marina/townsite area and areas with public use.

The GMRP will continue to host community forums for YKDFN, NSMA, and residents of Yellowknife to engage with the external advisory bodies, and to communicate in a frequent and transparent manner via the established channels (e.g., e-newsletter, website, Twitter, radio, school outreach). Some meetings will continue to be held virtually (e.g., Giant Mine Working Group meetings), while some meetings will be in-person (e.g., YKDFN Community Meeting).

7.1.2 Incorporation of Traditional Knowledge (TK)

The YKDFN and the NSMA have developed and shared extensive knowledge of the Giant Mine site and surrounding area. Engagement with Indigenous Organizations (rightsholders) is part of the 26 measures listed in the Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013) to mitigate negative environmental impacts, and address public concerns. As a result, incorporating TK into planning and work on site was a requirement for obtaining the Water Licence. While some TK has been

incorporated in GMRP activities to date (e.g., to help determine the best time of year to deconstruct buildings), the Team acknowledges that there is always a need for continual improvement for the incorporation of TK and community perspectives within Project initiatives.

- In 2018-19, YKDFN Lands and Environment completed TK Study, which aimed at documenting YKDFN knowledge, values, priorities, concerns, perceptions of risk, and understanding of impacts to past and current land use (Yellowknives Dene First Nation & Trailmark Systems, 2019).
- In 2019-20, the NSMA completed a TK study “Summary of Traditional Land-Use by the Indigenous Métis People in the Yellowknife Bay Area” (Shin Shiga Consulting, 2020)
- In 2020-21 the Project Team completed an Archaeological Impact Assessment. The YKDFN participated in a multi-day walkthrough of the site, providing TK on areas of Traditional Land Use. An NSMA elder provided TK via telephone and an NSMA member did a one-day visit to key areas. In addition, the GMRP gathered traditional and local knowledge through the Aquatic Advisory Committee, which has influenced Project remediation activities.
- In 2021-22, the Project Team collaborated with the YKDFN to develop and finalize the YKDFN TK brochure that depicts some history of the YKDFN as well as Yellowknife Bay. With permission from the YKDFN, the TK brochure is now being utilized as a cultural awareness component of the Giant Mine site orientation.

Ultimately, the goal of this information is to:

- enable the inclusion of YKDFN and NSMA knowledge and perspectives into the Giant Mine Remediation Project and risk assessment in the GMRP,
- support to develop a cultural video to reflect the outcomes of the TK study,

- support YKDFN and NSMA values and future land use aspirations, and
- recognize the history of the YKDFN and NSMA within Project presentations and materials where relevant.

7.2 SOCIO-ECONOMIC

The Project Team developed a Socio-Economic Strategy in 2016-17 and publicly released an updated version in September 2019 [Socio-Economic Strategy Plain Language Summary link]. The overall aim of the Strategy is to maximize Northern and Northern Indigenous benefits and deliver on regional socio-economic commitments and requirements within guiding policies and other requirements. To accomplish this goal, the strategy involves three distinct streams of activity:

- providing access to employment and procurement opportunities
- supporting capacity and skills development, and
- anticipating, monitoring, and mitigating negative impacts.

The Project will update its Socio-Economic Strategy in 2022-23 to better align with the implementation phase of the Project. Updating the Strategy is also an opportunity to identify objectives and key focus areas for the Project over the next five years, and to integrate the established performance targets.

2021-22 HIGHLIGHTS

- CIRNAC signed a Community Benefit Agreement with the YKDFN.
- The Socio-Economic Working Group and the Socio-Economic Advisory Body continued to provide expertise and support to advance implementation of the Socio-Economic Strategy.

- The Project team met with the Giant Mine Oversight Board three times to discuss their recommendations on socio-economic analysis and reporting and continues to keep open communication with GMOB to provide requested statistics.
- The Project team developed a draft five-year training plan with the YKDFN's Dechita Nàowo program and initiated development of training plans with the NSMA and Tłıchq.
- PSPC increased tendering limits of the MCM based on feedback of community members to further maximize socio-economic opportunities for Indigenous and local communities and to provide more flexibility to the MCM to procure work packages.
- 2021-22 employment metrics for Northern, Indigenous and IOC employees increased from 2020-21; however, the Northern employment metric is below the established target range (9% below the lower target range). Female employment decreased as an overall percentage of person hours but is still within the established target range.
- 2021-22 procurement metrics for Northern, Indigenous and IOC suppliers also increased from 2020-21; however, the Northern procurement metric is below the established target range (6% below the lower target range).
- 2021-22 training numbers were a record high (47% greater than the previous year) with significant increases to workforce training for Northern, Indigenous and IOC employees due to the inclusion of training provided by Dechita Nàowo.



7.2.1 Socio-Economic Governance

To enhance coordination and preparedness for socio-economic benefits, the Project Team established the following advisory and coordinating bodies in 2018-19:

- **Socio-Economic Advisory Body:** The Socio-Economic Advisory Body provides strategic advice to the Socio-economic Working Group and acts as senior government champions for the implementation of the Socio-economic Working Group's approach. The Advisory Body is chaired by the Northern Contaminated Sites Program Executive Director and is comprised of senior level representatives from Alternatives North, Canadian Northern Economic Development Agency, CIRNAC, City of Yellowknife, GNWT [ENR, Industry Tourism and Investment (ITI) and Education, Culture and Employment (ECE)], PSPC, Service Canada, NSMA, YKDFN, and Tłıchq. The Giant Mine Oversight Board acts as an observer.
- **Socio-Economic Working Group:** The Socio-Economic Working Group coordinates and integrates socio-economic activities for the Project. This working group shares information and seeks opportunities to improve collaboration, as well as reports to and seeks advice from the Socio-Economic Advisory Body on the implementation approach. It meets every two months. To address concerns with group size and to encourage greater participation of membership, the Working Group adjusted its membership in 2021 to include representatives of, CIRNAC, City of Yellowknife, GNWT (ENR, ITI), Parsons (MCM), PSPC, NSMA, Tłıchq, and YKDFN. The Project will engage representatives of the Canadian Northern Economic Development Agency, GNWT ECE and Health and Social Services. GNWT ECE also engages in the internal Work Package Review committee. The Giant Mine Oversight Board continues to act as an observer to the Socio-Economic Working Group.

In 2021-22, the Socio-Economic Working Group met virtually, via Zoom, every 2-3 months. The Advisory Body met twice (June and December 2021), also virtually. Both committees are managed by external facilitators.

ANALYSIS AND REPORTING – GMOB RECOMMENDATIONS

In 2021, a GMOB commissioned report was released titled “Strengthening Socio-Economic Impact Reporting and Analysis for the Giant Mine Remediation Project”. The report included a set of recommendations related to socio-economic analysis and reporting for the Project’s consideration. The Project submitted a response in November 2021, highlighting planned actions going forward. Planned actions (or already underway) include:

- Working to enhance performance analysis and explanations going forward
- Updating the Socio-Economic Strategy to provide an improved definition of the Project scope being monitored and an improved alignment between goals, actions, and KPIs
- Advancing an online data portal, which will include definitions of each KPI and historical and current statistics for public access
- Engaging with GNWT Health and Social Services to discuss how the Territory will advance monitoring of indirect impacts
- Engaging with the YKDFN and NSMA to develop approaches to better understand socio-economic impacts of their respective memberships

In addition, the Project Team met with members of GMOB on several occasions in 2021-22 to discuss additional improvements to performance measurement and reporting. Recommended changes accepted by the Project Team and addressed in this Report include:

- Improving reporting and details on the fluctuation in statistics and/or if statistics are lower than expected / lower than the target range
- Providing additional context for any modification/enhancement of procurement tools
- Integrating case studies in a smoother way (note – there are no case studies in this report)

Additional recommendations to be addressed through other means or in future reports include:

- Reporting of Full Time Equivalency (FTE) in performance tracking and reporting
- Reporting contracts under goods and services
- Providing additional information and detail about training data, where possible



7.2.1.1. Community Benefits Agreement (CBA)

The GMRP, worked with the Yellowknives Dene First Nation to develop a Community Benefits Plan Agreement. This Agreement was signed in August 2021 and outlines how the Project Team and the Yellowknives Dene are working together to help the First Nation achieve socio-economic benefits from the project, including a commitment to negotiate a future Procurement Framework Agreement. The CBA also details how the Project Team and the Yellowknives Dene First Nation will work together to enable training and capacity building activities; health studies; socio-economic planning and reporting; socio-economic development; environmental monitoring; and perpetual care planning.

Elements of the Community Benefits Agreement include:

- funding the Wellness Study;
- funding the development and implementation of a 5-year rolling training plan;
- funding an annual healing of the land ceremony;
- funding for a subscription to MERX for the purpose of identifying business opportunities; and,
- funding to create an Economic Division to leverage the skills and capacity developed on the Project.

7.2.2. Employment and Procurement

Providing access to employment and procurement opportunities is one of the Projects' key approaches to maximize Northern and Indigenous benefits. Table 7 summarizes the employment and procurement activities that the Project advanced and/or completed in 2021-22.

Table 7: Key Actions and Deliverables Advanced in 2021-22 – Employment and Procurement

	Action	Deliverable
Employment	Monitor projected labour demand to inform risks and opportunities associated with the GMRP schedule	<p>Labour Demand Forecasts: Parsons' Constructability Review Team advanced the Labour Demand Forecasts for the Project's Implementation Phase; the forecasts are anticipated in Summer 2022.</p> <p>Recruitment Support: The Project Team and Parsons attended the Yellowknife Trade Show and Parsons attended YKDFN's job fair in 2021-22.</p> <p>Link with Other Large Infrastructure Projects: As a component of the Project Implementation Plan, Parsons identified and analyzed other major projects in the region. In addition, the City of Yellowknife provided information to the Project Team on anticipated infrastructure projects; this conversation is ongoing.</p>
Procurement	Modify Procurement Tools to maximize local and Indigenous participation	<p>Indigenous Opportunity Considerations (IOC) eligibility: The Project Team and the Socio-Economic Working Group considered expanding IOC eligibility to Indigenous peoples who belong to one of the affected groups (Tłıchǫ, NSMA and YKDFN) but reside outside of the contract area. After several rounds of engagement and discussion, the Project decided not to change IOC eligibility due to concerns of several Rightsholders and stakeholders.</p> <p>IOC requirements: The Project Team have adjusted the maximum weighting of IOCs for bid evaluations (up to 35%) and have separated IOC evaluation from the technical score (i.e., IOC is worth more points per bid evaluation). In addition, more points can be awarded for a proponent with a Northern Office (up to 10 points, from 5 points)</p> <p>Increased Tendering Limits to MCM: PSPC increased tendering limits of the MCM based on feedback of community members to further maximize socio-economic opportunities for Indigenous and local communities and to provide more flexibility to the MCM to procure work packages. Adjusted limits are below:</p> <ul style="list-style-type: none"> • Sole source – from <\$25,000 to <\$100,000 (previously \$0 - \$25,000) • Invitation Tender: \$25,000-\$99,000 to \$100,000-\$1,000,000 (previously from \$25,000-\$99,000) • Open Tender: \$100,000+ to \$1,000,000+ (previously <\$100,000)
	Determine best approach to right-size contracts and timing to maximize local Northern and Indigenous procurement	<p>Right-size contracts: The Project carefully considers the size of each of its contracts to ensure it is 'right-sized'; for example, the bear monitoring contract continued to remain a separate contract from other security/C&M contracts. The size of contract is one important consideration that the MCM integrated into the development of the Project Implementation Plan's design and construction work packages.</p> <p>Procurement Strategy for Indigenous Business (PSIB): The Project Team released four work packages that were set aside as PSIB in 2021-22 (Early Works Backfill - \$38.4M; Surface C&M - \$12.6M; AR1 Freeze Program - \$6.1M; Non-hazardous Waste Landfill - \$6.7M).</p>
	Engage with Northern and Indigenous businesses ahead of formal procurement processes to improve their preparedness for upcoming contracts	<p>Industry Day: Parsons held a multi-day virtual Industry Day in January 2022; the session focused on upcoming work packages, including scope, labour & equipment requirements, and tentative schedule.</p> <p>Bilateral meetings: Parsons' Economic Development Manager met with a variety of stakeholders, including Indigenous business development arms, throughout 2021-22.</p>

2021-22 Employment Results and Results Compared to Target Ranges

The GMRP tracks several employment statistics, including total employment and employment by certain categories, namely Northern, Indigenous, IOC, and Female employees. The tracking of employment statistics has evolved over time, informed by input from GMOB and engagement with the Socio-Economic Working Group and Advisory Body on the development of key performance indicators.

The Project reports the employment statistics for Parsons (the Main Construction Manager) and its contractors, CIRNAC contractors, and combined data. Parsons and its contractors provide on-site/local employment, while CIRNAC contractors tend to be large engineering firms that provide Project design support.

In 2019-20, the Project approved a set of employment target ranges for the Implementation Phase of the Project, through extensive engagement with the Socio-Economic Working Group and the Socio-Economic Advisory Body. In response to requested made by GMOB and other stakeholders, the annual report continues to compare target ranges to actual employment performance.

Table 8 shows the combined statistics for the project's employment with target ranges set for Northerners, Northern Indigenous and female employees. In addition, Figure 7 and Figure 8 provide information on key trends of the Total Number of Persons and Total Person Hours, by Category, since 2017-18. These results represent the combined data reported by both CIRNAC and Parsons.

Table 8. Total Number of Persons and Total Person Hours and target ranges (Parsons + CIRNAC and their contractors) for 2021-22, by Category

Employee type*	Total # persons (incl. contractors)	Total person-hours	Persons as % of all employees	Person-hours as % of all person-hours	Person-hours Target Ranges for the Implementation Phase	Results Gap compared to targets
Total	1151	365,052	100%	100%	-	-
Northern employees	360	166,293	31%	46%	55-70%	9-24%
Indigenous employees (Northern and Southern)	192	77,102	17%	21%	-	-
- Northern Indigenous	186	73,394	16%	20%	25-35%	5-15%
IOC employees	154	64,538	13%	18%	-	-
Female employees	335	74,518	29%	20%	15-30%	Within range

**Employee categories might overlap – each category is a subset of Total employees (e.g., the same person may be represented here twice if they are an Indigenous female employee).*

Figure 7: Persons as % of all Employees by Category from 2017-18 to 2021-22





Figure 8: Percentage of Person Hours by Category from 2017-18 to 2021-22



In 2021-22, the percentage of person-hours worked for Northern employment reached 46%. Although 2021-22 results represent a significant growth from last year, the results are still below the lower end of the target range (55%-70%).

Indigenous employment also grew from 41,065 to 77,103 person-hours (87% increase). Indigenous employment accounted for 21% of the total person-hours worked in 2021-22, a 6% increase compared with 2020-21 results. IOC employment increased from 13% to 18% relative to the total percentage, a continuous

trend seen since 2019-20 when tracking data has been properly reported (13% in 2020-21, 8% in 2019-20). Northern Indigenous employees, included in Table 8 but not included in the above Figures (Figure 7 and 8), represented 20% of all employees (in person hours). Results are still below the lower end target set for Northern Indigenous employment (25%).

Female employment declined slightly from 24% in 2020-21 to 20% in 2021-22. Values are consistent with previous years (16-22% between 2016-17 and 2019-20). However, it is important to note that overall registered person-hours for female workers actually increased by 17%, from 63,525 in 2020-21 to 74,518 person-hours in 2021-22. The perceived decline is only a reflection of the total increase in person-hours worked in the project. Employment accounted by women is within the target range of 15-30%.

Table 9 presents the employment statistics for Parsons and its contractors for 2021-22 and Table 10 shows the employment statistics for CIRNAC and its contractors.

Table 9: Total Number of Persons and Total Person Hours and target ranges (Parsons + Parsons' contractors only) for 2021-22, by Category

Employee type	Total # persons (incl. contractors)	Total person-hours	Persons as % of all employees	Person-hours as % of all person-hours
Total	638	258,829	100%	100%
Northern employees	335	158,750	53%	61%
Indigenous employees (Northern and Southern)	190	76,418	30%	30%
- Northern Indigenous	186	73,394	29%	28%
IOC employees	154	64,538	24%	25%
Female employees	126	39,315	20%	15%

Table 10: Total Number of Persons and Total Person Hours and target ranges (CIRNAC contractors only) for 2021-22, by Category

Employee type	Total # persons (incl. contractors)	Total person-hours	Persons as % of all employees	Person-hours as % of all person-hours
Total	513	106,223	100%	100%
Northern employees	25	7,543	5%	7%
Indigenous employees (Northern and Southern) ⁸	2	684	0%	1%
- Northern Indigenous	N/A	N/A	N/A	N/A
IOC employees	0	0	0%	0%
Female employees	209	35,203	41%	33%

⁸ Unlike Parsons' data, IOC employees were not consistently categorized as Indigenous employees in CIRNAC's data; therefore, there is a difference in statistics. However, it can be assumed that all IOC employees are also Indigenous (i.e., the values should be the same).

Employment metrics are influenced by the type of contract and by the phase of the project. While Parsons and their contractors focus on operations and on-site work, CIRNAC contractors are largely off-site engineering design work. The Project anticipates that the Northern and Northern Indigenous employee statistics will continue to improve during the Implementation Phase of the project as the demand for on-site work will increase. The Project Team is also committed to continue to work with its partners to identify and implement actions within the Implementation Plan to further increase employment of Northerners, Indigenous peoples, and women overall.


In the 2019-20 Annual Report, GMRP began reporting data on the number of persons and person-hours associated with Indigenous employment and skill levels at the request of GMOB and stakeholders. This information is still only available from Parsons and its sub-contractors, although the Project is hopeful that CIRNAC information will be available in the future.

Table 11 highlights employment statistics broken down by Northern sub-category, including Indigenous status (Indigenous and non-Indigenous) and whether they represent female or male employees. Figure 9 presents key trends for employment across Indigenous/non-Indigenous women and men working on the project for the past three years.

Table 11: Employment - total number of persons and person-hours, by Northern sub-category (Parsons and their contractors), in 2021-22

Category	Metrics	2021-22 Data	% of Total
Total Employment	# persons	638	100%
	p-hrs	258,830	100%
Northern Indigenous Women	# persons	33	5%
	p-hrs	12,979	5%
Northern non-Indigenous Women	# persons	30	5%
	p-hrs	9,026	3%
Northern Indigenous Men	# persons	153	24%
	p-hrs	60,415	23%
Northern non-Indigenous Men	# persons	119	19%
	p-hrs	76,330	29%

Figure 9. Percentage of employees by Northern sub-category (Parsons and its contractors), from 2019-20 to 2021-22.



NWT Residential status information is only available from Parsons and its contractors. In the previous year (2020-2021), there were 128 NWT resident employees and 121 non-NWT resident employees; in 2021-22, the number of NWT and non-NWT residents accounted for 319 individuals in each category (Table 12).

Table 12: NWT Resident status (total # and %) (Parsons and their contractors only) in 2021-22

Status	Total # persons	Persons as % of all employees
NWT Resident	319	50%
Non-resident	319	50%

Table 13 highlights the employment statistics broken down by skill level for total employment, Northern Indigenous/non-Indigenous, Indigenous, and female employees for Parsons and its contractors only (i.e., the percentages are the percentage of employment from the Parsons' totals, not the combined totals).

Table 13. Number of employees and skill level by category in 2021-22 (Parsons and its contractors).

Skill level	Total Employment (% of total)	Northern	Indigenous (Northern and Southern)	Women
TOTAL Parsons	638 (100%)	335 (53%)	190 (30%)	126 (20%)
Entry-level	58 (9%)	54 (8%)	50 (8%)	7 (1%)
Semi-skilled	149 (23%)	115 (18%)	82 (13%)	53 (8%)
Skilled	241 (38%)	110 (17%)	50 (8%)	23 (4%)
Professional	190 (30%)	56 (9%)	8 (1%)	43 (7%)

2021-2022 Procurement Results and Results Compared to Targets

7.2.2.1. Suppliers Statistics

The GMRP tracks the total number of suppliers and the total value of contracts by four categories: Northern, Southern, Indigenous and IOC. It is important to note that these categories might overlap in some instances. For example, a single supplier may simultaneously be counted as Northern, Indigenous, and IOC – or a combination thereof, and that category information was not available for all suppliers. For these reasons, the totals indicated in the top row of the table do not represent the sum of the proceeding rows. Table 14 shows the combined procurement statistics for Parsons and CIRNAC and compares the actual contract values (%) to the targets.

Table 14. Total Number of Suppliers and Total Value of Contracts (Combined Parsons + CIRNAC and its contractors), in 2021-22, by Category

Supplier type	# suppliers	\$ spent	% of total \$ spent	Target for procurement expenditures	Gap
Total	635	73,683,859	100%	-	-
Northern suppliers	273	43,158,636	59%	65-75%	6-16%
Southern suppliers	362	30,525,222	41%	-	-
Indigenous suppliers	41	30,564,330	41%	-	-
IOC suppliers	35	30,555,317	41%	-	-



Figure 10 and Figure 11 summarize the total number of suppliers and percent of total value of contracts, by Category, for 2017-18 to 2021-22. These results represent the combined data reported by both CIRNAC and the MCM.

Figure 10: Total Number of Suppliers from 2017-18 to 2021-22





Figure 11: Percent of Total \$ Value Spent from 2017-18 to 2021-22



In 2021-22, overall results demonstrated that the Project contracted fewer southern suppliers and observed a significant increase in contracting Northern, Indigenous and IOC suppliers, mostly by Parsons and its contractors. The proportion of expenditures with Northern suppliers reached 59% of all the project's expenses. The result is also higher than previous reported years (44% in 2019-20, 56% in 2018-2019, 47% in 2017-18). Despite the significant increase in procurement accounted by northerner suppliers observed in 2021-22, values for procurement accounted by Northerners are still 6% below the lower end of the target range.

The proportion spent with Indigenous suppliers increased to 41% in 2021-22, and expenditures increased to \$30,564,330 in 2021-22 compared to \$9,844,231 in 2020-21. The proportion spent with IOC suppliers followed a similar trend, from 24% in the previous year to 41% in 2021-22, which is the highest result achieved compared to previous years (35% in 2019-20, 28% in 2018-19, and 35% in 2017-18). There are no targets set for expenditure with IOC suppliers.

Table 15 and Table 16 provide separated statistics for Parsons and its contractors and CIRNAC contractors.

Table 15: Total Number of Suppliers and Total Value of Contracts (Parsons and its contractors), in 2021-22, by Category

Supplier type	# suppliers	\$ spent	% of total \$ spent
Total	346	\$52,848,630.00	100%
Northern suppliers	184	\$41,790,404.00	79%
Southern suppliers	162	\$11,058,226.00	21%
Indigenous suppliers	39	\$ 30,557,424.00	58%
IOC suppliers	35	\$30,555,317.00	58%

Table 16: Total Number of Suppliers and Total Value of Contracts (CIRNAC contractors), in 2021-22, by Category

Supplier type	# suppliers	\$ spent	% of total \$ spent
Total	289	\$20,835,228.65	100%
Northern suppliers	89	\$1,368,232.30	7%
Southern suppliers	200	\$19,466,996.35	93%
Indigenous suppliers	2	\$6,906.00	< 1%
IOC suppliers	0	\$0	0%

As highlighted above under the Employment section, it is important to highlight the distinction between the results of Parsons and their contractors (i.e., on-site work) and CIRNAC contractors (largely engineering design work) when considering these results. During 2021-22, work transitioned to more on-site work with early works implementation, which resulted in a higher percentage of Northern suppliers and a smaller percentage of Southern suppliers compared with 2020-21. The Project anticipates that the Northern and Northern Indigenous procurement statistics will continue to improve during the Implementation Phase of the Project because there will be more onsite work; however, it recognizes that there is more to be done to increase procurement of Northern and Indigenous suppliers and seeks to work with its partners to identify and implement actions within the Implementation Plan.

From 2005 to February 2022, under the Giant Mine Remediation Project, out of a total of approximately \$614 million contract values awarded, \$302 million (or 49%) went to Indigenous contractors.

7.2.2.2. Major Procurements

The major procurements awarded between April 1, 2021 and March 31, 2022 are included in Table 17 below. Some of the values are contract extension amounts (i.e., a contract had been awarded previous to the 2021-22 fiscal year, and it includes the value and duration of extension), while others are for single or multi-year contracts starting in 2021-22.

Table 17: Major work packages awarded by Parsons in 2021-22

Value	Scope of work	Awarded to:
\$38,380,534	*Early Works Backfill: From July 31, 2021 to September 30, 2022	Nahanni Construction Ltd.
\$12,657,022	*Surface C&M: from April 1, 2021 to March 31, 2023	Det'on Cho Nuna Joint Venture
\$6,676,452	*Non-hazardous Waste Landfill: from June 9, 2021 to October 31, 2021	Forward Mining LP
\$6,052,235	*AR1 Freeze Program: from August 4, 2021 to July 28, 2022	DJRM First Nations Construction Corporation
\$4,433,090	Ambient Air Quality Monitoring: from April 1, 2021 to March 32, 2023	SLR Consulting (Canada) Ltd.
\$3,513,532	ETP Operations: from May 17, 2021 to October 31, 2022	BluMetric Environmental and Det'on Cho JV
\$1,408,646	Surface Water and Groundwater Monitoring: from April 1, 2021 to March 31, 2023	BluMetric Environmental and True North Environmental JV
\$783,219	3rd Party Independent Testing: from August 20, 2021 to March 31, 2022	Det'on Cho Environmental
\$586,704	Aquatic Biological Services: from August 20, 2021 to March 31, 2022	Det'on Cho Environmental
\$329,706	Domestic Waste Disposal: from June 23, 2021 to September 31, 2022	Kavanaugh Bros
\$309,500	Site Wide Surveying: from January 1, 2022 to October 31, 2022	Det'on Cho Challenger Geomatics
\$273,529	Tailings Dust Suppressant: from May 1, 2022 to March 31, 2022	ALX Exploration Services
\$223,370	Road Dust Suppressant: from May 1, 2021 to March 31, 2022	LandLoc Environmental
\$116,700	Bear Monitoring: from May 12, 2021 to October 1, 2021	Ek'edia Services

*Note: PSIB awarded

7.2.2.3. Additional Procurement Key Performance Indicators

Additional procurement Key Performance Indicators include:

- Procurement accounted for by:
 - Northern Indigenous suppliers and amount spent (#,\$,%)
 - Northern Non-Indigenous suppliers and amount spent (#,\$,%)
- Modifications to procurement procedures to increase Indigenous participation (e.g., advances communications of procurement, set asides) (description and #) - the Project aims to report on this KPI in the following fiscal year.
- New joint ventures and partnerships established (#):
 - There was one JV formed in 2021-22 – Deton Cho and Challenger Geomatics formed Det'on Cho Challenger Geomatics, which won the Site Wide Surveying work package
 - More formal tracking of these partnerships will occur in future reporting years
- New Northern Indigenous and Northern non-Indigenous contractors bidding (#) – the Project aims to report on this KPI in the following fiscal year.

Table 18 highlights the procurement accounted for by Northern Indigenous and by Northern non-Indigenous suppliers for 2021-22.

Table 18: Procurement accounted for by Northern Indigenous and Northern Non-Indigenous suppliers (Total number, \$ spent and % of total value spent) (Parsons + CIRNAC) for 2021-22

Supplier type ⁹	# suppliers	\$ spent	% of total \$ spent
Northern Indigenous suppliers	40	30,562,966	41%
Northern non-Indigenous suppliers	233	12,595,670	17%

In addition, the Project has committed to report on the total IOC bonuses issued for surpassing IOC commitments and total IOC deductions issued for not meeting IOC commitments, as specified in contracts. 2021-22 is the first year of reporting. Results for the 2021-22 reporting year are:

- **Total bonuses issued:** \$66,456.29
- **Total deductions issued:** \$88,989.20

Overall, contractors paid a total of **\$22,532.91 in deductions** (bonuses subtracted).

⁹ Note that these categories may overlap.

Next Steps: Employment and Procurement

The evergreen Socio-economic Implementation Plan has identified additional actions and deliverables for the Project to focus on in 2022-23, several of which are highlighted below:

Employment:

- Continue to create and maintain links between GMRP and other large infrastructure projects to identify opportunities to gain employees from project closures and to identify potential employment shortages
- Assess labour demand for common services and project implementation activities (anticipated to be finalized by summer 2022)
- Continue to enhance communication to increase employment desirability and support recruitment of potential hires (e.g., attend YKDFN job fair and provide information about employment opportunities and job supports)
- Enhance apprenticeship / trainee uptake

Procurement:

- Implement modified procurement tools to support the procurement of local, Indigenous and Northern businesses, including the use of IOC and PSIB as well as identify other opportunities for improved procurement
- Engage with Northern and Indigenous businesses ahead of formal procurement processes to improve their preparedness for upcoming contracts, including Industry Day in November 2022, and additional bidder's meetings / conferences in advance of procurement opportunities.



7.2.3 Training and Capacity Building

In addition to the occupational H&S training, GMRP contractors are required to ensure that employees are properly trained to perform their responsibilities. Contractors deliver workforce training, including site orientations. The inclusion of IOC in contracts ensures Indigenous employment and capacity building is

considered and implemented where possible by all GMRP contractors.

The table below summarizes the training activities from the Implementation Plan that the Project advanced and/or completed in 2021-22.

Table 19: Key Actions and Deliverables Advanced in 2021-22 – Training

Action	Deliverable
Establish a group dedicated to training coordination	Participants at the Feb 2020 implementation planning meeting identified the need for a coordinated Training Hub in the North Slave region. GMRP collaborated with GNWT Education, Culture and Employment to identify the purpose and format of the Hub, with input from the Socio-Economic Working Group. In 2021-22, GNWT continued to work with a third-party organization to establish a virtual platform. Once the platform is up and running, GMRP will provide information to the coordinators and will stay engaged in the initiative.
Contribute towards strengthening local remediation capacity	Over the course of 2021-22, GMRP worked with the YKDFN to develop a 5-year training plan for the YKDFN's Dechłta Nàowo program; the Project Team also continues to advance the development of respective plans with NSMA and Tłıchq.
Develop links between training providers, contractors, and the Project	Parsons meets regularly with training providers to receive updates on the training provided and recent graduates. Parsons includes in all Request for Proposals a list of local training institutions, the training they provide, and their contact information; as well, Parsons meets with contractors prior to and when issuing contracts to ensure they are aware of training providers and what is offered.



2021-22 Training Results

The GMRP tracks its workforce training by number of people who have participated in training exercises, as well as the number of person hours. Based on statistics reported by both CIRNAC and the MCM, workforce training for 2021-22 is summarized in Table 20, organized by categories of Northern, Northern Indigenous, Indigenous employees, IOC employees, Women and Total. It is important to note that the total presented in Table 20 does not reflect the sum of the other categories due to overlaps between the categories.

In 2021-22, GMRP obtained the highest training numbers registered. The total number of people trained (335) is 47% greater than the previous year (average of 230 people since 2016-17 to 2020-21). Workforce training provided to Northern employees (250 people) was greater than values from previous years (average of 104 people trained since 2016-17 to 2020-21). Workforce training for IOC employees increased from 32 individuals the previous year to 127 individuals in 2021-22. Workforce training for Indigenous employees more than doubled, growing from 68 in 2020-21 to 186 in 2021-22; this is more than the average increase observed from previous years. Female employees (74) remained unaltered from previous years. Figure 12 provides trending information on the percentage of people trained by sub-category since 2017-18. Northern, Indigenous and IOC experienced an increase in overall training number. The percentage of female employees decreased as the number of female employees remained the same while the total number of people trained increased.

Table 20: Total Number of People trained and Total Person Hours of Training in 2021-22, by Category

Workforce training	Total # persons	Total person-hours	Persons as % of all employees	Person-hours as % of all person-hours
Total	335	39,407	100%	100%
Northern employees	250	34,531	75%	88%
Indigenous employees	186	32,705	56%	83%
- Northern Indigenous	186	32,705	56%	83%
IOC employees	127	21,278	38%	54%
Female employees	74	7,513	22%	19%

Note: these categories may overlap

Figure 12: Percentage of People Trained by Employee Group from 2017-18 to 2021-22





Figure 13 highlights the number of normalized person-hours of training by employee group from 2017-18 to 2021-22. The number of person-hours of training is normalized by person-hours worked to enable comparison across years, since the total number of training hours may significantly differ over the years. In the past, mandatory training (e.g., first aid, WHIMIS) were excluded from overall calculations of training statistics. To streamline the process, as of 2019-20, all training is now included in calculations of training statistics. In 2021-22, the total normalized number of persons hours trained (21,590) is significantly higher than the average recorded for previous years since 2016 (7,251). This upward trend in person-hours trained was observed across all employment categories. For non-normalized numbers, Northern employees achieved the highest numbers (34,531), followed by Indigenous employees (32,705), IOC employees (21,278) and female employees (7,513), summing 39,407 person-hours in 2021-22. However, when numbers are normalized, Indigenous employees and IOC employees obtained the highest numbers of training provided.

Figure 13: Number of Person Hours of Training per 200,000 Person-hours Worked by Employee Group from 2017-18 to 2021-22



7.2.3.1. Additional Training Key Performance Indicators


Additional training Key Performance Indicators include:

- Workforce training accounted for by (Table 21):
 - Northern Indigenous women (# of persons, p-hrs, %)
 - Northern Indigenous men (# of persons, p-hrs, %)
 - Northern non-Indigenous women (# of persons, p-hrs, %)
 - Northern non-Indigenous men (# of persons, p-hrs, %)
- Trending information on percentage of person-hours accounted by Northern employees. Data was limited to 4 years of recording (Figure 14)
- Professional development scholarships funded (# of scholarships, \$ amount of each, and # filled by priority groups) will be reported on during the Implementation Phase.
- Northern Indigenous and Northern Non-Indigenous apprentices supported (#, % out of total apprentices) will be reported on during the Implementation Phase.

Table 21: Total Number of People trained and Total Person Hours of Training, by Northern sub-category (Parsons and CIRNAC), in 2021-22

Employee type	Total # persons (incl. contractors)	Total person-hours	Persons as % of all employees	Person-hours as % of all person-hours
Northern Indigenous women	41	7,213	12%	18%
Northern non-Indigenous women	13	174	4%	0.4%
Northern Indigenous men	145	25,492	43%	65%
Northern non-Indigenous men	51	1,652	15%	4%

Figure 14. Non-normalized percentage of person-hours trained by Northern sub-category (Parsons and CIRNAC), 2018-19 to 2021-22.



7.2.3.2. Dechita Nàowo


Through a Contribution Agreement, the GMRP funded the YKDFN Dechita Nàowo Training Program in 2021-22. The 2021-22 training programs and number of participants are summarized below:

- Activity 1 BEAHR Heavy Equipment Operator: 8 participants; 490 hours total
- Activity 2 BEAHR Core Environmental Monitoring: 14 participants; 1,645 hours total
- Activity 3 Industrial Safety Courses: 4 participants; 64 hours total
- Activity 4 On-the-Job Training: 9 participants from HEO program worked for Det'on Cho Landtran; 3,480 hours total
- Activity 5 Pre-Trades Preparation / Post-Secondary Preparation (focusing on pre-trades exam; studied Math, Science, and English): 9 participants; 2,961 hours total

Next Steps: Training

The implementation Plan has identified a set of training actions to advance, which include:

- Support implementation of the Training Hub (North Slave Region Training Hub) by providing information on Project work packages, labour estimates and schedule.
- Contribute towards strengthening local remediation capacity (e.g., continue supporting the development and implementation of 5-year training plans; better understand opportunities for higher-capacity positions and the training required).





7.2.4 Social & Cross-cutting Actions and Deliverables

The Socio-Economic Strategy describes several common potential social impacts of large projects in Northern communities, noting that:

“Identifying the potential for negative impacts during the project planning stage and working to minimize and mitigate these, including through enabling and supporting programs that help alleviate unavoidable impacts, will be an important component of the Strategy.”

The table below provides a summary of the actions and deliverables related to social / cross-cutting that were advanced or completed.

Action	Deliverable
Further identification of opportunities to reduce social impacts	The November 2021, the Project Team led a focused discussion with the Socio-Economic Working Group on social impact management, including additional opportunities to address gaps in management. The team continues to work with Parsons on identifying and implementing opportunities at site.
Strategic Partnerships Initiative Participation	CIRNA NWT Region led the development of an application to the Strategic Partnerships Initiative, a federal funding initiative to increase Indigenous participation in economic opportunities and to help fill funding and program gaps. The application was centred around building capacity through remediation opportunities in the NWT. The Project Team and Parsons participated in interviews and the Advisory Committee to provide input and inform research.

Next Steps: Training

The implementation Plan has identified a set of social actions to advance, which include:

- Continue to build relationships and share labour demand with relevant social service providers.
- Continue to discuss with Parsons options for reducing social impacts on site.
- Continued participation in the SPI Initiative, as required.

8.0 IN CLOSING

In 2021-22, the GMRP reached a major milestone and began initial remediation work. While the ongoing safety requirements and restrictions related to COVID-19 presented some challenges to how the Project conducted work throughout the year, there was still significant progress made while adhering to the site's COVID-19 Virus Response Plan and procedures. The GMRP continued site operations (C&M), immediate risk mitigation activities, and community engagement while progressing work on the review and resubmission of MMPs and other requirements under the Water Licence.

In 2022-23, the Project expects to start or continue the following activities:

- construction of the non-hazardous waste landfill;
- Complete the remaining construction of the non-hazardous waste landfill,
- Complete early works underground stabilization,
- Complete construction of the AR1 freeze pad, including the placement of off-site borrow material for the “insulation layer” of the freeze pad,
- Ongoing operations and maintenance of the effluent treatment plant,
- Waste management, including detail design for contaminated soils,
- Continue sewage and greywater management,
- Finalize the Procurement Framework Agreement with the YKDFN,
- Secure project, expenditure, and contracting authority from Treasury Board for the implementation phase of the GMRP,
- Complete the Project Implementation Plan and update labour estimates, and
- Continue to engage with Northern and Indigenous businesses ahead of formal procurement processes to improve their preparedness for upcoming contracts, including Industry Day in fall 2022, and additional bidder's meetings / conferences in advance of procurement opportunities.

The GMRP will continue to prepare Annual Reports that describe the progress and performance of the GMRP. In the spirit of continual improvement, we welcome your comments on this Report and how it can be enhanced in the future.

For more information or to provide comments on the report, please contact:

Natalie Plato, GMRP Deputy Director
natalie.plato@canada.ca
867-669-2838





REFERENCES TO ALL SOURCES RELIED UPON

AECOM Canada Ltd. (2017). *Akaiicho Deep Well Pump Station*. Edmonton: Public Works and Government Services Canada.

AECOM Canada Ltd. (2018). *Climate Change Review*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2019a). *Giant Mine Coarse Grain Borrow Source Acid Rock Drainage / Metal Leaching Geochemical Assessment*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2019b). *Giant Mine Remediation Project: New Water Treatment Plant – Substantive Design and Cost Estimate Process Selection Report*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2019c). *Upgrade Options to Improve Mine Water Effluent Quality and Maintain Plant Reliability*. Yellowknife: Public Services and Procurement Canada.

AECOM Canada Ltd. (2019d). *Water Treatment Plant Location, Discharge Line and Outfall Assessment Report*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2020a). *Downgradient of Dam 3 Pond Water Impacted Area Background and Remedial Options Analysis*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2020b). *Giant Mine Site-Wide Infrastructure Assessment*. Yellowknife: Public Services and Procurement Canada.

AECOM Canada Ltd. (2020c). *Water Treatment Plant - Preliminary Design Report*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2021). *Giant Mine – Site-Wide Infrastructure Assessment*. Edmonton: Public Services and Procurement Canada.

AECOM Canada Ltd. (2022). *Yellowknife Bay Fish Tissue*. Edmonton: Public Services and Procurement Canada (PSPC).

BlueMetric Environmental. (2022). *Environment, Health & Safety Audit for the Giant Mine Remediation Project (GMRP) Underground Operations Call-up Under SOA #460002237*. Gatineau; Yellowknife: CIRNAC.

Canada North Environmental Services. (2018). *Giant Mine Human Health and Ecological Risk Assessment*. Markham, Ontario: Public Services and Procurement Canada.

Chan, L., Rosol, R., Cheung, J., Parajuli, R., Hu, X., & Yumvihoze, E. (2019). *Health Effects Monitoring Program in Ndilo, Dettah and Yellowknife: Progress Report: Results from the Phase I Baseline Study (2017-2018)*. Ottawa: University of Ottawa.

CIRNAC. (2019a, August 14). May/June 2019: *What's Happening at Giant?* Retrieved from Crown-Indigenous Relations and Northern Affairs Canada: <https://www.aadnc-aandc.gc.ca/eng/1565725334962/1565725386235>

CIRNAC. (2019b, April 18). April 2019: *What's Happening at Giant?* Retrieved from Crown-Indigenous Relations and Northern Affairs Canada: <https://www.aadnc-aandc.gc.ca/eng/1560957679224/1560957745642>

CIRNAC. (2019c). *Giant QRA Plain Language Report*. Crown-Indigenous Relations and Northern Affairs Canada.

CIRNAC. (2021a). *RE: Giant Mine Remediation Project MV2007L8-0031 Annual Review of Plans & Programs*. Yellowknife, NT: Giant Mine Remediation Project.

CIRNAC. (2021b, May 05). *What's happening at Giant Mine?* Retrieved from Crown-Indigenous Relations and Northern Affairs Canada: <https://www.rcaanc-cirnac.gc.ca/eng/1612298764633/1617982723102>

CIRNAC, GNWT. (2022). *2021 Annual Water Licence Report*. Yellowknife: Government of Canada, GNWT.

Contango. (2019). *Giant Pilot-Scale PTS Study Report*. Edmonton: Golder Associates Ltd.

Deloitte LLP. (2019). *Development of Options for Consideration for Long Term Funding for Giant Mine*. Crown-Indigenous Relations and Northern Affairs Canada.

Environment Canada. (2012). *Metal Mining Technical Guidance for Environmental Effects Monitoring*. Ottawa, Ontario: National EEM Office, Environment Canada.

Giant Mine Remediation Project. (2007). *Giant Mine Remediation Plan*. Yellowknife: Indian Affairs and Northern Development.

Giant Mine Remediation Project. (2018a). *Arsenic trioxide and underground issues at Giant Mine*. Retrieved from Aboriginal Affairs and Northern Development Canada: <https://www.aadnc-aandc.gc.ca/eng/1100100027413/1100100027417>

Giant Mine Remediation Project. (2018b). *The 2017-2018 Annual Report of the Giant Mine Remediation Project: Moving Towards Remediation*.

Giant Mine Remediation Project. (2019a). *Closure and Reclamation Plan*. CIRNAC and GNWT.

Giant Mine Remediation Project. (2019b). *Engagement Log and Engagement Summaries 2016 - 2018*. CIRNAC and GNWT.

Giant Mine Remediation Project. (2019c). *Tailings Management and Monitoring Plan*.

Giant Mine Remediation Project. (2020). *Borrow Partial 3D Renderings - Engagement Slides*. Giant Mine Remediation Project.

Giant Mine Remediation Project. (2021a). *Giant Mine Remediation Project MV2007L8-0031 – 2020 Annual Water Licence Report*. Yellowknife, NT: Crown-Indigenous Relations and Northern Affairs Canada.

Giant Mine Remediation Project. (2021b). *2020 Annual Water Licence Report*. Submitted to the Mackenzie Valley Land and Water Board as per Part B, Condition 20 of Water Licence MV2007L8-0031.

Giant Mine Remediation Project. (2021c). *Wildlife and Wildlife Habitat Management and Monitoring Program*. Submitted to the Mackenzie Valley Land and Water Board as per Land Use Permit MV2019X0007, Condition 53 and to satisfy the Board directives as specified.

Giant Mine Remediation Project. (2022a). *2021 Annual Water Licence Report MV2007L8-0031*. Yellowknife, NT: Crown-Indigenous Relations and Northern Affairs Canada.

Giant Mine Remediation Project. (2022b). *Aquatic Effects Monitoring Program Design Plan*.

Giant Mine Remediation Project. (2022c). *Giant Mine Remediation Project – Dust Communications Strategy*.

Giant Mine Remediation Project. (2022d). *NCSP Regional Project Risk Register. Excel Spreadsheet*.

- GMOB. (2020). *2020 Annual Report*.
- Golder Associates Ltd. (2018). *Chamber 15 Arsenic Waste Updated Disposal Options*. Edmonton.
- Golder Associates Ltd. (2019a). *2018 Contaminated Soil and Sediment Update*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019b). *2019 ANNUAL GEOTECHNICAL INSPECTION – SITE VISIT SUMMARY [TECHNICAL MEMORANDUM]*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019c). *2019 Giant Mine Bird Activity Survey [Technical Memorandum]*. Prepared for Public Services and Procurement Canada (PSPC).
- Golder Associates Ltd. (2019d). *Remedial Options / Scenarios for Deep Contaminated Materials, Giant Mine Remediation Project, NT*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019e). *BAKER CREEK AND YELLOWKNIFE BAY FISH AND FISH HABITAT ASSESSMENT – 2019 FIELD WORK SUMMARY*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019f). *GIANT MINE AQUATIC MONITORING - CURRENT REFERENCE AREAS – FINAL [Technical Memorandum]*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019g). *Giant Mine Remediation Project - General Design: Mine Water Intake Assessment Report*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2019h). *Open Pit Closure Design - Design Basis Technical Memo*. Public Services and Procurement Canada.
- Golder Associates Ltd. (2019i). *Operation, Maintenance and Surveillance Manual for Giant Mine Dams*. Crown-Indigenous Relations and Northern Affairs Canada.
- Golder Associates Ltd. (2020a). *Fine Grained Borrow Characterization*. Edmonton: Public Services and Procurement Services Canada.
- Golder Associates Ltd. (2020b). *Giant Mine 2019 MDMER Annual Report*. Edmonton: Public Services and Procurement Canada (PSPC).
- Golder Associates Ltd. (2020c). *Giant Mine Openings to Surface: Site Investigation and Closure Design Options Report*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2020d). *Monitoring Program Final Interpretative Report Phase 6 Environmental Effects*. Submitted to AECOM Canada Ltd. Golder DCN: 18104954-065-R-Rev0-64000.
- Golder Associates Ltd. (2020e). *Potential Fine Grained Borrow Geophysical Investigation 2018*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2020f). *Small Mammal and Vegetation Sampling*. Yellowknife: Public Works and Government Services Canada.
- Golder Associates Ltd. (2020g). *Updated Hydrogeological Assessment – 3D Underground Model*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2021a). *Giant Mine Remediation Project - Annual Water Monitoring Report 2020*. Edmonton, AB: Public Services and Procurement Canada (PSPC).
- Golder Associates Ltd. (2021b). *Giant Mine Remediation Project - Aquatic Effects Monitoring Program 2020 Annual Report*. Golder Reference No. 18104954-094-R-Rev0-700.
- Golder Associates Ltd. (2021c). *Phase 7 Environmental Effects Monitoring Program Study Program*. Yellowknife: CIRNAC.
- Golder Associates Ltd. (2021d). *2021 Annual Geotechnical Inspection of Dams*. Edmonton: Public Services and Procurement Canada.
- Golder Associates Ltd. (2021e). *DAM 1 CLOSURE, SLOPE STABILITY ASSESSMENT*. Saskatoon: Public Services and Procurement Canada.
- Golder Associates Ltd. (2022a). : *Public Service and Procurement Canada*.
- Golder Associates Ltd. (2022b). *SURFACE BOREHOLE CLOSURE – FINDINGS FROM 2021 FIELD INVESTIGATION – GIANT MINE. TECHNICAL MEMORANDUM* Reference No. 1314260010-595-TM-Rev0-52000. Calgary.
- Golder Associates Ltd. (2022c). *Giant Mine Remediation Project - Aquatic Effects Monitoring Program 2021 Annual Report*. Calgary: Public Services and Procurement Canada.
- Government of Canada. (2002). *Metal and Diamond Mining Effluent Regulations (SOR/2002-222)*. Retrieved from Metal and Diamond Mining Effluent Regulations: <https://laws-lois.justice.gc.ca/eng/regulations/sor-2002-222/page-1.html>
- Mackenzie Valley Review Board. (2013). *Report of Environmental Assessment and Reasons for Decision: Giant Mine Remediation Project EA0809-001*. Mackenzie Valley Environmental Impact Review Board. Retrieved from http://reviewboard.ca/upload/project_document/ea0809-001_giant_report_of_environmental_assessment_june_20_2013.pdf
- Parsons Inc. (2020). *Giant Mine Remediation Project: COVID-19 Update - December 10, 2020*. Calgary, AB: Parsons.
- Parsons Inc. (2021a). *COVID-19 New Preventive Measures Rollout*. Calgary, AB: Parsons.
- Parsons Inc. (2021b). *COVID-19 Update September 1, 2021*. Calgary, AB: Parsons.
- Parsons Inc. (2021c). *GMRP MCM Monthly Report_032021*. Calgary, Alberta: Public Services and Procurement Canada (PSPC).
- Parsons Inc. (2021d). *GMRP 2020-21 spills log*.
- Parsons Inc. (2022a). *COVID-19 Protocols*. Calgary, AB: Parsons.
- Parsons Inc. (2022b). *Monthly Reports March 2022: Giant Mine Remediation Project*. Edmonton: Public Services and Procurement Canada.
- Parsons Inc. (2022c). *Giant Mine Remediation Project – Standard Operating Procedure (Waste Management and Handling)*. Calgary, AB: Parsons.
- Shin Shiga Consulting. (2020). *Summary of Traditional Land-Use by the Indigenous Métis People in the Yellowknife Bay Area*.
- SLR Consulting (Canada) Ltd. (2021). *GIANT MINE REMEDIATION PROJECT: Ambient Air Quality Monitoring Program Annual Report – 2020*. Yellowknife, NT: Parsons Inc.
- SLR Consulting (Canada) Ltd. (2022). *Ambient Air Quality Monitoring Program Annual Report – 2021*. Yellowknife: PARSONS INC.
- SRK Consulting. (2020). *Giant Mine 2019 Dam Safety Review Report. Project No: 1CI01.044*. Prepared for: Northern Contaminated Sites Program Branch Crown-Indigenous Relations and Northern Affairs Canada.
- Williams, O. (2021, December 24). *Giant Mine cleanup work scaled down after Covid-19 exposure*. Retrieved from Cabin Radio: <https://cabinradio.ca/82782/news/yellowknife/giant-mine-cleanup-work-scaled-down-after-covid-19-exposure/>
- Yellowknives Dene First Nation & Trailmark Systems. (2019). *YKDFN Knowledge of Giant Mine and Perspectives on the Giant Mine Remediation Project*.

APPENDICES

Appendix A: Environmental Agreement – Report Alignment

Appendix B: List of 2021-22 Studies / Reports

Appendix C: Project Risks

Appendix D: wProgress on Environmental Assessment Measures and Suggestions

Appendix E: Additional Information on Monitoring Parameters

Appendix F: Greenhouse Gas Emissions

Appendix G: Plain Language Summary





APPENDIX A – ENVIRONMENTAL AGREEMENT – REPORT ALIGNMENT

A significant driver for the development of the GMRP Annual Report is the Environmental Agreement, the signing of which is a mandatory requirement per Measure 7 of The Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013). This agreement establishes an independent oversight body (i.e., GMOB) for the GMRP, and was signed in June 2015 by Crown-Indigenous Relations and Northern Affairs Canada (CIRNAC; formerly Aboriginal Affairs and Northern Development Canada [AANDC]), the Government of the Northwest Territories (GNWT), the City of Yellowknife, the Yellowknives Dene First Nation (YKDFN), Alternatives North, and the North Slave Métis Alliance (NSMA).

Article 5 of the Environmental Agreement stipulates that “the Co-Proponents shall prepare, provide to GMOB and make available to the public an Annual Report on the Project each year,” to be submitted to GMOB “no later than October 1 in each year,” starting October 1, 2016 (the report addressing the 2015-16 fiscal year).

The Environmental Agreement specifies what content must be included in each Annual Report. The table below outlines each requirement and where the content can be found in this 2021-22 Report.



Environmental Agreement Requirement	Section of Report
A summary of the Project's key operational activities and associated expenditures	Operational Summary
A summary of any other significant developments relating to the Project	Advancing Design Environment Health and Safety Community
A summary of the results or findings of all monitoring done for the Environmental Programs and Plans and a description of actions taken or planned to implement Adaptive Management	Environment Health and Safety
An assessment of the effectiveness of actions already taken to address the results or findings of all monitoring completed for the Environmental Programs and Plans	Environment: Air Environment: Water
A summary of any environmental or engineering studies conducted by the Co-Proponents in relation to the Project	Advancing Design Operational Summary Environment: Water; Land Appendix B: Studies
A summary of any changes to, or plans for changes to, the Environmental Program and Plans	Not applicable for this reporting year
A summary of the environmental audits of the Project, and the Co-proponents' response to the audit	Operational Summary
A summary of any reportable spills, accidents or significant malfunctions, and a summary of the Co-Proponents' responses	Operational Summary Environment
A listing of regulatory inspections, reports or directions, and a summary of the Co-Proponents' response to any issues arising therefrom	Operational Summary
An analysis of trends in environmental effects data over time	Environment Health and Safety Community
A summary of significant public engagement activities, or matters raised as public concerns, and the Co-Proponents' responses	Community: Engagement
A summary of the Project's planned key operational activities for the coming year and associated planned expenditures, subject to the need to protect commercially sensitive financial information	Progress Update and Plans Operational Summary In Closing
A summary of the progress of the Project, including with respect to the Mackenzie Valley Resource Management Act (MVRMA) Measures, MacKenzie Valley Environmental Impact Review Board Suggestions, and Co-Proponents' Commitments	Progress on Environmental Assessment Commitments Appendix D
References to all sources relied on by the Co-Proponents in coming to conclusions in the Annual Report	References
A plain language summary of the Annual Report	Plain Language Summary Appendix G

Addressing GMOB Recommendations

In the GMOB feedback on the 2020-21 Report, GMOB identified several questions and areas for improved clarity. The table below provides GMOB's report recommendations and the Project Team's responses.

GMOB Report Recommendations	GMRP Response
<p>GMOB has identified several opportunities for improving the clarity of the information in the summary table as follows:</p> <ul style="list-style-type: none"> • Include a column on the left with numbers for tracking the activities. • The word “advanced” has several interpretations and may not provide insight into the status of the initiative. Consider using “started”, “continued”, “partially completed” or other words that have a more definite interpretation. • “substantive” should be more clearly defined in the context of “substantive design”. • Consider the use of colour coding such as in Table 1 on Page 20 to quickly provide information on the status of the activities. <p>Note: there are several instances where these terms are used through the remainder of the report, and these phrases should be adjusted to be made more clear.</p>	<p>The GMRP is appreciative of the suggestion to make this table clearer to readers and will look to make terminology changes in subsequent Annual Reports.</p>
<p>GMOB recommends the Project Overview include a description of the current management strategy for the arsenic trioxide dust.</p>	<p>The Project is transitioning from a definition phase (chiefly care and maintenance, studies and design) to an implementation phase (see Figure 1). The Project is in the final stages of planning the work (PIP expected in April 2022) and will then implement the plan.</p> <p>The Project Overview provides a very brief and high-level description of the GMRP, indicating it includes the ‘long-term containment and management of the arsenic trioxide waste’ and also notes it ‘includes water management and treatment’. The section further lists the overall objectives of the GMRP, which are the same goals as those listed in the Closure and Reclamation Plan. Given the high-level nature of this section, the GMRP team believes the current description adequately captures the Project scope. Progress on the long-term containment (i.e. freeze program) will continue to be included in the applicable sections of the report (Section 3.1 Waste Disposal)</p>

<p>GMOB recommends the success of the demolition waste recycling initiative be tracked in future reports</p>	<p>The referenced target value is from a design basis report and is not intended to be a recycling target for the Project. The GMRP tracks all waste generated on site – both legacy and operational – through to final disposal which includes recycling where feasible. These waste values will continue to be reported annually in the GMRP Annual Water Licence Report</p>
<p>In the superscript, borrow is defined as “material that is used to infill a pit.” GMOB agrees that this is a use for borrow, but borrow more generally refers to material (e.g granular material) removed from a location for use in construction. The definition should be updated.</p>	<p>The GMRP agrees with GMOB’s comment and will update superscript 2 in future versions of the Report to state, “borrow material is material (such as granular rock or soil) removed from a location for use in another location”.</p>
<p>The second paragraph notes that “It was recommended that action be taken to stabilize the assembly with an engineered cap.” It would be useful to identify who recommended the action - e.g. geotechnical consultant? IPRP? Other?</p> <p>GMOB recommends the report clarify who made the recommendation to undertake this action.</p>	<p>The initial recommendation was made by John Brodie, special geotechnical advisor to CIRNAC at the time and supported by the GMRP’s mining support services consultant, WSP Golder. WSP Golder was retained to review the details and design the solution. However, please note the Annual Report is a final document and therefore will not be updated with this additional information</p>
<p>The geotechnical inspection identified several dams as requiring immediate action, and the rest as “reasonably safe”.</p> <p>GMOB recommends that the descriptor “reasonably safe” be replaced with less subjective language.</p>	<p>The GMRP agrees with GMOB’s comment. The sentence could have been clearer with the following: Replace ‘reasonably safe’ with: “the remaining dams present an acceptable level of safety compared against the Canadian Dam Association Guidelines but do require...”. However, the Annual Report is a final document and therefore will not be updated, though future versions will include this clarity</p>
<p>The colours used in the bar graphs are fairly similar, particularly for 2016-17 and 2017-18. This is more of an issue for figures where data for a particular period is not present - e.g. Figure 3 in Section 5.1. It is not immediately clear which year the small bar on the far-left side of the figure refers to. GMOB understands that the GMRP is trying to maintain a colour scheme within the report, but using more contrasting colours would help with interpreting the figures</p>	<p>The GMRP will review and consider this suggestion for the next Annual Report</p>



<p>The end of the first paragraph notes that more water was pumped in 2020/21 than in previous years. This is thought to be due to increased pumping from the underground workings and relatively high runoff into the Northwest Pond.</p> <p>The reason for needing to increase pumping from the underground should be indicated. This would help to highlight linkages in water management across the site.</p> <p>GMOB recommends the GMRP review the wording regarding sub-lethal effects of effluent in Baker Creek.</p>	<p>The volume of minewater pumped to surface and seasonally treated and discharged varies each year. It is dependent on a number of factors including, but not limited to, available surface storage volumes, managing minewater levels, runoff, and precipitation events. In future reports, the GMRP can provide a brief statement outlining the above.</p> <p>For a more detailed overview of the water balance at Site, please refer to the Water Quantity Comparisons to Water Balance section of the GMRP Annual Water Licence Report.</p>
<p>One of the activities identified on pg 35 is “Further evaluate the hydraulic head increase and arsenic concentrations fluctuation at MW00-02,” Is this discussed in more detail in another report? This question applies to GMOB’s overall understanding of the site, and is not limited to this report.</p> <p>GMRP direct GMOB to where this issue is described in more detail.</p>	<p>MW00-02 is an operational monitoring program (OMP) shallow groundwater well. As such, it is monitored internally to the GMRP. However, follow-up on this evaluation will be included in the 2021 report to GMOB. The results from sampling at wells that are part of the Surveillance Network Program (SNP) are included in the monthly SNP reports, with further analysis included in the GMRP Annual Water Licence Report submitted to the Mackenzie Valley Land and Water Board.</p>
<p>GMOB recommends the GMRP review the wording regarding sub-lethal effects of effluent in Baker Creek.</p>	<p>Future reports will more accurately describe the sublethal effects of the treated effluent on <i>P. subcapitata</i>, <i>L. minor</i>, and <i>C. dubia</i>.</p>
<p>GMOB recommends the GMRP confirm whether inorganic arsenic is included within the urinalysis program. If inorganic arsenic is not currently being monitored, then it should be added to the program.</p>	<p>The GMRP can confirm that the medical monitoring urinalysis program includes analysis for inorganic arsenic</p> <p>The medical monitoring framework in place at the site was developed in 2013 by the Roaster demolition Project Team (Parsons, AECOM, Golder, PSPC and CIRNAC) and accepted by the WSCC. The analytical approach, the analytes and the action level (i.e. the exposure limit) were documented in 7 memoranda prepared in 2013 by Senes & Arcadis. These memoranda were peer-reviewed in 2014 by Stantec.</p>
<p>GMOB recommends the GMRP develop methods for evaluating the effectiveness of engagement, in addition to tracking engagement actions.</p>	<p>The Engagement Team has developed a plan for evaluating engagement. This plan was brought to Working Group on Feb. 10, 2022. Feedback was gathered and included in the plan, where possible. The plan was then sent to Working Group to be reviewed one last time before finalizing. The engagement evaluation has already begun with standard questions being asked at regular meetings. Additional activities will take place as outlined in the plan starting in 2022/23.</p>

<p>GMOB recommends the GMRP include line graphs for data presentations where year over year changes are discussed.</p>	<p>Thank you for the feedback. The GMRP will consider using line graphs to present year-over-year progress in future reports.</p>
<p>GMOB recommends that data that are subsets of other data be more clearly indicated in the tables to improve clarity. e.g. northern employees and southern employees are distinct data sets, however Indigenous, IOC and female employees are subsets. Further, it is not clear whether the Indigenous and IOC number are drawn from the total employment numbers (northern plus southern), or from northern only. The tables could be reformatted including putting dividers between the source data and subset data, group subsets with source data, etc.</p> <p>GMOB recommends the GMRP consolidate variables that report the same information, e.g. hours worked and person- years provide essentially the same information.</p> <p>GMOB recommends the GMRP use full time equivalents when reporting employment numbers.</p>	<p>The employment indicators were selected through two means: (1) Northern Contaminated Sites Program's standardized socio- economic reporting requirements - which GMRP has to abide to and report out on; and (2) feedback from rights and stakeholders on locally valuable data to collect and report on.</p> <p>The GMRP will take this important feedback into consideration on how to better explain and present its data in future reports.</p> <p>The GMRP will consider the use of Full Time Equivalency (FTE) in its performance tracking and reporting. The standard practice since 2006 has been to report person hours and number of persons, which raises some concerns about consistency between future and previous Annual Reports; this will be taken into consideration when determining the use of FTE for tracking purposes.</p>
<p>GMOB recommends the GMRP consider reporting employment information and goals using alternative metrics such as:</p> <ul style="list-style-type: none"> • How many jobs is the Project predicted to create, in total, next year/each year? • How many jobs will be created next/each year in each skill category? • How many jobs within each category do Northern, Northern Indigenous, and female labour currently fill? • Can these numbers be improved upon? • Can we identify where the labour for these positions will come from? 	<p>Between 2019 and 2020, extensive research and engagement went into determining what the targets would look like for the GMRP. Parties involved in this process involved Federal, Territorial, Municipal and Indigenous governments. This research and engagement demonstrated that the GMRP is a unique Project that does not fall into any of three distinct phases of a typical mine site (i.e. Construction, Production and Closure). Due to the fluctuations in estimated labour needs, targets established for the Project were set as a range instead of a single number. These targets were first reported against in the 2020 – 2021 fiscal year Annual Report and the Project Team will continue to report on them annually. The Project Team also committed to reviewing these targets to make sure they are aligned with the evolving socio-economic landscape in Yellowknife and surrounding communities.</p> <p>Labour estimates for the remainder of the Project's Implementation phase are currently estimated to be complete in Fall of 2022. Once they are complete, the Project Team will be sharing them with Rights holders and stakeholders</p>

GMOB recommends the information in Table 17 be expanded to include the entire project.

GMOB recommends that the value of contracts to Northern and Northern Indigenous businesses be separated between goods and services.

The Project Team is currently looking at an alternative way to present its statistics online for the entire project lifetime, in addition to reporting on them annually.

Thank you for the suggestion; the Project Team will take the recommendation of organizing contracts by “goods and services” into consideration

GMOB recommends the GMRP provide additional explanation regarding what information Table 16 is intended to convey.

The lack of clarity in Table 16 is most likely due to an error in wording chosen to highlight what the table represents. Instead of the current title, which is “Total procurement accounted for by Northerners, 2020-21, compared to Target Ranges” it should say “Total procurement accounted for by Northern businesses, 2020-21, compared to Target Ranges”. Table 16 is intended to report on performance against the following procurement target: Expenditures accounted by Northern (combination of Northern Indigenous and Northern Non-Indigenous) businesses: an initial target range of 65 to 75%.

Thank you for noticing this error and the GMRP apologizes for any confusion that this has caused.

GMOB recommends the GMRP work with their contractors to evaluate why Northern employment numbers are lower than target levels, and to assist with establishing appropriate targets.

Parsons, the Main Construction Manager, regularly engages with contractors on their current and past performance and briefs the Project Team on the findings. Here are some of the examples for lower employment numbers:

- the short-term nature of some of GMRP’s contracts which does not provide sufficient stability for long-term employment compared to active mine sites;
- no desire to work on a contaminated site;
- lack of expertise in the North requires contractors to fill in the gaps by bringing expertise from the South.

The Project Team will continue to work closely with Parsons to determine how on-site employment performance can be maximized



<p>GMOB recommends the GMRP provide additional discussion regarding how well the IOC program is working.</p>	<p>As part of its Socio-Economic Implementation Plan, the GMRP continues to review its procurement tools (i.e. IOCs and PSIB) to determine if they are fulfilling their roles. In the past, GMRP observed that some contractors would provide low to very low IOC commitments, when there is evidence that it is possible to achieve higher performance.</p> <p>To mitigate this, GMRP introduced minimum eligibility thresholds, which tell the contractor that they will need to surpass the IOC threshold before they are eligible for a bonus. In addition, past IOC performance for similar work goes into determining what the minimum eligibility threshold should be for future contracts that are related.</p> <p>For example, when determining what the IOC threshold should be for work that was previously tendered on the site, if past contractors consistently performed well on IOCs, Parsons might raise the IOC minimum eligibility threshold for future contracts of similar nature to maximize performance. The minimum eligibility threshold has been in place since 2020 and fiscal year 2020-21 was the first year that the GMRP could evaluate the performance of this adjustment to how IOCs are utilized.</p>
<p>GMOB recommends that targets be included in the tables summarizing employment and procurement statistics.</p>	<p>Responses to recommendations regarding metrics have been provided. In terms of including target performance in the same tables that summarize employment and procurement performance is already being done. Please see Tables 13 and 16 in the report.</p>
<p>One of the procurement-specific Next Steps is to “Continue to modify/enhance procurement tools to support the procurement of local, Indigenous and Northern businesses, including the use of IOC and PSIB.” There is no discussion providing the context for this activity.</p> <p>It seems to be an important Next Step, so additional discussion should be provided to clarify the intent.</p> <p>GMOB recommends the GMRP include additional discussion providing context for modifying/enhancing procurement tools</p>	<p>Progress on key activities undertaken to advance socio-economic related actions are listed in Table 19. However, the GMRP agrees that further context for next steps is beneficial and strengthening the link between key actions already undertaken and next steps is important and will be taken into consideration when developing future Annual Reports.</p>

<p>In section 7.2.3, GMRP report included the Sky Lennie as a successful case of training and capacity building brought with the project.</p> <p>GMOB recommends the GMRP consider how this case study could be incorporated more smoothly into the overall report.</p>	<p>This good news story is intended to highlight a real-life example of efforts and results related to section 7.2.3 Training and Capacity Building. The GMRP agrees that there are better ways to present case studies and success stories as they are related to the larger topic. While this report is final and therefore will not be updated at this time, the GMRP will consider the feedback for future reports.</p>
<p>Additional detail around the training results should be provided to give readers a better sense of the program. The data should be broken down by categories - standard mandatory certificates (e.g. job site orientation; first aid training; operational safety; WHMIS); skills training (e.g. forklift); and career training (e.g. heavy equipment operation; project management; site management; etc). The training stats in categories could be correlated with job retention and other measures, etc.</p> <p>Mandatory training is now included as part of the overall training statistics, but it is not clear that this type of training leads to the desired long term goals - e.g. retention, career development, etc.</p>	<p>Performance tracking of training is broken down as follows:</p> <ul style="list-style-type: none"> • EHS Awareness: Policy and Procedures • EHS Health and Safety: HAZWOPR, WHMIS, First Aid, Wildlife Safety, Water Safety, Fire Response, and Other • EHS Environmental: Spill Response, and Other • General Training (non-EHS) <p>Thank you for the feedback. While this report is final and therefore will not be updated at this time, the GMRP will consider in the future how best to report on training performance and through which source (i.e. Annual Report or website).</p>
<p>The Dechita Naowo program appears to be a successful vehicle for delivering training. GMOB notes that the Training Orientation, Safety Meeting, Supervisor Training program had only 2 participants. This is a low number for what would seem to be a more career-oriented training stream. Are there plans in place that would help to increase the numbers in this stream?</p>	<p>The GMRP provides annual funding to Dechita Nàowo to develop and provide training, such as the one that is reported in this Annual Report. For future plans related to Dechita Nàowo's activities please inquire directly with Dechita Nàowo.</p>
<p>GMOB recommends that information on planned socio-economic initiatives should be included in the list of activities planned for 2021-22.</p>	<p>Each section of the report, including 7.2 Socio-Economic provides their own closing statements, in the case of socio-economics, they are listed as next steps throughout '7.2.2 Employment and Procurement'; '7.2.3 Training and Capacity Building'; and '7.2.4 Social & Cross-cutting Actions and Deliverables'.</p> <p>The '8.0 In Closing' statement is intended to provide an overall overview of site activities and future plans. However, GMRP will consider adding anticipated socioeconomic initiatives in the closing section for future reports.</p>

<p>There is very little specific information provided in this Appendix; there is reportedly more information available under a separate cover, but it is not clear that this is readily available to reviewers.</p> <p>There appears to be a relatively small number of risks rated as high. A brief description of these risks, and how they are being managed would provide useful context for reviewers.</p>	<p>The GMRP's risk register is an internal document used to identify and mitigate high risks on the site, many of which have been mitigated over the last number of years as a result of this process. As this document is intended to be a high level overview, the GMRP does not feel it is appropriate to go into further detail on the risk section. The risk profile in this report is meant to provide an overview and GMRP feels Figures 14 and 15 adequately present this.</p>
<p>The education resource is identified as being "underway" [Appendix D, Table 24, Activity #3 - Education Resource].</p> <p>GMOB recommends the table include a progress update on the education resource.</p>	<p>The Education Resource Committee consists of representatives from Yellowknives Dene First Nations, North Slave Metis Alliance, Alternatives North, GMOB and CIRNAC, along with a consultant. As the education resource is still in a fledgling development stage, the timeline is still being considered for what is feasible based on the committee's schedules and coordinating with communities for engagement. The Project Team will include a progress update when available for future reports</p>
<p>The Annex A, Dam Inspections states that dams are used to "keep solids out of tailings" GMOB assumes this is intended to mean something like "retain tailings solids", or "hold back tailings solids". The sentence should be reviewed and adjusted as necessary.</p>	<p>response to GMOB's comment the GMRP would like to note that the sentence could have been better worded as follows: "Dams are used to manage mine water, surface water, and tailings on site". The language will be considered if applicable for future reports.</p>
<p>The Annex A, Socio-economic – IOC Percentages states that IOC employment increased compared to previous years. It would be more accurate to state that it increased from 2019-20, as data in the associated figure shows it as being lower than in 2017-18 and 2018-19 and possibly 2016-17.</p>	<p>IOC employment performance in 2020-21 was 12.62% which is higher than the 7.55% in 2019-20 and 11.83% in 2016-17.</p> <p>During the transition period to the Main Construction Manager in 2017-18 and 2018-19, there was a misunderstanding in how to track IOC employees. All Northern Indigenous employees were counted as IOC employees, which is not the case, so this resulted in inflated numbers for IOC performance. This mistake was identified in later part of 2018-19 and correct tracking methods were used for 2019-20 and onwards. That is, the distinction between IOC employees and Indigenous employees was properly applied based on the geographic location that IOC is restricted to. This was noted in the 2019-20 Annual Report as a footnote on page 70.</p> <p>Because the 2017-18 and 2018-19 IOC employment performance numbers cannot be used when looking at trends, this statement correctly indicates that 2020-21 IOC employment performance is higher compared to previous years. The only year that performance has been higher was 21.28% in 2015-16</p>

APPENDIX B – LIST OF 2021-22 STUDIES/REPORTS

Table 22 lists environmental or engineering studies conducted in 2021-22 by the GMRP. It includes studies that were completed, as well as several that are still underway. Many of these studies are intended to provide information needed to inform closure design, while others are monitoring programs to ensure the safety of the surrounding communities during current site operations. Additional details on these studies can be found throughout the report.

Table 22: Studies Undertaken in 2021-22

Theme	Study / Report
Design	<ul style="list-style-type: none"> • 2021 Annual Geotechnical Inspection of Dams • Site-Wide Infrastructure Assessment 2021 • Dam 1 Closure, Slope Stability Assessment • Giant Mine Dam 1 Quarterly Freeze Reports • Monthly Dam 1 Temperature Data and Thermosyphon Status • Dam 1 Freezing Status Report
Air	<ul style="list-style-type: none"> • Ambient Air Quality Monitoring Program Annual Report – 2021
Water	<ul style="list-style-type: none"> • Aquatic Effects Monitoring Program (AEMP) 2021 Annual Report • AEMP Design Plan with Moderate and High Action Levels • Annual Water Licence Report 2021 • Large-bodied Fish Tissues Sampling Program (Yellowknife Bay Fish Tissue) (included in the AEMP 2021 Annual Report) • Phase 7 Environmental Effects Monitoring Program Study Design
Health & Safety	<ul style="list-style-type: none"> • CIRNAC and MCM Incidents Reports • Environment, Health & Safety Audit for the Giant Mine Remediation Project (GMRP) Underground operations • Surface Borehole Closure – Findings from 2021 Field Investigation • Surface Monitoring - Monthly Review of Dams • Health Effects Monitoring Program (Health Study – ongoing)

APPENDIX C – PROJECT RISKS AND MITIGATION

Risk management has been an important and ongoing management activity for the GMRP since 2002-03. Risk is about uncertainties, or unknowns, and how these could impact the objectives of the GMRP, such as the objective to minimize impacts to the environment. Risk management involves identifying and understanding risks, ranking them (which ones are low or high), and taking steps to prevent risk events from happening or to reduce their impact if they do happen. Organizations with strong risk management processes are better prepared to anticipate, avoid or reduce the impact and/or likelihood of risk events, should they occur.

The GMRP has a risk management procedure and process¹⁰ which it uses to reduce risks to acceptable levels (e.g., legacy risks; see text box) and to manage risks which may increase with increased project activity (e.g., project activity risks; see text box).

Examples of GMRP Risks

- **Legacy Risks:** risks related to the infrastructure (e.g., dams) and environmental conditions (e.g., underground chambers) left by the former mining operation that could have human health and environmental impacts. Examples include: the release of arsenic trioxide from the underground chambers, or the injury or death of a trespasser from falling into a mine opening.
- **Activity Risks:** risks related to the remediation project and the activities involved in reducing the legacy risks. These risks include risks to scope, budget, schedule, health and safety of workers and the surrounding environment. Examples include: delays in advancing work (and associated cost impacts), health and safety impacts to workers while conducting remediation activities (e.g., moving earth), and air pollution due to dust from remediation work.

There are many examples of how risk management has informed project decision-making. When the risk management process was first implemented in 2002-03, the identification of various public access risks led to the implementation of a range of site security measures to prevent unauthorized entry to the Site. More recently, the identification of significant risks related to the Roaster Complex, Baker Creek, and underground chamber instability led to the development of a Site Stabilization Plan (SSP)— a set of remediation measures (including the demolition of the Roaster Complex) that were approved and implemented ahead of schedule to minimize impacts to human health and safety and the environment. An overview of current legacy and activity risks for the GMRP, and associated risk treatment activities, is presented below.

¹⁰ GMRP's risk management procedure and process aligns with best practice and the international risk management standard CAN/CSA-ISO 31000-10 (R2015).

Risk Profile Summary – 2021–22

This section provides a summary of the GMRP 2021-22 risk profile. The information is from the GMRP Risk Register (a large excel file) and summarizes the number of risks by status (i.e., active, closed), number of risks by category (e.g., dams), the distribution of risks across levels (e.g., low, moderate), the distribution of risks across types (active vs legacy), the active risk drivers, and the historical profile since 2010.

A more detailed summary report is available under separate cover. The detailed summary report describes each active risk, its driver, level, and treatment (Giant Mine Remediation Project, 2022d).

NUMBER OF RISKS BY STATUS

Total Active Risks	112
Total Closed Risks	170
Total Issues	3

Figure 15: GMRP Risk Profile Summary

NUMBER OF ACTIVE RISKS BY CATEGORY



25 BUILDINGS & STRUCTURES



20 UNDERGROUND



16 DAMS



14 INFRASTRUCTURE



4 WATER TREATMENT



3 OPEN PITS



4 HUMAN RESOURCES

3 GENERAL H&S

0 CONTAMINATED SOIL

0 OTHER – TECHNICAL

2 GOVERNANCE

1 FUNDING



3 TAILINGS & SEDIMENTS



7 DIVERSIONS



2 ENGAGEMENT



2 PROCUREMENT



2 PLANNING & CONTROLS



2 REGULATORY



2 FUEL TANKS

0 WASTE ROCK

0 WASTE, BARRELS...


0 FRAUD

0 OTHER – MANAGEMENT

Figure 16: Active Risks by Level

ACTIVE RISKS BY LEVEL

This chart shows the distribution of risks across levels



ACTIVE RISKS TYPE DISTRIBUTION

This chart shows the distribution of risk across types (legacy vs. activity)



ACTIVE RISKS DRIVERS

This chart shows the distribution of risks against their “driving” risk categories (i.e. those that determine the highest risk score)





Figure 17: Historical Risk Profile

This chart graphs the historical risk numbers by level and type as entered on the Risk History Tab



The dip in risks in 2020 reflects a change in how risks were captured in the risk categorization process

APPENDIX D – PROGRESS ON ENVIRONMENTAL ASSESSMENT MEASURES AND SUGGESTIONS – DETAILED TABLES

This appendix provides supplemental details about progress toward achieving the Measures stipulated via The Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013), and plans for 2021-22. Throughout these tables, “the Project” refers to the GMRP. The language in the Measure column is drawn directly from The Report of Environmental Assessment and Reasons for Decision (Mackenzie Valley Review Board, 2013).

Table 23: Giant Mine EA Measures Tracking Table (as of March 31, 2022)

#	Measure	Status	GMRP Comments on Status
1	To prevent the significant adverse impacts on environment and the significant public concern from the proposed perpetual timeframe, the Project will proceed only as an interim solution, for a maximum of 100 years.	No Action Required	The closure period is 100 years as outlined in the CRP.
2	<p>Every 20 years after the beginning of Project implementation, the Developer will commission an independent review of the Project to evaluate its effectiveness to date, and to decide if a better approach can be identified. This will:</p> <ol style="list-style-type: none"> 1. consider results of the ongoing research 2. be participatory in nature 3. follow the requirements of procedural fairness and be transparent in nature. <p>If the periodic review identifies a better approach that is feasible and cost-effective, the Developer will further study it, and make the study and its results of the study public.</p>	Future action required	Article 8 of the June 9, 2015 Environmental Agreement further formalized the process through which the future Independent Project Review will be conducted. The Agreement ensures the independent review of the Project is conducted in a manner that considers ongoing research results, is participatory and transparent in nature and follows the requirements of procedural fairness.
3	<p>To facilitate active research in emerging technologies towards finding a permanent solution for dealing with arsenic at the Giant mine site, the Developer will fund research activity as advised by stakeholders and potentially affected Parties through the GMOB. The ongoing funding for this research activity, and additional resources required to manage its coordination, will be negotiated and included as part of the Environmental Agreement specified in Measure 7 and will make best use of existing research institutions and programs. The GMOB will ensure through the research activity that, on a periodic basis:</p> <ol style="list-style-type: none"> 1. reports on relevant emerging technologies are produced; 2. research priorities are identified; 3. research funding is administered; 4. results of research are made public, and 5. results of each cycle are applied to the next cycle of these steps. 	Complete	Articles 7 & 11 of the June 9, 2015 Environmental Agreement provide a commitment of funding for the Oversight Body (which will be known publicly as the Giant Mine Oversight Board, or GMOB) to manage a research program as required by Measure 3. Initial funding flowed for this Measure in 2016-17 and will be ongoing.

#	Measure	Status	GMRP Comments on Status
4	<p>The GMOB will provide the results of the research funded by the Developer to the periodic reviews of the Project de-scribed in Measure 2. If better technological options are identified through the funded research inbetween these periodic 20-year reviews, these will be reported publicly by the GMOB to the Parties, the Developer and the Canadian public. The Developer will consider these technologies and make decisions regarding their feasibility. The Developer will make any such decisions public.</p>	Complete	<p>The Giant Mine Oversight Board (GMOB) hosted a research workshop in March 2018 and negotiated an MOU with the University of Waterloo for TERRE-NET researchers to establish a formal research relationship with respect to alternate technological options for the permanent remediation solution for the arsenic trioxide dust stored at the Giant Mine site. Currently, the research focus is on stabilization of the dust; the safe extraction of the dust will be a future focus.</p>
5	<p>In order to mitigate significant adverse impacts that are otherwise likely, the Developer will commission an independent Quantitative Risk Assessment to be completed before the Project receives regulatory approvals. This will include:</p> <ol style="list-style-type: none"> 1. explicit acceptability thresholds, determined in consultation with potentially affected communities 2. an examination of risks from a holistic perspective, integrating the combined environmental, social, health and financial consequences. 3. possible events of a worst-case/ low frequency high consequence nature 4. additional considerations specified in Appendix D of the Report of Environmental Assessment <p>From this, the Developer will identify any appropriate Project improvements and identify management responses to avoid or reduce the severity of predicted unacceptable risks.</p>	Complete	<p>An independent consultant (Wood) was retained in 2018 to complete the Quantitative Risk Assessment. A separate consultant was retained to develop the engagement component (Stratos). The report and findings will be presented during engagement sessions in Spring / Summer 2020. The completed report was submitted to the MVLWB in June 2020. Results will continue to be carried forward in Project documentation as applicable, such as Design Plans.</p>
6	<p>The Developer will:</p> <ul style="list-style-type: none"> • investigate long-term funding options for the ongoing maintenance of this Project and for contingencies, including a trust fund with multi-year up front funding, • involve stakeholders and the public in discussions on funding options; and, • make public a detailed report within three years that describes its consideration of funding options, providing stakeholders with the opportunity to comment on the report. 	Complete	<p>The Measure 6 report on long term funding options for Giant Mine was finalized in July 2019 (Deloitte LLP, 2019a).</p>

#	Measure	Status	GMRP Comments on Status
7	<p>The Developer will negotiate a legally-binding environmental agreement with, at a minimum, the members of the Oversight Working Group, and other appropriate representative organizations, to create an independent Oversight Body (GMOB) for the GMRP. These negotiations will build on the existing discussion paper and draft environmental agreement of the Giant Oversight Working group. This GMOB will exist for the life of the Project unless otherwise agreed by the Parties to the Environmental Agreement. Every effort will be made to have the GMOB in place as early as possible. The negotiations will make significant progress within six months of the Ministers' Environmental Assessment decision or proceed to mediation. The Developer will cover any mediation costs. The environmental agreement will include a dispute resolution mechanism to ensure compliance with the agreement and a stable funding mechanism for the GMOB.</p>	Complete	<p>Through negotiations with the six affected parties (GNWT, CIRNAC, Alternatives North, the NSMA, the YKDFN, the City of Yellowknife) an Environmental Agreement was signed in June 2015. This Agreement established the mandate for GMOB. Details of the Board's mandate are included in the Giant Mine Environmental Agreement and Society's by-laws found on the GMOB's website.</p>
8	<p>The activities of the oversight body will include:</p> <ul style="list-style-type: none"> • keeping track of monitoring activities by the Developer and the results of those activities, including water quality and aquatic effects monitoring, health monitoring and other monitoring; • considering the adequacy of funding for the Project and ongoing research; • providing advice to the Developer, regulators and government on ongoing improvements in monitoring and Project management to prevent risks and mitigate any potential impacts; • sharing the oversight body's conclusions with the general public and potentially affected communities in a culturally appropriate manner 	Complete	<p>The Environmental Agreement provides for the creation of the Oversight Board and funding to fulfill these obligations going forward. Article 3 of the Environmental Agreement outlines the mandate of the GMOB. The GMRP continues engaging with GMOB staff and directors through various engagement initiatives and venues, further described in the Engagement Plan.</p>
9	<p>The Developer will work with other federal and territorial departments as necessary to design and implement a broad health effects monitoring program in Ndilo, Dettah and Yellowknife focusing on arsenic and any other contaminants in people which might result from this Project. This will include studies of baseline health effects of these contaminants and ongoing periodic monitoring. This will be designed with input from:</p> <ul style="list-style-type: none"> • Health Canada, GNWT Health and Social Services and the Yellowknife medical community; and • The Yellowknives Dene and other potentially affected communities. <p>The organization conducting the monitoring will provide regular plain language explanations of the monitoring results in terms that are understandable to lay people, and communicate this to potentially affected communities in a culturally appropriate manner.</p>	Underway	<p>The Health Effects Monitoring Program was established in 2017. The Program is carried out by University of Ottawa's Dr. Laurie Chan and his team. It is a long-term monitoring program to establish levels of arsenic and other contaminants of concern in residents of Ndilo, Dettah and Yellowknife. The results of baseline data collection phase (two waves in 2018 and 2019) indicated: that overall arsenic levels in urine are similar between the overall Yellowknife population and the Canadian Health Measures Survey (CHMS) levels, which represent the general Canadian population.</p> <p>Additional public sessions were intended for May 2020 to communicate more details of the results with respect to additional sample analysis but were postponed due to COVID-19 restrictions. Public sessions will be held once public health restrictions have been lifted</p>

#	Measure	Status	GMRP Comments on Status
10	<p>The Developer will commission a comprehensive quantitative human health risk assessment by an independent, qualified human health risk assessor selected in collaboration with Health Canada, the Yellowknives Dene, the City of Yellowknife, and the Developer. This human health risk assessment will be completed before the Project receives regulatory approvals. It will:</p> <ul style="list-style-type: none"> • Include a critical review of the 2006 Tier II human health risk assessment and the previous screening reports; • Consider additional exposures and thresholds (as specified in Appendix F of the Report of Environmental Assessment); • Decide whether a Tier III risk assessment is appropriate; • Provide a plain language explanation of the results in terms that are understandable to the general public, and communicate this to potentially affected communities in a culturally appropriate manner; • Provide interpretation of results and related guidance; and • Inform the broad health effects monitoring program (described in Measure 9 above). <p>The Developer may conduct the human health risk assessment concurrently with the Quantitative Risk Assessment described in Measure 5. Based on the results of this human health risk assessment, and on any existing results of the health effects monitoring program (described in Measure 9 above), the Developer will, if necessary in response to this information, identify, design and implement appropriate design improvements and identify appropriate management responses to avoid or reduce the severity of any predicted unacceptable health risks. Also, footnote #133 in the Report of Environmental Assessment (Appendix D) is revised to read, in its entirety, "Including inference of causality and pathologies deducted from any available health studies."</p>	Underway	<p>The Human Health Ecological Risk Assessment (HHERA) was completed by Canada North Environmental Services. The HHERA was carried out with significant input from stakeholders, community members and traditional knowledge holders. This input included both the scope of the assessment and the implementation to better assess risks considering differences in traditional land use, food consumption, and lifestyles for residents living in Yellowknife, Ndilo and Dettah. The final report was released in January 2018. Additional considerations for communications are underway to ensure residents understand the outcomes which have informed public health advisories through the GNWT Department of Health and Social Services.</p> <p>The GMRP developed the Hoëla Weteest'eèdeè study (formerly called the Stress Study) via an independent research team through the University of Wilfred Laurier. Wilfred Laurier were the principal investigators of the study which has been co-designed with the YKDFN. The requirement of this study was identified in Appendix F to the Report of Environmental Assessment noting the requirement to "evaluate indirect effects of potential exposures to arsenic on wellness, including stress effects. At the time of writing this report the study has been put on hold indefinitely, pending advice of the Advisory Committee.</p>

#	Measure	Status	GMRP Comments on Status
11	<p>The Developer, with meaningful participation from the Oversight Body and other parties, will thoroughly assess options for, and the environmental impacts of, diversion of Baker Creek to a north diversion route previously considered by the Developer or another route that avoids the mine site and is determined appropriate by the Developer. Within one year of the project receiving its Water Licence, a report outlining a comparison of options including the current on-site realignment will be provided to the appropriate regulatory authorities, the Oversight Body and the public.</p> <p>Once informed by the advice of the Oversight Body and regulatory authorities, the Developer will determine and implement the preferred option. In doing so, the Developer will consider the advice of the Oversight Body, regulatory authorities, and the public, and will ensure that the primary considerations in selecting an option are to:</p> <ol style="list-style-type: none"> minimize the likelihood of Baker Creek flooding and entering the arsenic chambers, stopes and underground workings, and minimize the exposure of fish in Baker Creek to arsenic from existing contaminated sediments on the mine site, surface drainage from the mine site or tailings runoff. If off-site diversion is selected, the Developer will seek required regulatory approvals to implement the diversion within five years of receiving its water license. 	Complete	<p>A comprehensive evaluation of diversion alternatives was undertaken and documented in the Baker Creek Diversion Alternatives Evaluation Report. The assessment included an evaluation of alignment options based on environment, society and feasibility. The Draft Report was engaged on with GMOB, the GMRP Working Group, and the YKDFN Giant Mine Advisory Committee. Engagement details are documented in the engagement log. Overall support for the recommendations provided for alignment option.</p> <p>The Final report was provided as Appendix 5.5A to the Closure and Reclamation Plan in the Water Licence Package.</p> <p>Actions taken as part of the Baker Creek design to address a) include:</p> <ul style="list-style-type: none"> providing Baker Creek with geomorphic channel including floodplain conveyance; designing closure channel and floodplain conveyance for floods up to and including the Probable Maximum Flood (PMF), sealing underground mine openings to surface to mitigate potential for inundation and uncontrolled flow to the underground mine during extreme events and placing pit fills in a manner to provide additional flood protection. <p>Actions taken as part of the Baker Creek design to further address b) include: removing tailings, where present from Baker Creek and removing fine sediments, where present, from Baker Creek.</p>

#	Measure	Status	GMRP Comments on Status
12	<p>To prevent significant adverse impacts on Great Slave Lake from contaminated surface waters in the existing or former channel of Baker Creek, should it be re-routed to avoid the mine site, the Developer will ensure that water quality at the outlet of Baker Creek channel will meet SSWQO based on the CCME <i>Guidance on the Site-Specific Application of Water Quality Guidelines in Canada</i>.</p>	Complete	<p>Water quality objectives specific to and protective of Yellowknife Bay were developed based on CCME Guidance and are presented in the Effluent Quality Criteria (EQC) report. Extensive modelling including a site model in GoldSim, a near field model of the mixing zone (CORMIX) and a 3D Model of Yellowknife Bay (GEMSS) were developed to support the development of EQC and demonstrate the Project's ability to meet Water Quality Objectives. Modelling documentation is included in the EQC report along with prediction of future water quality in Yellowknife Bay. The Water Quality Objectives will be met upon completion of the GMRP active remediation phase and will be met in the vicinity of the outlet of Baker Creek (see Measure 13), at the edge of a 200 m mixing zone (see Measure 15) that includes the Project's new WTP outfall and the influence of Baker Creek. Site Specific Water Quality Objectives (WQO) were presented as part of pre-engagement and submitted in the EQC Report to the MVLWB for approval in April 2019. These were discussed at the first technical session in July 2019, hosted by the MVLWB, in support of the Water Licence application process and approved by the MVLWB in July 2020. Final EQC were determined by the MVLWB and included in the GMRP Water Licence MV2007L8-0031 issued September 18, 2020.</p>
13	<p>The Developer will design and, with the applicable regulators, manage the Project to ensure that, with respect to arsenic and any other contaminants of potential concern, the following water quality objectives are achieved in the vicinity of the outlet of the existing or former channel of Baker Creek, should it be re-routed to avoid the mine, excluding Reach 0:</p> <ul style="list-style-type: none"> a) Water quality changes due to discharge from the former channel of Baker Creek will not reduce benthic invertebrate and plankton abundance or diversity; b) Water quality changes due to discharge from the former channel of Baker Creek will not harm fish health, abundance or diversity; c) Water quality changes due to discharge from the former channel of Baker Creek will not adversely affect areas used as drinking water sources, d) Water quality changes due to discharge from the former channel of Baker Creek will not adversely affect any traditional or recreational users; and, e) There is no increase in arsenic levels in Great Slave Lake due to discharge from the former channel of Baker Creek beyond the parameters described in Measure 12. 	Complete	<p>Measure 13 a) through d) are satisfied by selecting Water Quality Objectives for Yellowknife Bay that are protective of aquatic life and drinking water. Arsenic concentrations in Great Slave Lake, beyond the edge of the mixing zone (200 m from breakwater), will not increase from present-day concentrations as demonstrated in the EQC report and supporting documentation (see Measure 12).</p>

#	Measure	Status	GMRP Comments on Status
14	The Developer will add an ion exchange process to its proposed water treatment process to produce WTP effluent that at least meets Health Canada drinking water standards (containing no more than 10µg/L of arsenic), to be released using a near shore outfall immediately offshore of the Giant mine site instead of through the proposed diffuser. The Developer will achieve this concentration without adding lake water to dilute effluent in the treatment plant.	Complete	The new WTP will include ion-exchange technology as part of the treatment process and will discharge effluent meeting the criteria of 10 ug/L of Arsenic. The outfall location was identified through stakeholder engagement and options analysis and will be located nearshore of the Giant site in the vicinity of Baker Creek. No diffuser is proposed. Final EQC were determined by the MVLWB and included in the GMRP Water Licence MV2007L8-0031 issued September 18, 2020.
15	<p>The Developer and regulators will design and manage the Project so that, with respect to arsenic and any other contaminants of potential concern:</p> <ol style="list-style-type: none"> 1. Water quality at the outfall will meet the Health Canada Guidelines for Canadian Drinking Water Quality; and, 2. The following water quality objectives in the receiving environment are met: <ol style="list-style-type: none"> a) Water quality changes due to effluent discharge will not reduce benthic invertebrate and plankton abundance or diversity at 200 metres from the outfall; b) Water quality changes due to effluent discharge will not harm fish health, abundance or diversity; c) Water quality changes due to effluent discharge will not adversely affect areas used as drinking water sources; and, d) There is no increase in arsenic levels in Yellowknife Bay water at 200 metres from the outfall; and, e) There is no increase in arsenic levels in Yellowknife Bay sediments at 500 metres from the outfall 	Complete	All parameters of potential concern (POPC) will meet relevant Canadian Drinking Water Guidelines (DWG) at the edge of the mixing zone. Water Quality Objectives specific to Yellowknife Bay have been developed to be protective of aquatic life and drinking water and all Water Quality Objectives will be met at the edge of the mixing zone. Arsenic concentrations in Great Slave Lake, beyond the edge of the mixing zone will not increase from present-day concentrations due to effluent discharge. See Measure 12 for more details on Water Quality Objectives and supporting evidence. Final EQC were determined by the MVLWB and included in the GMRP Water Licence MV2007L8-0031 issued September 18, 2020.
16	Before construction, the Developer will model re-suspension of arsenic from sediments and resulting bioavailability in the vicinity of the outfall. If the modeling results indicate that the outfall may re-suspend arsenic from sediments, the Developer will modify the outfall design until operation does not cause resuspension of arsenic from sediment.	Underway	The GMRP is taking a more protective approach and mitigating the potential of sediment resuspension through design of a sediment cover, rather than modelling. The design criteria for the outfall will include the requirement to avoid resuspension of arsenic from sediments.

#	Measure	Status	GMRP Comments on Status
17	<p>Before operating the outfall, the Developer will design and implement a comprehensive aquatic effects monitoring program that is sufficient to determine if the water quality objectives listed in Measure 15 are being met. This program will:</p> <ol style="list-style-type: none"> 1. at a minimum, be able to identify any accumulation of arsenic over time in the water, sediment or fish in the receiving environment; 2. include appropriate monitoring locations near N'dilo, in Back Bay and in Yellowknife Bay, with a focus on areas in the vicinity of the outfall and areas used by people; 3. include the establishment of a baseline for aquatic effects in Back Bay before beginning Project construction and installation of the outfall; 4. be developed according to AANDC Guidelines for Designing and Implementing Aquatic Effects Monitoring Programs for Development Projects in the Northwest Territories, June 2009, with corresponding action levels and management response framework. 	Underway	<p>The AEMP Design Plan focusing on the period up to 2026 (current discharge location) was submitted to the MVLWB in April 2019 and interim approved by the MVLWB in August 2020. Details including Water Licence conditions were discussed in Technical Session 1 in July 2019, Technical Session 2 in September 2019 and the Public Hearings in January 2020. The Plan was resubmitted in December 2020 for conformity check and approval. A baseline field monitoring program began in 2018-19 to develop baselines for aquatic effects in Back Bay and further a field, and is ongoing. The AEMP Design Plan will be updated prior to the WTP, as required by the Water Licence.</p>
18	<p>Prior to preparing chambers and stopes for freezing, the Developer will conduct a comprehensive Quantitative Risk Assessment evaluating both wet and dry methods for the initial freezing design, with respect to current risks and implications for future removal. This will include an evaluation of potential effects of the proposed freezing and wetting method on the thawing or frozen excavations, and potential impacts of ongoing design changes prior to implementing the Project. The Developer will release a plain language report to the public describing its considerations and the resulting design.</p>	Complete	<p>The Freeze Design Basis Report was finalized in 2016 and included an evaluation of wet versus dry methods, resulting in the selection of the dry method. The plain language report was finalized and distributed to the Giant Mine Working Group, YKDFN Giant Mine Advisory Committee, and email distribution list (June 2019).</p>
19	<p>Considering the results of the risk assessment described in Measure 18, the Developer will not adopt any method of freezing that significantly reduces opportunities for future arsenic removal or other remediation by future technologies.</p>	Complete	<p>The Freeze Design Basis Report was finalized in 2016 and included an evaluation of wet vs dry. The Project is proceeding with the dry method, which combined with a passive freezing approach will allow for reversibility if needed. Closure Objective F2 and associated closure criteria address reversibility in the CRP.</p>

#	Measure	Status	GMRP Comments on Status
20	The Developer will conduct all major demolition and construction activities with the potential to release large amounts of dust or contaminants into the air when wind directions will minimize the chances of dust and contaminants blowing into the City of Yellowknife, Dettah and N'dilo.	Underway	The Dust Management and Monitoring Plan defines wind levels for carrying out site activities as well as requirements for timing of activities including demolition to be carried out during times of forecasted low winds and in a direction to minimize potential impacts to local communities. As well, the site wide Air Quality Monitoring Plan is an existing and ongoing program that was designed to adapt to changing activities on site, and will incorporate all suitable measures and activities to mitigate the risks of exposure to contaminated dust throughout the life of the Project. The Air Quality Monitoring Plan is an appendix to the Dust Management and Monitoring Plan.
21	The Developer will collect dust and contaminant level data from soil and vegetation in the vicinity of major reclamation activities before and after major demolition or construction activities to serve as a baseline for any related adaptive management activities that may follow.	Future Action Required	Activity specific monitoring such as dust and contaminant level data from soil and vegetation in the vicinity of major reclamation activities will be identified in future versions of the Dust Management and Monitoring Plan closer to the time when major demolition activities are planned. The details of dust monitoring will take into consideration the timing of demolition relative to each building, the contaminants of potential concern, the size of the building and the amount of dust expected.
22	The Developer will conduct a study to determine appropriate depth of the tailings cap and B1 pit cover, in consultation with Environment Canada and responsible regulators, to verify that the depth proposed will ensure the tailings cap and B1 pit cover are not compromised by vegetation growth. The Developer will provide a report of this study to the MVLWB before it issues a water license for the Project.	Complete	During Surface Design Engagement some affected parties preferred the selection of a non-vegetated tailings cover. The selection of a rock cover as outlined in the CRP addresses the concern of the cover being compromised by vegetation growth. As a result of input received during engagement and the selection of a rock cover, this measure has been addressed.
23	The Developer will work cooperatively with responsible regulatory authorities and interested Parties in the development and submission of a Tailings Management and Monitoring Plan prior to receiving regulatory approvals. This plan will not only identify potential issues for the management of tailings but will also identify mitigation measures to prevent problems related to the tailings cap failure, and will include consideration of the B1 pit cover as applicable.	Underway	A Tailings Management and Monitoring Plan (Version 1.0) was developed as part of the Water Licence application and approved (for Phase 1). A revised version of the Tailings Management and Monitoring Plan is anticipated to be submitted by summer 2022.
24	The Developer will physically prevent all-terrain vehicle access to the tailings cap and B1 pit cover to prevent the surface from being eroded or otherwise compromised. The Developer will monitor the effectiveness of this prevention, and will take any additional management measures as necessary to prevent all-terrain vehicle access.	Underway	The selection of a coarse rock cover will prevent the surface from being eroded or comprised through ATV access. Closure objective T6 addresses this in the CRP.

#	Measure	Status	GMRP Comments on Status
25	The Developer will work cooperatively with responsible regulatory authorities and interested Parties in the development and submission of an Air Quality Management Plan which incorporates an ongoing air quality monitoring program. This ongoing monitoring program will include all previously identified on-site air quality monitoring stations and one off-site air quality monitoring station near Niven Lake. At a minimum, ambient concentrations of NO ₂ and PM _{2.5} will be monitored at the Niven lake site. Total suspended particulate and metal concentrations will be monitored at the on-site locations. This AQMP will identify action levels and trigger additional management and mitigation activities, if required.	Underway	The AQMP comprises eight site perimeter stations and three community stations. PM _{2.5} is measured at the community stations, with the Niven community station also measuring NO ₂ . The AQMP, in conjunction with the Dust Management and Monitoring Plan, identifies action levels which trigger additional management and mitigation measures as required.
26	In conjunction with Measure 10 above, the Developer will consider the results of the comprehensive human health risk assessment, and consult with the YKDFN and City of Yellowknife when determining suitable end uses of the site, to ensure that those proposed uses do not pose a health risk to people, including toddlers.	Underway	The Human Health Ecological Risk Assessment was completed in 2018 and results were presented to the YKDFN, the City of Yellowknife and other affected parties. The constraints to end land use are presented in the CRP. The Engagement Plan outlines the extensive number of engagement activities that have taken place on the Human Health Ecological Risk Assessment and the CRP. The Project team will continue to work with its municipal, territorial and federal counterparts to communicate site risks and end land use constraints.

Table 24: Giant Mine Environmental Assessment Suggestions Tracking Table (as of April 2022)

#	Suggestion	Status	GMRP Comments on Status
1	The Developer should consult with surrounding communities, including Dettah, Ndilo and the City of Yellowknife, prior to finalizing its Project design, so that design improvements may be incorporated to address any remaining concerns.	Underway	The extensive engagement completed since the EA is documented in the CRP, Engagement Plan and the Engagement Log. This includes the Surface Design Engagement process and regular ongoing engagement through the Giant Mine Working Group, the YKDFN GMAC and other engagement venues.
2	The Developer should create a monument as a memorial to the impacts of past contamination from Giant Mine on Indigenous communities and the environment.	Underway	The Project has committed to a monument as this was widely supported by affected parties during Surface Design Engagement, however the details of exactly what and where the monument would go were not discussed during Surface Design Engagement. The Project will engage on this with affected parties prior to finalizing the details of the monument and communicate this decision to the public.

#	Suggestion	Status	GMRP Comments on Status
3	<p>To encourage widespread learning from and remembering of the experiences of the Giant Mine, the Developer, in conjunction with the GNWT Department of Education, Culture and Employment, should:</p> <ol style="list-style-type: none"> 1. develop an education resource unit on the impacts of Giant Mine on the land and on people, including impacts on Indigenous peoples, and 2. distribute this resource unit for use within the school curriculum across Canada. 	Underway	<p>GMRP is working with the YKDFN, NSMA, GMOB, and GNWT Education, Culture and Employment to develop a Giant Mine education resource for the Grade 10 Northern Studies curriculum.</p>
4	<p>The Federal Contaminated Sites Action Program should develop a policy framework and guidance for the perpetual care and management of remediated contaminated sites.</p>	Underway	<p>A Perpetual Care Plan is a requirement under the Environmental Agreement. A Perpetual Care Task Force (the Task Force) has been established to assist in the development of the PCP. The Task Force is made up of representatives from each signatory to the GMRP Environmental Agreement. Under the Agreement, a draft was to be available to GMOB by June 2020; however, GMRP requested a formal extension from GMOB until November 2020 to account for incorporating the results of the Quantitative Risk Assessment. A draft Perpetual Care Plan framework was submitted to the Giant Mine Working Group in August 2020 for feedback prior to the GMOB submission. The Project began engagement in 2019-20.</p> <p><i>Please note: GMRP no longer falls under the Federal Contaminated Sites Action Program, but is under the Northern Abandoned Mine Reclamation (NAMR) program.</i></p>
5	<p>To ensure long-term funding throughout the life of the Project, the Developer should create an independently managed self-sustaining trust fund with multi-year up-front funding for the ongoing maintenance of this Project and for contingencies. A third-party expert should independently manage this trust fund. Annual reports on the condition of the fund should be provided to stakeholders and the public.</p>	Outside of the Project scope	<p>This suggestion is linked to the outcome of Measure 6. A final report as required under Measure 6 was completed in 2019/20. A response to this suggestion is outside the be mandate of the GMRP, however the Project team will ensure the report is provided to the relevant department(s) in the Government of Canada and continue to work with our counterparts in the federal system to ensure funding is in place throughout the life of the Project.</p>
6	<p>To reduce public concern about the multiple roles of AANDC in this Project and to increase public confidence, AANDC should produce guidelines to clarify reporting structures to ensure that Project inspectors, advisors and managers employed by the federal government can perform their duties objectively and without undue pressure from within the federal government. These should be made available to the public within six months of Ministerial acceptance of this Report of Environmental Assessment.</p>	Outside of the Project scope	<p>A response to this suggestion is outside the mandate of the GMRP, however the existing Treasury Board Values and Ethics Code for the Public Sector is available to the public at http://www.tbs-sct.gc.ca/pol/doc-eng.aspx?id=25049</p>

#	Suggestion	Status	GMRP Comments on Status
7	Based on the results of the health risk assessment described in Measure 10, the appropriate government authorities should remediate garden and playground soils where arsenic concentrations exceed current guidelines for urban soils in Canada.	Outside of the Project scope	The remediation of garden and playground soils is out of scope of the GMRP. The Project continues to cooperate with relevant federal and territorial agencies to share information.
8	The Developer should consider the Trail Human and Environmental Health Committee as a model for the development of the health program.	Complete	The Health Effects Monitoring Program has incorporated lessons learned and similar concepts from that of the Trail BC Monitoring Program.
9	During its review of the diversion of Baker Creek, the Department of Fisheries and Oceans should consider the habitat loss of the existing Baker Creek and decide on any habitat design requirements for the diversion to the extent it deems appropriate. Any resulting habitat compensation requirements should be applied on the new diversion.	Underway	The GMRP is working with the Department of Fisheries with respect to habitat loss and compensation. Discussions began in 2018 and continued in 2019 and 2020. The GMRP, is committed to engaging with the Working Group, GMAC, and the affected parties to determine the appropriate habitat design requirements are incorporated into the final design of Baker Creek. Fisheries and Oceans Canada will determine the final habitat design requirements through the Fisheries Act Authorization process.
10	The Developer should investigate the potential advantages and disadvantages of adding an engineered wetland to the Project to reduce arsenic in surface drainage. This investigation should include possible locations in the channel that formerly contained Baker Creek and in the Baker Creek diversion. On completion, the Developer should make a public report of the results of this investigation and of any resulting changes to Project design. This should be completed before a water license is issued for the Project.	Underway	A Research and Reclamation Plan entitled Passive and Semi Passive Treatment systems is an Appendix to the CRP. This plan outlines research undertaken to date on engineered wetlands and the proposed further steps to investigate the feasibility and potential effectiveness of applying passive and semi-passive treatment systems on the Giant site.
11	To manage the risks of airborne exposure of contaminated dust from deconstruction of buildings or other structures on site, the Developer should: <ul style="list-style-type: none"> • prepare a dispersion model of dust plume given typical wind direction and speed • define the meteorological window of opportunity to describe acceptable wind conditions to eliminate the potential for a dust cloud release and transport of surrounding communities. • consult a meteorologist to develop a sound model of weather conditions, to indicate when winds are steady and not gusting, blowing to the north • stop if winds change or any dust controlling equipment fails 	Underway	The AQMP is an existing and ongoing program that was designed to adapt to changing activities on site, and will incorporate all suitable measures and activities to mitigate the risks of exposure to contaminated dust throughout the life of the Project. The Dust Management and Monitoring Plan includes Action Levels which include a number of potential mitigations and contingencies, up to and including work stoppage.

#	Suggestion	Status	GMRP Comments on Status
12	To prevent impacts on people from potentially harmful contaminant releases from deconstruction of buildings or other structures on site at the Giant Mine site, the Land and Water Board should specify allowable wind directions and wind speeds in degrees, to ensure that contaminated structures are not demolished during blustery multi-directional winds at ground level.	Underway	The Air Quality Monitoring Plan (AQMP) is an existing and ongoing program that was designed to adapt to changing activities on site, and will incorporate all suitable measures and activities to mitigate the risks of exposure to contaminated dust throughout the life of the Project. The Dust Management and Monitoring Plan includes Action Levels which include a number of potential mitigations and contingencies, up to and including work stoppage.
13	The Developer should investigate options for filling in the pits, in consultation with the City of Yellowknife and YKDFN.	Complete	The option to fill pits was investigated and outlined in the Open Pits Options Assessment Report. Pit filling options were evaluated and engaged on during the Surface Design Engagement, where there was support from most affected parties to fill pits. As outlined in the CRP, the pits will be filled or partially filled.
14	The Developer should consider the baseline conditions for existing fish habitat in Back Bay (including a fish habitat assessment in the area of the foreshore tailings and the aquatic effects baseline required in Measure 17) and develop a foreshore tailings cover design and foreshore tailings monitoring and mitigation plan for review by the Department of Fisheries and Oceans pursuant to habitat provisions of the Fisheries Act.	Underway	Fish Habitat surveys of the foreshore tailing areas, the near shore contaminated sediments and the outfall area in Yellowknife Bay began in 2018 and continued in 2020-21. This work will inform and be presented in the Project's application for Department of Fisheries and Oceans Canada Authorization. Yellowknife Bay baseline condition surveys began in 2018 and will inform a future AEMP Design Plan focused on Yellowknife Bay.
15	The Developer should consult with the City of Yellowknife in the design of any landfill on the Giant Mine site.	Underway	Engagement sessions occurred with the City of Yellowknife through the Giant Mine Working Group and in the City-GMRP monthly meetings to present the proposed locations and other details of the on-site landfill, resulting in support of the proposed location in the CRP. The Non-Hazardous Waste Landfill Design Plan was submitted to the MVLWB in March 2021.
16	The Developer should consult with Indigenous groups with respect to reduced traditional use cumulatively resulting from the proposed Project in combination with contamination from Giant Mine. This should occur prior to finalizing Project design, so that design improvements may be used to address any remaining concerns.	Underway	The extensive engagement completed by the Project is documented in the CRP, Engagement Plan and Engagement Log. The GMRP has supported Traditional Knowledge studies and continues to incorporate community and Traditional Knowledge across programs and plans, as available.

APPENDIX E – ADDITIONAL INFORMATION ON MONITORING PARAMETERS

E.1 Air Quality Monitoring Program

The GMRP team is committed to maintaining air quality parameters below the protective thresholds set by the AQMP and listed below.

Table 25: AQMP Air Quality Criteria (SLR Consulting (Canada) Ltd, 2021)

Analyte	Source ¹¹	Averaging Period	Guideline / Standard Concentration (µg / m3 unless otherwise specified)
Total suspended particulates	[3]	24 hr	120
	[3]	Annual	60
Particular matter less than 10µm (PM ₁₀)	[1]	24 hr	50
Particular matter less than 2.5µm (PM _{2.5})	[2]	24 hr	28
Nitrogen dioxide	[3]	1 hr	213 (ppb)
	[3]	24 hr	106 (ppb)
Arsenic (As)	[1]	24 hr	0.3
Iron (Fe)	[1]	24 hr	4
Lead (Pb)	[1]	24 hr	0.5
Nickel (Ni)	[1]	24 hr	0.2
Antimony (Sb)	[1]	24 hr	25
Asbestos as fibre > 5µm in length	[1]	24 hr	0.04 fibres/cm ³
Fence line – Total suspended particulates Risk Based Action Level*	[4]	15-minute	333
Fence line – PM ₁₀ Risk Based Action Level*	[4]	15-minute	159

* Derived from toxicological references for the hypothetical on-site worker/trespasser, chronic criterion based on protection against both an incremental carcinogenic risk of 1×10^{-6} (Health Canada, 2004) using the Health Canada Inhalation Unit Risk Factor.

E.2 Water Quality Monitoring

The GMRP team undertakes effluent and water quality monitoring in and around the Giant Mine site via different programs in order to report on surface water, groundwater and underground minewater. These programs track parameters such as the volume of water pumped or discharged, water quality, and the performance of the ETP.

Parameters tested at all stations include standard general parameters (e.g., temperature, pH, conductivity, hardness), major ions, nutrients, and

total and dissolved metals and metalloids. There are also specific station requirements for other tests such as cyanide, sulphide, hydrocarbons, and radium-226. Samples collected at SNP 43-1 must meet federal requirements under MDMER as well as the discharge criteria defined in the GMRP Water Licence MV2007L8-0031.

The figures below highlight the locations of surface water quality monitoring stations as well as groundwater monitoring wells and well status.

¹¹ SOURCES: [1] Ontario Ambient Air Quality Criteria (December 2016), [2] Canadian Council for Ministers of the Environment (2015) Canadian Ambient Air Quality Standards, [3] Guideline for Ambient Air Quality Standards in the Northwest Territories (February 2014), [4] Health Canada 2004.

LEGEND

SURFACE WATER QUALITY MONITORING STATIONS

- ENVIRONMENTAL EFFECTS MONITORING (EEM) STATION
- OPERATIONAL MONITORING PROGRAM (OMP) STATION
- ▲ OMP UNDERWATER STATION SAMPLED FROM SURFACE
- ▲ SURVEILLANCE NETWORK PROGRAM (SNP) STATION
- SNP UNDERWATER STATION SAMPLED FROM SURFACE
- TONNETY SAMPLE

OTHER FEATURES

- BAKER CREEK
- SPRAWLER
- GIANT MINE SITE PROJECT BOUNDARY
- HIGHWAY
- ROAD
- INDUSTRIAL WATER
- INTERCOURSE
- PIT BOUNDARY

REFERENCES

PHYSICAL DATA AND TRANSFORMATION DATA OBTAINED FROM GEOGRAPHIC INFORMATION SYSTEMS (GIS) DATA, 2018. DATA PROVIDED BY GEOGRAPHIC INFORMATION SYSTEMS (GIS) DATA, 2018. DATA PROVIDED BY GEOGRAPHIC INFORMATION SYSTEMS (GIS) DATA, 2018.

PROJECT INFORMATION

PROJECT: GIANT MINE REMEDIATION PROJECT - 2019 ANNUAL WATER MONITORING REPORT

TITLE: SURFACE WATER QUALITY MONITORING STATIONS AT THE GIANT MINE SITE, 2019

DATE: 2019-06-13

PREPARED BY: AL

REVIEWED BY: AL

APPROVED BY: AL

GOLDER

PROJECT NO: 18104904

CONTRACT: 02-70-0111

SHEET: 0

OF: 3

Figure 19: Groundwater Monitoring Wells and Well Status



APPENDIX F – GREENHOUSE GAS EMISSIONS

Table 26 below provides the summary of monthly consumption on site (Parsons Inc., 2021c; Parsons Inc., 2022b)

Table 26: Summary of Monthly Consumption for 2021/2022 Fiscal Year

		Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Annual (FY)
Indirect Emissions														
Purchased Electricity	Unit of Measure	Monthly Usage (kWh)												
Purchased Electricity	kWh	490,500	675,000	454,500	571,500	445,500	396,000	445,500	513,000	558,000	625,250	639,000	675,000	6,488,750
Direct Emissions														
Fuel Combustion (for heating or otherwise)		Fuel consumed												
Fuel Type	Unit of Measure													
Natural Gas	m3	0	0	0	0	0	0	0	0	0	0	0	0	0
Propane	L	65,536	8,236	0	0	0	0	36,225	53,396	151,040	55,620	111,541	130,028	611,623
Diesel Fuel	L	29,311	20,071	0	0	6,000	18,037	45,550	40,131	72,263	60,572	64,214	73,458	429,608
Gasoline	L	0	0	0	0	0	0	0	0	0	0	0	0	0
Mobile Transportation		Fuel consumed												
Vehicle Type	Fuel Type (Unit of Measure)													
Light-Duty Vehicle (excluding trucks SUVs and minivans)	Gasoline (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Diesel (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Propane (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Natural Gas (kg)	0	0	0	0	0	0	0	0	0	0	0	0	0
Light-Duty Truck (<3,900 kg GVWR, including SUVs and minivans)	Gasoline (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Diesel (L)	6,930	5,722	6,952	8,500	5,692	4,907	6,016	4,999	5,183	5,357	3,511	9,268	73,039
	Propane (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Natural Gas (kg)	0	0	0	0	0	0	0	0	0	0	0	0	0
Heavy Duty Truck (>3,900 kg GVWR)	Gasoline (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
	Diesel (L)	0	0	0	0	0	0	0	0	0	0	0	0	0
Off-Road Vehicle/ Construction Equipment (including ATVs and snowmobiles)	Gasoline (L)	88.49	374.02	60	0	0	0	0	100	181.2	0	0	0	803
	Diesel (L)	3,139	6,749	4,857	10,025	7,361	7,260	12,149	13,167	16,994	12,315	19,733	7,059	120,811
Mobile Air Conditioning		# in fleet												
Vehicles (including haul trucks and construction equipment)	17	17	17	17	17	17	17	17	17	17	17	17	17	17

Comments:

1. Mobile Air Conditioning Vehicles include light-duty vehicles
2. Propane consumption is the actual propane received on-site rather than used as there are no flow meters installed on them

Table 27: GHG Emission Summary for 2021/2022 Fiscal Year

GHG Emission Summary		Total Emission (Kg CO _{2e})											
Month	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Annual
Indirect Emissions													
Purchased Electricity	166,691	229,392	154,457	194,218	151,398	134,576	151,398	17,433	0	212,485	217,157.8	229,392	2,205,137
Direct Emissions													
Stationary Fuel Combustion by fuel type													
Natural Gas	0	0	0	0	0	0	0	0	0	0	0	0	0
Propane	101,450	12,750	0	0	0	0	56,076	82,657	233,809	86,099	172,665	201,283	946,792
Diesel Fuel	79,288	54,292	0	0	16,230	48,790	123,212	108,554	195,471	163,848	173,698	198,703	1,162,090
Gasoline	0	0	0	0	0	0	0	0	0	0	0	0	0
Mobile Transportation by Vehicle Type													
Light-Duty Vehicle (excluding trucks, SUVs and minivans)	0	0	0	0	0	0	0	0	0	0	0	0	0
Light-Duty Truck (<3,900 kg GVWR, including SUVs and minivans)	19,107	15,777	19,167	23,435	15,693	13,530	16,587	13,782	14,290	14,770	9,678	25,551	201,427
Heavy Duty Truck (>3,900 kg GVWR)	0	0	0	0	0	0	0	0	0	0	0	0	0
Off-Road Vehicle/ Construction Equipment (including ATVs and snowmobiles)	9,607	21,092	14,676	29,995	22,024	21,722	36,350	39,635	51,283	36,849	59,042	21,121	363,394
Mobile Air Conditioning	608	608	608	608	608	608	608	608	608	608	608	608	608

APPENDIX G – PLAIN LANGUAGE SUMMARY

Introduction to the Giant Mine Remediation Project

The Giant Mine is a former gold mine located within Yellowknife, Northwest Territories city limits. It is about 5 km north of city centre. The site lies within the asserted traditional territory of Indigenous communities and groups.

- The site is within the Yellowknives Dene First Nation's traditional territory. As part of the Akaitcho Territory Dene First Nations, they are negotiating a land, resource, and governance agreement with the governments of the Northwest Territories and Canada.
- The Tłıchq have a recognized area of traditional land use known as Monfwì Gogha Dè Nıhtı'è. In this area, members exercise rights set out in the Tłıchq Agreement. The Giant Mine site falls within this area's boundaries.
- The North Slave Métis Alliance represents Métis in Yellowknife. Members assert Indigenous rights in the area that includes the Giant Mine site.
- The Northwest Territories Métis Nation represents the Métis from the Northwest Territories' South Slave region. The Giant Mine site is next to Great Slave Lake, which is within the boundaries of the Land and Resources Final Agreement they are negotiating with the governments of Canada and the Northwest Territories.

The Giant Mine operated from 1948 to 2004. When the owners went bankrupt, Canada became responsible for the site and the contamination left behind. This includes 13.5 million tonnes of tailings and 237,000 tonnes of arsenic trioxide waste. The Giant Mine Remediation Project (the Project) is jointly managed by:

- the Government of Canada, represented by Crown-Indigenous Relations and Northern Affairs Canada
- the Government of the Northwest Territories, represented by the Environment and Natural Resources department

Together, they manage the site to protect human health and the environment while they plan how they will clean up the site.

About the Annual Report

The Project team is committed to informing interested parties about Project progress, activities, and plans. The team engages and shares information in several ways. One way is through submitting an annual report to the Giant Mine Oversight Board.

The report describes what has happened on the site and the activities in support of planning the clean up that took place over one federal fiscal year. A fiscal year is the budget year of the federal government, from April 1 to March 31.

In the annual report, the team provides a detailed explanation of its activities, important findings, and future plans. This is so interested parties can keep track of the Project's progress.

The Project team needs to prepare an annual report as part of the terms of the Giant Mine Remediation Project Environmental Agreement. The agreement guides what information the Project must include in the report. The Giant Mine Oversight Board reviews and comments on the report each year. This process will continue to shape the report's format and content.

This document is a plain language version of the full annual report, which provides more details about progress in 2021-22. This annual report is Giant Mine Remediation Project's seventh. It covers the period from April 1, 2021 to March 31, 2022. Activities and updates related to the Project after March 31 will be covered in next year's report.

Impact of COVID-19 on the Project

In response to the COVID-19 pandemic, the Main Construction Manager (Parsons) continued to update and implement their response plan and procedures based on government guidelines. It applied to all people at the Giant Mine site. This included scaling down site efforts to essential activities in response to possible COVID-19 exposure on-site both in October and December 2021. Overall, the biggest impacts of COVID-19 on the project were delays to engagement activities as well as some delays to operations, though the work was still completed within 2021.

Project Status

In 2007, the Giant Mine Remediation Project team submitted a Water Licence application to the Mackenzie Valley Land and Water Board. The application included a remediation plan for all aspects of underground and surface clean-up. The City of Yellowknife referred this plan to Environmental Assessment. The assessment was completed in 2014. It included a Report of Environment Assessment with 26 measures the Project team must complete. The measures included developing a new clean-up plan, called a CRP. The CRP is the result of extensive engagement and design work done by the Project team since the Report of Environmental Assessment.

In April 2019, the Project team submitted the new plan and supporting documents to the Mackenzie Valley Land and Water Board. The board approved the Project's Land Use Permit in August 2020 and the Water Licence in September 2020. These can be found on the board's public registry.

In July 2021, the Giant Mine Remediation Project moved from Phase 1, which focused on care and maintenance, into Phase 2, which focuses on active remediation and adaptive management.

Progress on Environmental Assessment Measures

The Report of Environmental Assessment included 26 measures. The team's immediate focus was measures with set timelines and those with the biggest impact on project scope. Since the Report of Environmental Assessment, the Project has completed and advanced many measures. The table below includes their status, as well as the status of suggestions included in the Report of Environmental Assessment.

	STATUS	MEASURES	SUGGESTIONS
	Completed	3, 4, 5, 6, 7, 8, 11, 12, 13, 14, 15, 18, 19, 22	8, 13
	Underway	9, 10, 16, 17, 20, 23, 25, 26	1, 2, 3, 4, 9, 10, 11, 12, 14, 15, 16
	Future Action Required	2, 21, 24	
	No Action Required / Outside Scope of Project	1	5, 6, 7

In 2021-22, the Project focused on the Tailings Monitoring and Management Plan (Measure 23), they advanced the plan internally and sent a draft to the Giant Mine Remediation Project Working Group for comments. At the time of writing this report Measure 10 (Hoëla Weteëts'eèdeè: Understanding Community Wellbeing Around Giant Mine) has been put on hold indefinitely, pending advice of the Advisory Committee.

Advancement of substantive designs

In 2021-22, the Project advanced remediation designs and activities for several project items. These included:

- waste disposal and management (non-hazardous waste landfill and contaminated soil and sediment)
- freeze designs
- water treatment projects (new water treatment plant, pumping system, and passive treatment system)
- tailings containment areas
- open pit closure



Ongoing Site Management

Ongoing management at the Giant Mine site is critical to ensuring it stays stable and safe for staff, area communities and the environment during remediation. This includes:

- maintaining the site
- managing risks
- conducting inspections
- monitoring the environment
- keeping dust levels down
- treating water
- health and safety activities

Key activities in 2021-22 included:

Care and Maintenance

Ongoing care and maintenance at Giant Mine is essential to manage current risks and prevent harm to staff, area communities, and the environment. In 2021-22 the Project continued care and maintenance activities. These included:

- air quality monitoring and sampling
- undertaking dust management activities, including applying SoilTac to tailings containment areas
- preparing for the spring freshet (that is, spring thaw)
- monitoring and sampling water and effluent
- discharging treated effluent
- maintaining site infrastructure and roads
- monitoring of the dams
- conducting underground care and maintenance, including stabilization work, enhancing safe working conditions, and improving the communications system
- providing full time on-site emergency medical services
- undertaking site security activities, including putting up new signs and upgrading security fences
- conducting weekly inspections of the Material Storage Area

Infrastructure Review

Every few years the Project examines buildings to see if they are putting people on site at risk. If they need to be addressed before cleanup takes place the Project team takes action. In 2021-22, the Project Team completed an assessment of all remaining buildings and established that a review of all buildings on site is not required, since all buildings are scheduled to be demolished in the short term, and any buildings that required any further inspections will be conducted on a case-by-case basis. The demolition of townsite buildings is scheduled to start in 2022-23.

Northwest Deep Well Pumping Station Upgrade

The Northwest Deep Well Pumping Station pumps water out of the underground at Giant Mine so water stays well below where the arsenic trioxide is stored. After operating for 4 years, the pump system was working at a slower rate and the Project developed a plan to upgrade the station, including the addition of new pumps and an electrical building to power them. One pump stopped working in August 2019, after a power brown-out. The Project Team re-installed the pump 2021-22, which then worked as designed.

Dam Inspections

Dams are used to manage mine, surface water and tailings on site. Every year, the dams are inspected for safety and to assess water levels. In 2021-22, the inspection concluded that the dams had not worsened since the previous inspection and were performing satisfactorily.

Regulatory inspections

In 2021, external regulators conducted thirteen (13) external inspections. The regulators decide how many inspections per year are needed, based on what work is being done at the site. There were no non-compliances identified, however the Project team identified and completed corrective actions to improve dust and waste management, with the covering of the old non-hazardous landfill area within the Northwest Pond and the implementation of the operational Waste Transfer Station.

The Main Construction Manager and their subcontractors also conduct regular internal inspections. This includes daily site inspections by care and maintenance staff and regular engineering inspections of major structures and equipment. These inspections identified minor issues only, and these were quickly address and corrected.

In 2021-22, the Project team completed an Environmental Health and Safety (EHS) underground audit that found eight (8) non-compliances, two (2) non-conformances, and twenty-seven (27) areas for improvement. The Project team has taken corrective actions for several of these findings and will continue to make progress.

Environment

The Project has an Environmental Management Plan that guides how each major component of the site is managed. Currently, the Project has several active monitoring programs in place for key environmental issues. The Project's Long-Term Monitoring Program combines all current monitoring activities and those that will be required. This includes monitoring of the environment and structures/technology.

ENVIRONMENTAL	STRUCTURAL
<ul style="list-style-type: none"> • Surveillance Network Program • Metal and Diamond Mine Effluent Regulations, including Environmental Effects Monitoring Program • Operational Monitoring Program (Effluent Treatment Plant, underground, annual site-wide bird survey) • Aquatic Effects Monitoring Program • Wildlife and Wildlife Habitat management and Monitoring Plan • Air quality – fenceline & community • Noise 	<ul style="list-style-type: none"> • Freeze • Dams and seeps • Landfill • Pit stability • Tailings covers • Underground Structures • Baker Creek (icing)

The Long-term Monitoring Program is used to:

- determine baseline conditions;
- monitor current conditions and performance of management programs; and
- inform the design process for remediation activities.

Air

The Project monitors air quality on a regular basis. In 2021-22, monitoring showed that the air quality where the Project's air emissions are located is similar to regional and local air quality. The Project also kept dust down so residents are not exposed to contaminants from activities occurring at the site. In addition, the Project is taking steps to actively reduce greenhouse gasses now and during remediation.

Water

The Project continues to treat effluent (that is, liquid waste) at the site's effluent treatment plant. It is treated to meet the criteria in the former mine's Water Licence and criteria that meets relevant regulations. In 2021-22, 589,700 m³ of treated effluent was released into the environment. Tests showed the treated effluent met requirements before release. The Project conducted environmental effects monitoring to see if the treated effluent caused negative effects on aquatic life. Results were similar to previous years' results: there were no significant concerns.

In 2021-22, other key Project activities included:

- submitting the revision for the Aquatic Effects Monitoring Plan to the Mackenzie Valley Land and Water Board,
- advancing the Fisheries Act Authorization application,
- continuing to engage with Fisheries and Oceans Canada, and
- completing the Large-Bodied Fish Sampling Program.

Land

The Project monitors and manages arsenic-impacted waste on site, as well as other hazardous and non-hazardous waste. Monitoring and reducing impacts on wildlife are other important activities on site. In 2021-22, key activities included:

- setting up a Waste Transfer Station for operational waste created on site
- reviewing the Wildlife and Wildlife Habitat Management and Monitoring Plan
- logging and reporting wildlife sightings and interactions



Health and Safety: Occupational and Public

Occupational Health and Safety

Health and safety on site are very important to the Project team. The Project keeps track of how many incidents and near misses happen each month and reports this information to the Project Director. Workers discuss incidents and near misses in daily safety meetings so workers can review lessons learned, identify causes, and prevent future incidents.

The table below shows the incidents and near misses in 2021-22.

INCIDENTS AND NEAR MISSES	2021-22 TOTAL
Major Incident: an activity on site that leads to a severe and permanent disability, impairment, injury, illness or death to someone.	0
Moderate Incident: an activity on site that leads to a reversible disability, impairment, injury or illness that temporarily alters someone's life.	3
Minor Incident: an activity on site that leads to injury or illness that inconveniences someone.	9
Near Miss: an activity on site that did not result in any disability, impairment, injury, illness or fatality, but could have.	71

The number of moderate and minor incidents have changed each year. The Project looks at the number of incidents compared to the number of hours worked. Moderate incidents slightly decreased in 2021-22, to 3 incidents. Minor incidents have increased (9). The number of reported near misses in 2021-22 (71) are higher than 2010-21 (56) but lower than numbers recorded between 2016-17 and 2018-19.

The Project also tracks arsenic levels in workers on site. In 2021-22, there were 25 urine samples that were above the accepted level, out of 1305 samples taken (1.92%). This percentage is higher than the previous year (1.24%), but lower than levels recorded in 2018-19 (3.25%) and 2019-20 (2.20%). When a worker's sample is above the accepted level, the Project takes immediate action. This includes taking steps to reduce the worker's exposure, which may mean changing the type of work they do until their levels return to below the accepted level. The Project also investigates the cause of the exposure.

The Care and Maintenance contractor also ensures employees and subcontractors receive relevant health and safety training. This includes first aid, wildlife safety, water safety and fire response, as required by applicable regulations.

Health Effects Monitoring Program and Hoèla Weteèts'eèdeè

The Health Effects Monitoring Program will establish current levels of arsenic and other contaminants of concern in people's bodies. This means the study had to take place before the cleanup starts. During remediation, the participants will provide samples again. These new results will be compared to the current levels. This study will help make sure the remediation activities do not negatively impact people's health.

The monitoring program completed its baseline sample collection in 2018. Public engagement was held in May 2019 to report back on the initial results of the study. The results from the two waves of sampling are similar to Canada's population in general. In 2021-22, the Advisory Council continued to provide information to the public and prepare for sampling that will take place in 2022-23. A study with children will start in 2022 and with both children and adults in 2027, when the remediation is happening.

Hoèla Weteèts'eèdeè: Understanding Community Wellbeing Around Giant Mine (formerly called a stress study) was discontinued at the request of YKDFN.

Key Engagement

Engagement is an important and valued part of the Giant Mine remediation process. In 2021-22, the Project team continued its regular engagement with key affected parties through avenues such as:

- the Giant Mine Oversight Board;
- the Giant Mine Advisory Committee;
- the Giant Mine Working Group; and,
- the annual forum

Specific engagement sessions were also held to focus on:

- the Quantitative Risk Assessment
- the Perpetual Care Plan
- Socio-economic Strategy implementation
- management and monitoring plans
- aquatics such as Baker Creek design, monitoring, fishing authorization requirements, and future conditions of Yellowknife Bay

In 2022-23, engagement will focus on:

- outreach to communities and businesses on procurement and contracting opportunities
- the Socio-Economic Strategy
- closure criteria for site components
- minewater elevation action levels
- the Perpetual Care Plan
- aquatic effects monitoring program
- community outreach for the health effects and monitoring studies
- the Project Implementation Plan for remediation of the site
- remediation work

Socio-economic


The Giant Mine Remediation Project works to deliver social and economic benefits to Indigenous and Northern communities while protecting the environment and people's health. Parsons, the Main Construction Manager, uses several tools to help the Project team achieve their socio-economic goals. This includes subcontracting to Indigenous and Northern businesses and incorporating criteria into all tenders that encourage employment, training, and apprenticeships for Indigenous workers.

The Project tracks total employment and employment by certain categories. This includes:

- Northern workers
- Indigenous workers
- how Indigenous Opportunities Considerations¹² commitments are met during procurement
- female workers

The overall hours worked increased across employment categories. Northern employment increased from 38% to 46% in 2021-22. Indigenous employment increased from 15% to 21%, and IOC employment continued to increase compared to previous years, from 13% to 18%. Overall, the number of hours worked by female employees increased in 2021-22; however, when compared to the total hours worked in the project, percentage of hours worked decreased slightly from the previous year, from 24% to 20%.

Percentage of person hours by category from 2017-18 to 2021-22



¹²IOC is used by procurement officers to review proposals and evaluate the commitments made by firms, such as the percentage of labour force that is local Indigenous peoples. Incentives and penalties are applied to encourage firms to meet or exceed commitments outlined in their proposal.

In 2019-20, the Project worked with the Socio-Economic Working Group and the Socio-Economic Advisory Body to set employment targets for the Project's implementation. In 2021-22, employment accounted by women was within the target range despite the slight decline in the overall percentage compared to total numbers. Employment accounted by Northerners and Northern Indigenous employees continue to be below the lower end of the target range but experienced a slight improvement from previous years. The table below shows total employment accounted for by Northerners, Northern Indigenous, and Women in 2021-22 compared to the target ranges.

Key Performance Indicator	Number of person hours	Person-hours as percentage of all person-hours	Target ranges for the implementation phase	Gap
Employment accounted by Northerners	166,293	46%	55-70%	9-24%
Employment accounted by Northern Indigenous	73,394	20%	25-35%	5-15%
Employment accounted by Women	74,518	20%	15-30%	Within target range






The Project anticipates that the Northern and Northern Indigenous employee statistics will continue to improve during the Implementation Phase of the project as the demand for on-site work will increase. The Project will continue to work with its partners to identify next steps in improving these employment figures.

The Project also tracks suppliers by type, specifically Northern, Indigenous and IOC. In 2021-22, procurement among Northern and Indigenous suppliers observed a significant increase from previous years. The proportion of money spent on contracts for Northern reached 59% of the total expenditure (approximately \$43 million). The proportion spent with Indigenous suppliers and IOC suppliers increased to 41% (\$30 million for each sub-category). Procurement from southern suppliers decreased to 41% (\$30 million).

Percent of total dollar value spent from 2017-18 to 2021-22





In addition to the occupational health and safety training, Project contractors deliver workforce training, including site orientations. In 2021-22, the Project registered the highest training numbers since recording; the total number of people trained (335) increased by 47% from 2020-21. Workforce training provided to Northern, Indigenous, and Indigenous Opportunities Consideration employees all increased compared to previous years.

Percentage of people trained by employee group from 2017-18 to 2021-22




In Closing

In 2021-22, the Project began initial remediation work despite challenges related to COVID-19 pandemic. The Project continued care and maintenance, immediate risk mitigation, community engagement activities, and progressing the review and resubmission of its management and monitoring plans.

The Project will continue to prepare annual reports about its progress and performance, and to develop a plain language summary of its annual reports.

For more information or to provide comments, please contact:

Natalie Plato, Deputy Director
natalie.plato@canada.ca
867-669-2838







Relations Couronne-Autochtones
et Affaires du Nord Canada

Crown-Indigenous Relations
and Northern Affairs Canada



Government of
Northwest Territories
Gouvernement des
Territoires du Nord-Ouest

Canada